



Construction Environmental Management Plan

Narrabri to North Star (N2NS)

2600-0018 N2NS SP1
SUBMISSION BY TRANS4M RAIL

**A MORE PROSPEROUS AUSTRALIA
WITH A WORLD-CLASS SUPPLY CHAIN
BASED ON A FAST, SAFE, RELIABLE,
CONNECTED INLAND RAIL**

**TRANS4M
RAIL**

Document Control

Document Title	Construction Environmental Management Plan	
T4MR Document No.	7632-T4MR-PL-PES-001	
ARTC Document No.	5-0018-260-PES-00-PL-0001	
Prepared By	David Carberry, Environment and Sustainability Manager Adam Playne, Senior Environmental Advisor	
Reviewed By	Adam Playne, Senior Environmental Advisor	
Document Owner	Adam Playne, Senior Environmental Advisor	
	REVIEWED BY	APPROVED BY
Name	Adam Playne	Robert Blyth
Title	Senior Environmental Advisor	Acting Project Director
Signature	Refer Aconex Workflow	Refer Aconex Workflow
Date		

Revision History

REVISION	DATE ISSUED	DESCRIPTION
A	08/10/2020	Issued for Internal Review
B	28/10/2020	Issued for External Review
C	04/12/2020	Amended to address comments
D	18/12/2020	Amended to address ER comments. Revision issued to DPIE.
E	04/02/2021	Amended to address DPIE comments. Revision issued to DPIE.
0	08/04/2021	Issued for Use
1	02/03/2022	Updated to include the Construction Ancillary Facilities approved in the SEMP, an assessment and approval mechanism for Construction and Minor Ancillary Facilities (under CoA A16 and A21, respectively), comments from ARTC, DPIE and the ER and various other administrative changes.
2	09/10/2022	Reviewed and updated by T4MR, ARTC and the Project ER. Changes predominantly include the addition of resource recovery and reuse opportunities and management during the demobilisation phase of the Project.
3	09/11/2022	Minor update to include the Environment Protection Licence relinquishment process as discussed with the NSW EPA, ARTC and the Project Environmental Representative.
4	14/06/2023	Periodic Management Plan review.

Table of Contents

1.	Compliance Matrix	6
2.	Glossary	21
3.	Introduction	23
3.1	CEMP Purpose and Scope	23
3.2	Objectives and Targets	25
3.3	Environment Policy	25
4.	Project Description	26
4.1	Scope of Works	28
4.1.1	Ancillary Facilities	28
4.1.2	Construction activities	28
4.2	Construction Schedule	31
4.3	General Changes to the Project	32
5.	CEMP Consultation and Stakeholder Engagement	33
6.	Legal and Compliance Requirements	35
6.1	Legal and Other Requirements	35
6.1.1	Exemptions	35
6.2	Environment Protection Licence	35
6.2.1	Environment Protection Licence - Relinquishment Process	36
6.3	Environmental Management Plan Guideline	36
6.4	Approvals, Permits and Licences	37
6.4.1	Construction Ancillary Facilities	38
6.4.2	Minor Ancillary Facilities	38
7.	Environmental Risk Assessment	39
7.1	Environmental Risk Assessment Register	39
7.2	Risk and Hazard Management Approach	40
8.	Environmental Management Framework	41
8.1	Trans4m Rail Environmental Management System	41
8.1.1	Operating Platforms	43
8.1.2	Workplace Risk Assessment	44
8.1.3	Activity Method Statement	44
8.1.4	Environmental Control Maps	44
8.1.5	Task Risk Assessment	45
8.1.6	Site Environmental Plan	45
8.1.7	N2NS Environmental Flagging Protocol	45
8.2	Relationship between this CEMP and other EMS documents	45
8.3	Construction Environmental Management Plan	46
8.4	Key Environmental Management Roles and Responsibilities	46

8.4.1	Management Structure Responsibility	47
8.4.2	Project Contacts	50
8.4.3	Specialists and other environmental resources	50
8.4.4	Subcontractors and suppliers.....	50
8.5	Competence, Training and Awareness	51
8.5.1	Environmental induction	51
8.5.2	Toolbox Talks, Training and Awareness	52
8.5.3	Daily pre-start meetings	52
8.6	Hold Points	52
8.7	Environmental Management Measures	54
8.7.1	Traffic, Transport and Access	54
8.7.2	Soil and Water Quality.....	54
8.7.3	Biodiversity	54
8.7.4	Noise and Vibration	54
8.7.5	Aboriginal and non-Aboriginal Heritage	54
8.7.6	Waste and Resource Recovery	54
8.7.7	Air Quality and Dust	55
8.8	Environmental and Sustainability Inspections	55
8.9	Monitoring Programs	56
8.9.1	Compliance Monitoring and Reporting.....	56
8.9.2	Other Monitoring and Reporting	59
8.10	Environmental Auditing	60
8.10.1	Internal Audits	60
8.10.2	Independent Audits	61
8.11	Environmental Management Procedures, Forms and Other Documents	61
8.11.1	Documentation	61
9.	Communication and Complaints Management	62
9.1	Communication	62
9.2	Internal Communication	62
9.3	External Communication	63
9.4	Project Website	63
9.5	Complaint Management	64
10.	Incidents, Emergencies and Non-Conformity	64
10.1	Incident and Emergency Response Plan	64
10.2	External Reporting.....	64
10.2.1	State Approval Requirements SSI 7474	65
10.2.2	Incident reporting – Federal Approval Requirements EPBC 2016/7729	66
10.2.3	Other requirements	66
10.3	Non-Conformance Events	66

11.	Sustainability Requirements	68
11.1	Introduction	68
11.2	Sustainability Integration	68
11.3	Objectives	69
11.4	Documentation	70
12.	CEMP Review and Revision Process	70
12.1	Continuous Improvement	70

Appendices

<i>Appendix A Compliance Matrix Tables and Legal Register</i>	<i>71</i>
<i>Appendix B Trans4m Rail's Environment, Sustainability and Community Policies</i>	<i>91</i>
<i>Appendix C Project Location and Key Features</i>	<i>94</i>
<i>Appendix D Environmental Risk Assessment</i>	<i>95</i>
<i>Appendix E HSEQS Operating Platforms</i>	<i>113</i>
<i>Appendix F Trans4mRail Environment Incident Severity Classification (T4MR-APP-SQE-010-03)</i>	<i>114</i>
<i>Appendix G Environmental Control Maps (IFC)</i>	<i>115</i>
<i>Appendix H Additional Mitigation Measures (Specific to the Site Establishment Management Plan)</i>	<i>116</i>
<i>Appendix I Environmental Dashboard (Example)</i>	<i>117</i>
<i>Appendix J Summary of Environmental Constraints, Aspects and Impacts</i>	<i>118</i>
<i>Appendix K Trans4m Rail Organisational Chart</i>	<i>122</i>
<i>Appendix L Minor Ancillary Facility Assessment (Template)</i>	<i>123</i>
<i>Appendix M N2NS Project Environmental Flagging Protocol</i>	<i>124</i>

List of tables

Table 1: EPBC2016/7729 - Conditions of Approval	6
Table 2: SSI 7474 - Conditions of Approval	7
Table 3: Revised Mitigation Measures	13
Table 4: Performance outcomes	14
Table 5: Guideline for the preparation of EMPs requirements	19
Table 6: Glossary	21
Table 7: Environmental Management System Objectives and Targets	25
Table 8: Construction activities	29
Table 9: Consultation Undertaken for Management Plans	33
Table 10: Potential Additional Approvals	37
Table 11: Summary of initial environmental risk assessment	39
Table 12: Sub-Plans and Construction Monitoring Programs	46
Table 13: Environmental Management Roles and Responsibilities	47
Table 14: T4MR subcontractors, suppliers and consultants' procedures	50
Table 15: (SSI 7474) CoA's Hold Points	52

Table 16: Hold Points	53
Table 17: Inspection Schedule	56
Table 18: Compliance Monitoring and Reporting requirements	57
Table 19: Sustainability Objectives Champions	68
Table 20: Trans4m Rail sustainability objectives and indicative targets.....	69

List of figures

Figure 1: Project Location	27
Figure 2: Hierarchy of EMS elements	42

1. Compliance Matrix

Tables 1 - 4 provide a list of the compliance requirements specific to the preparation of the CEMP and where these requirements have been addressed in the document. A comprehensive list of all compliance requirements with some relevance to the CEMP have been provided in Appendix A.

Table 1: EPBC2016/7729 - Conditions of Approval

CONDITION REFERENCE	REQUIREMENTS	WHERE ADDRESSED
PART A CONDITIONS SPECIFIC TO THE ACTION		
C1 (a)	Implement conditions C4 and C9 of Part C, Schedule 2 of the State Infrastructure approval, of where they relate to monitoring, managing, avoiding, mitigating, offsetting, recording or reporting on, impacts to protected matters, with the exception of C9(a)	This CEMP and sub-Plans
1(b)	Ensure that the Weed Management Plan included in the Biodiversity Sub plan required under condition C9 of Part C, Schedule 2 of the State Infrastructure approval, includes appropriate weed control measures to prevent the introduction and/or spread of weeds from construction areas to any retained area of Belsons Panic (<i>Homopholis belsonii</i>), Natural Grassland on Basalt and Fine Textured Alluvial Plains of Northern New South Wales and Southern Queensland, Brigalow (<i>Acacia harpophylla</i> dominant and co dominant) and Weeping Myall Woodlands ecological communities.	BMP
1(c)	Implement biodiversity conditions E17-E21 and E23-E26 of Part E Schedule 2 of the State Infrastructure approval, where they relate to monitoring, managing, minimising, reducing, avoiding, mitigating, offsetting, recording, or reporting on, impacts to protected matters.	This CEMP and BMP
PART B- STANDARD ADMINISTRATIVE CONDITIONS		
4	The approval holder must maintain accurate and complete compliance records.	CEMP (Section 8.11)
5	If the Department makes a request in writing, the approval holder must provide electronic copies of compliance records to the Department within the timeframe specified in the request.	CEMP (Section 8.11)
ANNUAL COMPLIANCE REPORTING		
6	<p>The approval holder must prepare a compliance report for each 12 month period following the date of commencement of the action, or otherwise in accordance with the annual date that has been agreed with in writing by the Minister. The approval holder must:</p> <ul style="list-style-type: none"> a) Publish each compliance report on the website within 60 business days following the relevant 12 month period; b) Notify the Department by email that a compliance report has been published on the website and provide the weblink for the compliance report within five business days of the date of publication; c) Keep all compliance reports publicly available on the website until this approval expires; 	CEMP (Section 8.9.1)
REPORTING NON-COMPLIANCE		
7	The approval holder must notify the Department in writing of any: incident, non-compliance with the conditions of this approval; or non-compliance with the commitments made in any element of the Construction Environmental Management Plan, (required under Part C- State Infrastructure approval) referred to in condition 1. The notification must be given as soon as practicable, and not later than two business days after	CEMP (Section 9 and 10.2)

CONDITION REFERENCE	REQUIREMENTS	WHERE ADDRESSED
	<p>becoming aware of the incident or non-compliance. The notification must specify:</p> <ul style="list-style-type: none"> a) Any condition which is or may be in breach; b) A short description of the incident and/or non-compliance; and c) The location (including co-ordinates), date and time of the incident and/or non-compliance. In the event the exact information cannot be provided, provide the best information available. 	
8	<p>The approval holder must provide to the Department the details of any incident or non-compliance with the conditions of this approval or commitments made in any element of the Construction Environmental Management Plan (required under Part C, Schedule 2 of the State Infrastructure approval) referred to in condition 1 as soon as practicable and no later than 10 business days after becoming aware of the incident or non-compliance, specifying:</p> <ul style="list-style-type: none"> a) Any corrective action or investigation which the approval holder has already taken or intends to take in the immediate future; b) The potential impacts of the incident or non-compliance and; c) The method and timing of any remedial action that will be undertaken by the approval holder. 	CEMP (Section 10.2)

Table 2: SSI 7474 - Conditions of Approval

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
A1	The CSSI may only be carried out in accordance with the terms of this approval and generally in accordance with the description of the CSSI in the Inland Rail – Narrabri to North Star Environmental Impact Statement, Volumes 1-7 (prepared by GHD and dated November 2017), the Inland Rail – Narrabri to North Star Submissions Preferred Infrastructure Report (ARTC, dated December 2019) and (updated BDAR, RtS on the SPIR and RFI responses).	CEMP (Sections 3 and 4)
A2	The CSSI must be carried out in accordance with all procedures, commitments, preventative actions, performance criteria and mitigation measures set out in the documents listed in Condition A1 unless otherwise specified in, or required under, this approval.	CEMP (Section 3.1)
A3	<p>In the event of an inconsistency between the documents listed in Condition A1 or any other document required under this approval, and a term of this approval, the term of this approval prevails to the extent of the inconsistency.</p> <p>Note: For the purpose of this condition, there will be an inconsistency between a term of this approval and any document if it is not possible to comply with both the term and the document.</p>	CEMP (Section 3.1)
A4	<p>The Proponent must comply with the written requirements or directions of the Planning Secretary, including in relation to:</p> <ul style="list-style-type: none"> a) the environmental performance of the CSSI; b) any document or correspondence under the terms of this approval in relation to the CSSI (including the provision of such documentation or correspondence); c) any independent appointment or dismissal made in relation to the CSSI; d) any notification given to the Planning Secretary under the terms of this approval; e) any audit of the construction or operation of the CSSI; 	This CEMP and Sub-Plans

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
	<ul style="list-style-type: none"> f) the terms of this approval and compliance with the terms of this approval (including anything required to be done under this approval); g) the carrying out of any additional monitoring or mitigation measures; and h) in respect of ongoing monitoring and management obligations, compliance with an updated or revised version of a guideline, protocol, Australian Standard or policy required to be complied with under this approval. 	
A5	<p>Where the terms of this approval require a document or monitoring program to be prepared, or a review to be undertaken, in consultation with identified parties, evidence of the consultation undertaken must be submitted to the Planning Secretary in accordance with the Department's Post Approval Guidance: Defining Engagement Terms (DPIE, 2020). The evidence must include:</p> <ul style="list-style-type: none"> a) documentation of the engagement with the party identified in the condition of approval that has occurred before submitting the document for approval; b) log of the dates of engagement or attempted engagement with the identified party and a summary of the issues raised by them; c) documentation of the follow-up with the identified party where engagement has not occurred to confirm that they do not wish to engage or have not attempted to engage after repeated invitations; d) outline of the issues raised by the identified party and how they have been addressed; and e) a description of the outstanding issues raised by the identified party and the reasons why they have not been addressed. 	<p>CEMP (Section 3), sub-Plans, Communication Strategy and CSEMP</p> <p>NOTE: The Communication Strategy as required under CoA B1 and B2 has been prepared by ARTC. The Communication and Stakeholder Engagement Management Plan (CSEMP) has been prepared by Trans4m Rail and aligns with the requirements of ARTC's Communication Strategy.</p>
A6	<p>Any document that must be submitted, or approval that must be obtained, within a timeframe specified in or under the conditions of this approval may be submitted within a later timeframe agreed with the Planning Secretary. This condition does not apply to the immediate written notification required in respect of an incident under Condition A41. The Proponent must provide supporting evidence so that the Secretary can consider the need, environmental impacts and consistency of any request.</p> <p>Note: Inaction and/or expedience will not be supported as justifications for need unless it can be demonstrated that there are beneficial environmental impacts associated with the request.</p>	Noted
A7	References in the terms of this approval to any guideline, protocol, Australian Standard or policy are to such guidelines, protocols, Standards or policies in the form they are in as at the date of this approval.	Noted
A8	This approval lapses five (5) years after the date on which it is granted, unless works for the purpose of the CSSI are physically commenced on or before that date.	Noted
A18	<p>The operation of an ancillary facility for construction must not commence until the CEMP required by Condition C1, relevant CEMP Sub-plans required by Condition 0 and relevant Construction Monitoring Programs required by Condition C14 have been approved by the Planning Secretary.</p> <p>This condition does not apply to Condition A21.</p>	SEMP (Section 8.3)
A31	Compliance Reports of the project must be carried out in accordance with the Compliance Reporting Requirements outlined in the Compliance Reporting Post Approval Requirements (2020).	CEMP (Section 8.9.1)
A32	Compliance Reports must be submitted to the Department in accordance with the timeframes set out in the Compliance Reporting Post Approval Requirements (2020), unless otherwise agreed by the Planning Secretary.	CEMP (Section 8.9.1)

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
A33	The Applicant must make each Compliance Report publicly available 60 days after submitting it to the Planning Secretary, unless otherwise agreed by the Planning Secretary.	CEMP (Section 8.9.1)
A34	Notwithstanding the requirements of the Compliance Reporting Post Approval Requirements (2020), the Planning Secretary may approve a request for ongoing annual operational compliance reports to be ceased, where it has been demonstrated to the Planning Secretary's satisfaction that an operational compliance report has demonstrated operational compliance.	CEMP (Section 8.9.1)
A41	<p>During construction, DPIE must be notified in writing immediately after the Proponent becomes aware of an incident. The notification must identify the CSSI (including the application number and the name of the CSSI if it has one), and set out the time, date, location and nature of the incident. A description of whether the incident was a result of any actual or potential non-compliance with this approval should be provided within one week of the notification.</p> <p>The requirement to notify DPIE under this condition excludes incidents which are required to be notified to the Office of the National Rail Safety Regulator.</p> <p>Subsequent notification must be given and reports submitted in accordance with the requirements set out in Appendix B – WRITTEN INCIDENT NOTIFICATION AND REPORTING REQUIREMENTS.</p>	CEMP (Section 10.2 and 10.3)
C1	A Construction Environmental Management Plan (CEMP) must be prepared in accordance with the Department's Environmental Management Plan Guideline for Infrastructure Projects (DPIE, 2020) to detail how the performance outcomes, commitments and mitigation measures specified in the documents listed in Condition A1 will be implemented and achieved during all stages of construction.	This plan.
C2	The CEMP must provide:	
	a) a description of activities to be undertaken during construction (including the scheduling of construction);	CEMP (Section 4)
	b) details of environmental policies, guidelines and principles to be followed in the construction of the SSI;	CEMP (Sections 3 and 8 and Appendix B)
	c) a program for ongoing analysis of the key environmental risks arising from the activities described in subsection (a) of this condition, including an initial risk assessment undertaken before the commencement of construction of the SSI;	CEMP (Sections 7 and 12 and Appendix D)
	d) details of how the activities described in subsection (a) of this condition will be carried out to:	CEMP (Section 8)
	i. meet the performance outcomes stated in the documents listed in Condition A1; and	
	ii. manage the risks identified in the risk analysis undertaken in subsection (d) of this condition;	CEMP (Sections 7 and 8 and Appendix D)
	e) an inspection program detailing the activities to be inspected and frequency of inspections;	CEMP (Section 8.8)
	f) a protocol for managing and reporting any: <ul style="list-style-type: none"> i. incidents; and ii. non-compliances with this approval or statutory requirements; 	CEMP (Section 10 and Appendix F)
	g) procedures for rectifying any non-compliance with this approval identified during compliance auditing, incident management or at any time during construction;	CEMP (Section 10.2 and 10.3)

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED																					
	<p>h) a list of all the CEMP Sub-plans required in respect of construction, as set out in Condition C4. Where staged construction of the SSI is proposed, the CEMP must also identify which CEMP Sub-plan applies to each of the proposed stages of construction;</p>	CEMP (Sections 6 and 8)																					
	<p>i) a description of the roles and environmental responsibilities for relevant employees and their relationship with the ER;</p>	CEMP (Section 8.4)																					
	<p>j) for training and induction for employees, including contractors and sub-contractors, in relation to environmental and compliance obligations under the terms of this approval;</p>	CEMP (Section 8.5)																					
	<p>k) for periodic review and update of the CEMP and all associated plans and programs; and</p>	CEMP (Section 12)																					
	<p>l) relevant details from the Site Establishment Management Plan(s).</p>	CEMP (Appendix H)																					
C3	The CEMP must be endorsed by the ER and then submitted to the Secretary for approval no later than one (1) month before the commencement of construction or where construction is staged, no later than one (1) month before the commencement of that stage.	Appendix A																					
C4	<p>The following CEMP Sub-plans must be prepared in consultation with the relevant government agencies and relevant councils identified for each CEMP Sub-plan and be consistent with the CEMP referred to in the EIS.</p> <table border="1"> <thead> <tr> <th></th><th>REQUIRED CEMP SUB-PLAN</th><th>RELEVANT GOVERNMENT AUTHORITIES TO BE CONSULTED FOR EACH CEMP SUB-PLAN</th></tr> </thead> <tbody> <tr> <td>(a)</td><td>Traffic, Transport and access</td><td>TfNSW and relevant councils</td></tr> <tr> <td>(b)</td><td>Noise and Vibration</td><td>Relevant councils</td></tr> <tr> <td>(c)</td><td>Biodiversity</td><td>EES, DAWE and relevant councils</td></tr> <tr> <td>(d)</td><td>Soil and Water</td><td>Relevant councils, Water Group, and EES</td></tr> <tr> <td>(e)</td><td>Heritage</td><td>DPC Heritage, RAPs and relevant councils</td></tr> <tr> <td>(f)</td><td>Flood Emergency Management</td><td>SES, EES and relevant councils</td></tr> </tbody> </table>		REQUIRED CEMP SUB-PLAN	RELEVANT GOVERNMENT AUTHORITIES TO BE CONSULTED FOR EACH CEMP SUB-PLAN	(a)	Traffic, Transport and access	TfNSW and relevant councils	(b)	Noise and Vibration	Relevant councils	(c)	Biodiversity	EES, DAWE and relevant councils	(d)	Soil and Water	Relevant councils, Water Group, and EES	(e)	Heritage	DPC Heritage, RAPs and relevant councils	(f)	Flood Emergency Management	SES, EES and relevant councils	CEMP (Section 3) & relevant sub-Plans
	REQUIRED CEMP SUB-PLAN	RELEVANT GOVERNMENT AUTHORITIES TO BE CONSULTED FOR EACH CEMP SUB-PLAN																					
(a)	Traffic, Transport and access	TfNSW and relevant councils																					
(b)	Noise and Vibration	Relevant councils																					
(c)	Biodiversity	EES, DAWE and relevant councils																					
(d)	Soil and Water	Relevant councils, Water Group, and EES																					
(e)	Heritage	DPC Heritage, RAPs and relevant councils																					
(f)	Flood Emergency Management	SES, EES and relevant councils																					
C13	Construction must not commence until the CEMP and all CEMP Sub-plans have been approved by the Secretary. The CEMP and CEMP Sub-plans, as approved by the Secretary, including any minor amendments approved by the ER, must be implemented for the duration of construction. Where the CSSI is being staged, construction of that stage is not to commence until the relevant CEMP and sub-plans have been endorsed by the ER and approved by the Secretary.	CEMP (Section 8.3)																					
C14	<p>The following Construction Monitoring Programs must be prepared in consultation with the relevant government agencies and relevant councils identified for the Construction Monitoring Programs to compare actual performance of construction of the CSSI against performance predicted in the documents specified in Condition A1.</p> <table border="1"> <thead> <tr> <th></th><th>REQUIRED CONSTRUCTION</th><th>RELEVANT GOVERNMENT AUTHORITIES TO BE CONSULTED FOR EACH</th></tr> </thead> <tbody> <tr> <td></td><td></td><td></td></tr> </tbody> </table>		REQUIRED CONSTRUCTION	RELEVANT GOVERNMENT AUTHORITIES TO BE CONSULTED FOR EACH				<p>CEMP (Section 8.3) & relevant sub-Plans</p> <p><i>Noise and Vibration Monitoring Program</i> (Appendix E of the Construction Noise and Vibration Management sub-Plan)</p> <p><i>Water Usage Monitoring Program</i> (Section 7.2 of</p>															
	REQUIRED CONSTRUCTION	RELEVANT GOVERNMENT AUTHORITIES TO BE CONSULTED FOR EACH																					

CONDITION REFERENCE	DETAILS		WHERE ADDRESSED
		MONITORING PROGRAMS	CONSTRUCTION MONITORING PROGRAM
	(a)	Noise and vibration	Nil
	(b)	Water usage	Water Group
	(c)	Air Quality	Nil
	(d)	Physical condition of local roads	Relevant councils
			<p>the Construction Soil and Water Management sub-Plan)</p> <p><i>Air Quality Monitoring Program</i> (Appendix D of Construction Soil and Water Management sub-Plan)</p> <p><i>Local Road Condition Monitoring Program</i> (Section 11 of the Construction Traffic, Transport and Access Management sub-Plan)</p>
C18	Construction must not commence until the Planning Secretary has approved all of the required Construction Monitoring Programs, and all relevant baseline data for the specific construction activity has been collected.		CEMP (Sections 8.3 and 8.9)
C19	The Construction Monitoring Programs, as approved by the Planning Secretary including any minor amendments approved by the ER must be implemented for the duration of construction and for any longer period set out in the monitoring program or specified by the Planning Secretary, whichever is the greater.		CEMP (Section 8.9) & relevant sub-plans
C20	<p>The results of the Construction Monitoring Programs must be submitted to the Planning Secretary, and relevant regulatory agencies, for information in the form of a Construction Monitoring Report at the frequency identified in the relevant Construction Monitoring Program.</p> <p>Note: Where a relevant CEMP Sub-plan exists, the relevant Construction Monitoring Program may be incorporated into that CEMP Sub-plan.</p>		CEMP (Section 8.9) & relevant sub-plans
E87	<p>Waste generated during construction and operation is to be dealt with in accordance with the following priorities:</p> <p>(a) waste generation is to be avoided and where avoidance is not reasonably practicable, waste generation is to be reduced;</p> <p>(b) where avoiding or reducing waste is not possible, waste is to be re-used, recycled, or recovered in accordance with the requirements of the Protection of the Environment Operations Act 1997 and its regulations; and</p> <p>(c) where re-using, recycling or recovering waste is not possible, waste is to be treated or disposed of at a waste management facility or premise lawfully permitted to accept the materials or in accordance with a Resource Recovery Exemption or Order issued under the Protection of the Environment Operations (Waste) Regulation 2014, or to any other place that can lawfully accept such waste.</p>		CEMP (Section 8.7.6 & Appendix G)
E88	The importation of waste and the storage, treatment, process, reprocessing or disposal of such waste must comply with the conditions of the current EPL for the CSSI, or be done in accordance with a Resource Recovery Exemption or Order issued under the Protection of the Environment Operations (Waste) Regulation 2014, as the case may be.		CEMP (Appendix G)
E89	Waste must only be exported to a site licensed by the EPA for the storage, treatment, processing, reprocessing or disposal of the subject waste, or in accordance with a Resource Recovery Exemption or Order issued under the Protection of the Environment Operations (Waste) Regulation 2014, or to any other place that can lawfully accept such waste.		CEMP (Section 8.7.6 & Appendix G)

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
	<i>Note: Notice must be given to the relevant site/s as soon as possible, and no more than 14 days before the proposed waste disposal.</i>	
E90	All waste generated during construction and operation must be classified in accordance with the EPA's Waste Classification Guidelines, with appropriate records and disposal dockets retained for audit purposes.	CEMP (Appendix G)

Table 3: Revised Mitigation Measures

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
C1.1	Construction of the preferred infrastructure would be undertaken in accordance with the approved CEMP.	CEMP (Section 3)
C2.1	<p>A traffic, transport and access management sub-plan would be prepared and implemented as part of the CEMP. It would include measures to minimise the potential for impacts on the community and the operation of the surrounding road and transport environment. It would address all the aspects of construction relating to the movement of vehicles, pedestrians and cyclists, and the operation of the surrounding road network, including:</p> <ul style="list-style-type: none"> construction site traffic control, parking and access arrangements construction material, equipment and spoil haulage, including arrangements for oversize vehicles road pavement and access road condition management management of impacts to public transport, including school buses, pedestrian and cyclist access, and safety management of impacts to access for surrounding residents and business owners/operators arrangements for level crossings during construction road and driver safety. <p>The traffic, transport and access management sub-plan would be developed in consultation with (where relevant) Narrabri Shire Council, Moree Plains Shire Council, Gwydir Shire Council, Roads and Maritime Services, and public transport/bus operators.</p>	Construction Traffic, Transport and Access Management sub-Plan
C3.1	<p>A biodiversity management sub-plan would be prepared and implemented as part of the CEMP. It would include measures to minimise the potential for biodiversity impacts. The sub-plan would address, as outlined below:</p> <ul style="list-style-type: none"> a pre-clearing survey and tree-felling procedure procedures to manage micro-bats avoiding impacts on surrounding vegetation (item C3.2) weed management (item C3.3) dewatering of standing pools in watercourses measure to minimise impacts on aquatic ecology 	Construction Biodiversity Management sub-Plan
C4.1	<p>The Inland Rail NSW Construction Noise and Vibration Management Framework (provided in Appendix J) would be implemented, and the preferred infrastructure proposal would be constructed, with the aim of achieving the construction noise management levels and vibration criteria identified by the noise and vibration assessment.</p> <p>All feasible and reasonable noise and vibration mitigation measures would be implemented.</p> <p>Any activities that could exceed the construction noise management levels and vibration criteria would be identified and managed in accordance with the Inland Rail NSW Construction Noise and Vibration Management Framework and the CEMP.</p> <p>Notification of impacts would be undertaken in accordance with the communication management plan for the preferred infrastructure proposal.</p>	Construction Noise and Vibration sub-Plan
C5.1	An air quality management sub-plan would be prepared and implemented as part of the CEMP. It would include measures to minimise the potential for air quality impacts on the local community and environment, and would address all aspects of construction, including:	Construction Soil and Water Management sub-Plan

	spoil handling machinery operating procedures soil treatments stockpile management haulage dust suppression monitoring.	
C6.1	A soil and water management sub-plan would be prepared as part of the CEMP. It would include a detailed list of measures that would be implemented during construction to minimise the potential for soil and contamination impacts, including: <ul style="list-style-type: none"> - allocation of general site practices and responsibilities - material management practices - stockpiling and topsoil management, including prompt stabilisation of spoil mounds (for example, through mixing of gypsum) - surface water and erosion control practices that take into account site specific soil types (for example, dispersive soils). 	Construction Soil and Water Management sub-Plan
C6.2	A contamination and hazardous materials sub-plan would be prepared and implemented as part of the CEMP. It would include: <ul style="list-style-type: none"> - measures to minimise the potential for contamination impacts on the local community, workers, and environment - procedures for incident management and managing unexpected contamination finds (an unexpected finds protocol). 	Construction Soil and Water Management sub-Plan
D1.1	A CEMP would be prepared to detail the approach to environmental management during construction, as described in section 27.2 of the EIS, and in accordance with the conditions of approval.	This Plan
D8.7	An unexpected finds procedure would be developed and included in the CEMP to provide a consistent method for managing any unexpected Aboriginal heritage items discovered during construction, including potential heritage items or objects, and human skeletal remains.	Construction Heritage Management sub-Plan
D9.5	An unexpected finds procedure would be developed and included in the CEMP to provide a consistent method for managing any unexpected heritage items or human skeletal remains discovered during construction.	Construction Heritage Management sub-Plan

Table 4: Performance outcomes

KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
5 Air Quality	The project is designed, constructed and operated in a manner that minimises air quality impacts (including nuisance dust and odour) to minimise risks to human health and the environment to the greatest extent practicable.	<ul style="list-style-type: none"> ▶ The proposal is constructed and operated in accordance with the requirements of the POEO Act and relevant environmental protection licences. ▶ Dust generated during construction will not exceed the relevant criteria in the National Environment Protection (Ambient Air Quality) Measure and the 	Construction Soil and Water Management sub-Plan Air Quality Monitoring Program (Appendix D of Construction Soil and Water Management sub-Plan)

KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
		Approved Methods for the Modelling and Assessment of Air Pollutants in New South Wales (Department of Environment and Conservation, 2005).	
6 Biodiversity	Offsets and/or supplementary measures are assured which are equivalent to any remaining impacts of project construction and operation.	<ul style="list-style-type: none"> Potential impacts on biodiversity are managed in accordance with relevant legislation, including the EP&A Act, TSC Act, FM Act, EPBC Act, and the Noxious Weeds Act 1993. The biodiversity outcome is consistent with the Framework for Biodiversity Assessment (OEH, 2014b). Offsets are provided in accordance with the NSW Biodiversity Offsets Policy for Major Projects (OEH, 2014c). 	Biodiversity Management sub-Plan NOTE: Offset requirements are detailed in ARTC's Biodiversity Offset Strategy for the project.
8 Flooding	The project minimises adverse impacts on existing flooding characteristics. Construction and operation of the project avoids or minimises the risk of, and adverse impacts from, infrastructure flooding, flooding hazards, or dam failure.	<ul style="list-style-type: none"> Construction is undertaken in a manner that minimises the potential for adverse flooding impacts, through staging of works and the implementation of mitigation measures. The proposal makes a positive contribution to local flooding characteristics by replacing existing drainage infrastructure. Structures such as spoil mounds are designed and located such that flows are not significantly impeded. The proposal reduces the length of overtopping of the existing rail corridor. The proposal reduces or does not significantly increase the area subject to flooding. 	Flood Emergency Management sub-Plan
9 Health and Safety	The project avoids, to the greatest extent possible, risk to public safety.	<ul style="list-style-type: none"> All dangerous goods are stored, handled and transported in accordance with relevant regulatory requirements and Australian Standards. 	Soil and Water Management sub-Plan
10 Heritage	The design, construction and operation of the project facilitates, to the greatest extent possible, the long-term protection, conservation and management of the heritage significance of items of environmental heritage and Aboriginal objects and places.	<ul style="list-style-type: none"> Impacts on heritage are managed in accordance with relevant legislation, including the EP&A Act, the Heritage Act 1977, and relevant guidelines. The potential impacts identified are mitigated by 	Heritage Management sub-Plan

KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
	The design, construction and operation of the project avoids or minimises impacts, to the greatest extent possible, on the heritage significance of environmental heritage and Aboriginal objects and places.	photographic/archival recording.	
11 Noise and vibration – amenity	Construction noise and vibration (including airborne noise, ground-borne noise and blasting) are effectively managed to minimise adverse impacts on acoustic amenity.	<p>The proposal minimises impacts to the local community by:</p> <ul style="list-style-type: none"> ▶ controlling noise and vibration at the source ▶ controlling noise and vibration on the source to receiver transmission path ▶ controlling noise and vibration at the receiver ▶ implementing practicable and reasonable measures to minimise the noise and vibration impacts of construction activities on local sensitive receivers. 	Noise and Vibration Management sub-Plan
12 Noise and vibration – structural	Construction noise and vibration (including airborne noise, ground-borne noise and blasting) are effectively managed to minimise adverse impacts on the structural integrity of buildings, items including Aboriginal places and environmental heritage, and nearby road infrastructure.	<ul style="list-style-type: none"> ▶ The proposal minimises impacts to structures by: ▶ controlling vibration at the source ▶ controlling vibration on the source to receiver transmission path ▶ implementing practicable and reasonable measures to minimise vibration impacts of construction activities on structures. 	Noise and Vibration Management sub-Plan and Heritage Management sub-Plan
15 Soils	The environmental values of land, including soils, subsoils and landforms, are protected. Risks arising from the disturbance and excavation of land and disposal of soil are minimised, including disturbance to acid sulfate soils and site contamination.	<ul style="list-style-type: none"> ▶ Site-specific soil, subsoil and landform characteristics are taken into consideration during detailed design and construction. ▶ Any contamination is managed in accordance with relevant regulatory requirements. ▶ Any soil waste is assessed, classified, managed and disposed of in accordance with the Waste Classification Guidelines (EPA, 2014). 	Soil and Water Management sub-Plan
17 Traffic, transport and access	Network connectivity, safety and efficiency of the transport system in the vicinity of the project are managed to minimise impacts. The safety of transport system customers is maintained.	<ul style="list-style-type: none"> ▶ The proposal provides for more efficient and productive freight rail operations. ▶ Impacts to traffic and transport are minimised. 	Construction Traffic, Transport and Access Management sub-Plan

KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
	<p>Impacts on network capacity and the level of service are effectively managed.</p> <p>Works are compatible with existing infrastructure and future transport corridors.</p>	<ul style="list-style-type: none"> ▶ Motorist, pedestrian and cyclist safety will be maintained or improved. ▶ The proposal contributes to one of the desired outcomes of Inland Rail – to have reduced truck volumes on the road network, improving road safety. ▶ Safe access to properties is maintained. ▶ The proposal is integrated with existing and future local and regional transport infrastructure and planning strategies 	
18 Visual amenity	The project minimises adverse impacts on the visual amenity of the built and natural environment (including public open space) and capitalises on opportunities to improve visual amenity.	<ul style="list-style-type: none"> ▶ Vegetation providing screening to the rail corridor is retained where practicable. ▶ The proposal is designed to have regard to the surrounding landscape and visual environment. ▶ The proposal incorporates features to minimise the potential visual impacts where visual receptors are concentrated. ▶ The proposal makes a positive contribution to the quality of the visual environment in the vicinity of the Newell Highway and Jones Avenue overbridges, and the new bridges over the Mehi and Gwydir rivers and Croppa Creek. ▶ The proposal is visually integrated with its surroundings. 	Soil and Water Management sub-Plan and Biodiversity Management sub-plan
19 Waste	All wastes generated during the construction and operation of the proposal are effectively stored, handled, treated, reused, recycled and/or disposed of lawfully, and in a manner that protects environmental values.	<ul style="list-style-type: none"> ▶ Waste is managed in accordance with the POEO Act and the WARR Act. ▶ Waste is assessed, classified, managed, and disposed of in accordance with the Waste Classification Guidelines (EPA, 2014). ▶ Reusable spoil is beneficially reused in accordance with the project spoil reuse hierarchy. 	Section 8.7.6 Appendix G - Waste and Resource Environmental Control Map
20 Water - hydrology	Long term impacts on surface water and groundwater hydrology (including drawdown, flow rates and volumes) are minimised.	<ul style="list-style-type: none"> ▶ The proposal avoids long term impacts to surface water. ▶ Opportunities to reuse water resources are considered during the design process. 	Construction Soil and Water Management sub-Plan

KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
	<p>The environmental values of nearby, connected and affected water sources, groundwater and dependent ecological systems including estuarine and marine water (if applicable) are maintained (where values are achieved) or improved and maintained (where values are not achieved).</p> <p>Sustainable use of water resources.</p>	<ul style="list-style-type: none"> ▶ The use of water during construction is minimised. 	
21 Water - quality	<p>The project is designed, constructed and operated to protect the NSW Water Quality Objectives where they are currently being achieved, and contribute towards achievement of the Water Quality Objectives over time where they are currently not being achieved, including downstream of the project to the extent of the project impact including estuarine and marine waters (if applicable).</p>	<ul style="list-style-type: none"> ▶ The proposal is designed and constructed such that changes to water flows in watercourses are minimised. ▶ Water discharged does not exceed the ANZECC 2000 guidelines for protection of aquatic ecosystems or water quality trigger values. ▶ Impacts to water quality during construction and operation are minimised. 	Construction Soil and Water Management sub-Plan

Table 5: Guideline for the preparation of EMPs requirements

GUIDELINE SECTION	REQUIREMENT	YES/NO/NOT APPLICABLE	WHERE ADDRESSED
DOCUMENT PREPARATION AND ENDORSEMENT			
4.1	Has the EMP been prepared in consultation with all relevant stakeholders as per the requirements of the conditions of consent?	Yes	CEMP (Section 5) & relevant sub-plans.
4.1	Have the views of the relevant stakeholders been taken into consideration? Have appropriate amendments been made to the EMP and does the EMP clearly identify the location of any changes?	Yes	CEMP (Section 5) & relevant sub-plans.
4.2	Has the EMP been internally approved by an authorized representative of the proponent or contractor?	Yes	Document Control section at beginning of plan
VERSION AND CONTENT			
3.5.1	Does the EMP describe the proponent's Environmental Management System (EMS) (if any), and identify how the EMP relates to other documents required by the conditions of consent?	Yes	CEMP (Section 8)
3.1	Does the EMP include the required general content and version control information?	Yes	Document Control section at beginning of plan
3.2	Does the EMP have an introduction that describes the project, scope of works, site location and any staging or timing considerations?	Yes	CEMP (Section 4)
3.3	Does the EMP reference the project description?	Yes	CEMP (Section 4)
3.4	Does the EMP reference a Community and Stakeholder Engagement Plan (or similar) or include community and stakeholder engagement actions (if required)?	Yes	CEMP (Section 9) and Communication Strategy
4	Have all other relevant approvals been identified? Has appropriate information been provided regarding how each approval is relevant?	Yes	CEMP (Section 6.4)
3.5.2	Has the environmental management structure and responsibilities been included?	Yes	CEMP (Section 8)
3.5.3	Does the EMP include processes for training of project personnel and identify how training and awareness needs will be identified?	Yes	CEMP (Section 8.5)
3.5.3	Does the EMP clearly identify the relevant legal and compliance requirements that relate to the EMP?	Yes	CEMP (Section 6 and Appendix A)
3.5.13	Does the EMP include all the conditions of consent to be addressed by the EMP and identify where in the EMP each requirement has been addressed?	Yes	CEMP (Section 1) and the Compliance Matrix (Appendix A)
3.5	Have all relevant guidelines, policies and standards been identified, including details of how they are relevant?	Yes	CEMP (Section 6 and Appendix A)
3.5.5	Is the process that will be adopted to identify and analyse the environmental risks included?	Yes	CEMP (Section 7 and 8)
3.5.7	Have all the environmental management measures in the EIA been directly reproduced into the EMP?	Yes	CEMP (Section 8.7) and relevant sub-plans and

GUIDELINE SECTION	REQUIREMENT	YES/NO/NOT APPLICABLE	WHERE ADDRESSED
			ECPs (Appendix G)
3.5.7	Have any additional environmental management measures been included in the EMP?	Yes	Relevant sub-plans and Appendix G
3.5.7	Have environmental management measures been written in committed language?	Yes	Relevant sub-plans and Appendix G
3.5.6	Have project environmental management measures, including hold points, been identified and included?	Yes	CEMP (Section 8.6) & relevant sub-plans
3.5.8	Are relevant details of environmental monitoring that will be carried out included?	Yes	CEMP (Section 8.9) and the relevant sub-Plans
3.5.8	Have the components of any environmental monitoring programs been incorporated?	Yes	CEMP (Section 8.9) and relevant sub-plans
3.5.9	Are environmental inspections included?	Yes	CEMP (Section 8.8)
3.5.12 and 3.5.13	Does the EMP document all relevant compliance monitoring and reporting requirements for the project?	Yes	CEMP (Section 8.9)
3.5.10	Does the EMP describe the types of plans or maps (such as environmental control maps) that will be used to assist with the management of environmental matters on site?	Yes	CEMP (Section 8.1) and Appendix G
3.5.11	Does the EMP list environmental management documents?	Yes	CEMP (Section 8.1) Relevant sub-plans
3.5.13	Is an auditing program referenced?	Yes	CEMP (Section 8.10)
3.5.15	Does the EMP include the incident notification and reporting protocols that comply with the relevant conditions of consent?	Yes	CEMP (Section 10)
3.5.15	Does the EMP identify the project role/position that is responsible for deciding whether an occurrence is an incident?	Yes	CEMP (Sections 8.4 and 10)
3.5.16	Does the EMP describe a corrective and preventative action process that addresses the requirements?	Yes	CEMP (Section 10)
3.6	Does the EMP include details of a review and revision process that complies with the requirements?	Yes	CEMP (Section 12)

2. Glossary

Specific terms and acronyms used throughout this document are listed and described in the table below.

Table 6: Glossary

TERM / ACRONYM / ABBREVIATION	DEFINITION
AMS	Activity Method Statement
ARTC	Australian Rail Track Corporation
BMP	Biodiversity Management Plan
CAD	Computer-Aided Design
CAF	Construction Ancillary Facility
CEMP	Construction Environmental Management Plan
CIZ	Construction Impact Zone
CoA	Conditions of Approval
CSEMP	Community and Stakeholder Engagement Management Plan
CSSI	Critical State Significant Infrastructure
CPESC	Certified Professional in Erosion and Sediment Control
DMS	Document Management System
DPIE	Department of Planning Industry and Environment
ECM	Environmental Control Map
EIS	Environmental Impact Statement
EMS	Environmental Management System
EPA	Environmental Protection Authority
EPBC Act	Federal <i>Environmental Protection and Biodiversity Conservation Act (1999)</i>
EPL	Environment Protection Licence
EP&A Act	NSW <i>Environmental Planning and Assessment Act (1979)</i>
ESCP	Erosion and Sediment Control Plan
ER	Environmental Representative
FEMP	Flood Emergency Management Plan
FERP	Flood Emergency Response Plan
GIS	Geographic Information System
HMP	Heritage Management Plan
HSEQS	Health, Safety, Environment, Quality and Sustainability
IMS	Integrated Management System
Incident	The SSI 7474 Approval defines an “incident” as an occurrence or set of circumstances that causes or threatens to cause material harm and which may or may not be or cause a non-compliance.
IR	Inland Rail
ISCA	Infrastructure Sustainability Council of Australia
MAF	Minor Ancillary Facility
Material Environmental Harm	“Material harm” is defined in the approval as “harm that:

TERM / ACRONYM / ABBREVIATION	DEFINITION
	<ul style="list-style-type: none"> a. involves actual or potential harm to the health or safety of human beings or to the environment that is not trivial; or b. results in actual or potential loss or property damage of an amount, or amounts in aggregate, exceeding \$10,000, (such loss includes the reasonable costs and expenses that would be incurred in taking all reasonable and practicable measures to prevent, mitigate or make good harm to the environment)."
N2NS	Narrabri to North Star (Separable Portion 1)
NATA	National Association of Testing Authorities, Australia
Non - compliance	An occurrence, set of circumstances or development that is a breach of the approval but is not an incident.
Non - conformance	A non-conformance is a failure to comply with a requirement, standard or procedure detailed within the CEMP or associated document, that does not constitute a non-compliance or an incident.
NVMP	Noise and Vibration Management Sub-Plan
REF	Review of Environmental Factors
REMM	Revised Environmental Management Measure
RTS	Response to Submissions
SEARs	Secretary's Environmental Assessment Requirements
SEMP	Site Establishment Management Plan
SPIR	Submissions Preferred Infrastructure Report
SSI 7474	State Significant Infrastructure Approval as approved by the Minister for Planning and Public Spaces under Section 5.19 of the <i>Environmental Planning and Assessment Act 1979</i>
SuMP	Sustainability Management Plan
SWMP	Soil and Water Management Plan
SWMS	Safe Work Method Statement
TRA	Task Risk Assessment
TTAMP	Traffic, Transport and Access Management Plan
TfNSW	Transport for NSW
WRA	Workplace Risk Assessment

3. Introduction

Inland Rail is a once-in-a-generation program of infrastructure works which will, when completed, connect regional Australia to domestic and international markets, transforming the way freight is transported around the country. It will complete the 'spine' of the national freight network with a new 1,710 km freight line linking Melbourne and Brisbane via regional Victoria, New South Wales and Queensland.

Trans4M Rail (an unincorporated Joint Venture between SEE Civil Pty Ltd and John Holland Pty Ltd) have been engaged by Australian Rail Track Corporation (ARTC) to construct the Narrabri to North Star (Separable Portion 1) (N2NS) section of the Inland Rail Project. N2NS extends approximately 173km from north of Narrabri Junction, terminating at North Star, generally following the existing rail corridor.

3.1 CEMP Purpose and Scope

This Construction Environmental Management Plan (CEMP) has been developed for the construction of the Narrabri to North Star (Separable Portion 1) (N2NS) section of Inland Rail. It provides a centralised strategy through which all potential environmental impacts will be managed during construction and includes management measures to avoid or minimise potential impacts.

The CEMP will apply to all construction activities and Trans4m Rail's personnel, suppliers, subcontractors, consultants and representatives whose scopes of work influence, contribute to or otherwise assist in delivering the N2NS.

Additionally, the CEMP outlines how Trans4m Rail will comply with all relevant regulatory requirements (including the NSW Minister for Planning's Conditions of Approval (CoA)), minimise environmental risks and achieve environmental outcomes on the Project by providing an integrated and structured approach to ensure appropriate revised environmental management measures (RMMs) (contained in the Submissions Preferred Infrastructure Report (SPIR)) and controls are implemented. CoAs A1 and A2 require the N2NS project to be constructed generally in accordance with the description of the project in the SPIR, Environmental Impact Statement (EIS) and the N2NS CoA and in accordance with all procedures, commitments, preventative actions, performance criteria and mitigation measures set out in these documents unless otherwise specified in, or required under, the CoAs. This CEMP establishes a framework to achieve the requirements of CoA A1 and A2.

RMM C1.1 also requires that construction of the N2NS project is undertaken in accordance with the approved CEMP and approved CEMP sub plans.

This Plan has been developed in accordance with the relevant requirements of:

- ▶ The CoA of SSI 7474;
- ▶ Environment Protection and Biodiversity Act (EPBC Act) Conditions;
- ▶ The Secretary's Environmental Assessment Requirement's (SEARs) Environmental Performance Outcomes (EPO);
- ▶ ARTC's Environmental Policy and Environment and Sustainability Policy;
- ▶ Appendix K (CEMP Outline) of the Narrabri to North Star Project Environmental Impact Statement (EIS);
- ▶ AS/NZS ISO 14001:2016 Environmental Management Systems;
- ▶ Environmental Management Plan Guideline: Guideline for Infrastructure Projects (Department of Planning, Industry and Environment, 2020); and
- ▶ Australian Rail Track Corporation's (ARTC) Environmental Management System (EMS).
- ▶ The joint venture partner, John Holland Group's Environmental Management System (EMS) (certified to ISO AS/NZS14001)

Relevant CoA and other approval requirements and where they have been addressed can be found in the Compliance Matrix Tables (Table 1 – 4). A comprehensive list of all compliance requirements with some relevance to the CEMP have been provided in Appendix A.

The purpose of this CEMP is to provide a structured approach to the management of environmental issues during construction of the project. Implementing this CEMP will ensure that Trans4m Rail, and therefore Inland Rail, meet regulatory and approval requirements in a systematic manner. In particular, this CEMP:

- ▶ Describes the project and activities to be undertaken;
- ▶ Describes the strategic framework for environmental management of the project;
- ▶ Defines Trans4m Rail's Environmental Policy and EMS;
- ▶ Identifies the approvals, licences and permits that relate to the project;
- ▶ Describes the roles and responsibilities of personnel in relation to environmental management;
- ▶ Describes the procedures that will be implemented for stakeholder consultation and notification and complaints management; and
- ▶ Outlines a monitoring regime for construction.

Construction personnel will be required to undertake works in accordance with this CEMP and the mitigation measures identified in the site-specific documents. Trans4m Rail will also comply with the written requirements or directions of the Planning Secretary as required by CoA A4.

In addition, this CEMP includes a range of sub-Plans. As required by CoA C4, the following sub-Plans have been prepared:

- ▶ Traffic, Transport and Access (TTAMP), also required by RMM C2.1;
- ▶ Noise and Vibration (NVMP);
- ▶ Biodiversity (BMP), also required by RMM C3.1;
- ▶ Soil and Water (SWMP), also required by RMM C6.1;
- ▶ Heritage (HMP); and
- ▶ Flood Emergency Management (FEMP).

As specified in CoA C5, each sub-plan outlines:

- ▶ How the environmental performance outcomes identified in the EIS, SPIR and updated responses, as modified by CoA, will be achieved;
- ▶ How the mitigation measures identified in the EIS, SPIR and updated responses, as modified by these conditions will be implemented;
- ▶ How the relevant CoAs will be complied with; and
- ▶ How issues requiring management during construction (including coordination of concurrent activities of other projects as well as concurrent activities in this Critical State Significant Infrastructure (CSSI)), as identified through ongoing environmental risk analysis, will be managed.

This CEMP will be developed and implemented in compliance with the ARTC's Inland Rail Programme Environmental Management Plan (0-0000-900-EEC-00-PL-0001). As noted in CoA A3, where there are any inconsistencies, the requirements set out in the CoA's take precedence.

3.2 Objectives and Targets

Environmental objectives and targets for construction of the N2NS have been established as a means of guiding environmental management of the project and assessing environmental performance. These objectives and targets have been developed with consideration of key issues identified through the environmental assessment and risk assessment process (see Section 7) as well as the CoAs and RMMs. The objectives and targets are consistent with Trans4m Rail's Environment Policy and will assist in monitoring whether the commitments of the policy are being met. Project wide objectives and targets are outlined in [Table 7](#) and issue-specific objectives and targets are addressed in the respective sub-plans.

The performance of the Project will be monitored against the objectives and targets. Project performance monitoring will be documented in the Project construction compliance reports (see Section 8) and considered as part of the management review.

Table 7: Environmental Management System Objectives and Targets

OBJECTIVE	TARGET
Minimise potential impacts on the local and regional environment and the local community.	Any non-conformances, non-compliance/s or opportunities for improvement identified in internal or external audits and/or environmental inspections addressed within timeframes specified in Trans4m Rail's EMS.
	All communication with and any complaints from local community members addressed within timeframes specified in Trans4m Rail's EMS.
Foster a positive culture towards environmental management with all involved in the Trans4m Rail team	All Trans4m Rail team members (including sub-contractors, etc.) to have completed an environmental induction and committed to Trans4m environmental charter prior to commencing works on-site.
	Two environmental communications (toolbox talks, site meetings, etc.) where environmental issues are specifically addressed per month.
Compliance with (and where possible exceed) all environmental regulation requirements	No regulatory infringements or prosecutions.
	Zero enforcement notices and penalties.
Implement and continually improve Trans4m Rail's environmental management system in accordance with AS/NZS ISO 14001	Address non-conformances and corrective actions as specified in Section 10.3. Undertake regular environmental compliance reviews for continuous improvement

3.3 Environment Policy

Trans4m Rail believes that respect for the Project location, its surroundings and the communities in which it operates is essential for project success, as well as compliance with all environmental, sustainability, heritage and community requirements. This commitment is described in Trans4m Rail's Environment Policy, Sustainability Policy and Community Policy. These policies outline the commitment to establish environmental and sustainability management and community engagement plans to avoid, minimise and mitigate impact. The Policies are provided in Appendix B.

These policies will be communicated to staff and Contractors via inductions and ongoing awareness programs as set out in Section 8.5.

4. Project Description

The Narrabri to North Star (N2NS) Project is one of 13 projects that make up the Inland Rail Project. The route is within the Narrabri, Moree Plains and Gwydir Local Government Areas (LGAs) in north-west NSW. N2NS extends approximately 173km from north of Narrabri Junction, terminating at North Star (Figure 1) and the project is generally within the existing rail corridor. Works over the Gwydir Floodplain (shown in green in Figure 1) are excluded from the N2NS Project.

Appendix C contains figures showing details such as the location of:

- ▶ Project location;
- ▶ Key Project features; and
- ▶ The Construction Impact Zone (CIZ) (i.e. the area required for project construction as described in the EIS and as amended by the SPIR).



Figure 1: Project Location

This “construct only” contract will be delivered by Trans4M Rail (an unincorporated Joint Venture between SEE Civil Pty Ltd and John Holland Pty Ltd). This CEMP addresses construction of Phase 1, which is referred to as ‘the preferred infrastructure’ for the purposes of the SPIR. It is not proposed to construct this project in a staged manner.

The N2NS Project is declared Critical State Significant Infrastructure (CSSI) under Section 5.12 of the *NSW Environmental Planning and Assessment Act 1979* (EP&A Act) (Application No. SSI 7474). The Project is therefore permissible without development consent and is subject to assessment and approval by the Minister for Planning and Public Places under the EP&A Act. The N2NS Project was approved with conditions on 13th August 2020.

The N2NS is also a controlled action under the *Commonwealth Environment Protection Biodiversity Conservation Act 1999* (EPBC Act) (referral reference 2016/7729) and was approved by the Federal Minister for Agriculture, Water and the Environment on the 1st October 2020, (Narrabri to North Star Section of Inland Rail, NSW (EPBC 2016/7729)).

4.1 Scope of Works

As noted in the SPIR, the key features of the preferred infrastructure include:

- ▶ Upgrading 173km of the track, track formation, culverts and underbridges within the existing rail corridor, in two sections between;
 - Narrabri and Alice Street in Moree (a distance of about 93 kilometres) and
 - Camurra North and North Star (a distance of about 80 kilometres);
- ▶ Realigning the track within the existing rail corridor at Gurley and Moree stations;
- ▶ Providing five new crossing loops within the existing rail corridor at Bobbiwaa, Waterloo Creek, Tycannah Creek, Coolleearlee, and Murgo;
- ▶ Removing the existing bridge and providing a new rail bridge over Croppa Creek; and
- ▶ Potential for providing a new pedestrian bridge over the existing rail corridor at Jones Avenue in Moree (‘the Jones Avenue overbridge’).

Ancillary work includes:

- ▶ Upgrading, relocating or consolidating 75 level crossings;
- ▶ Upgrading, relocating or consolidating 250 rail culverts, 98 road culverts, 3 irrigation crossings and 8 under-bridges;
- ▶ Modifications to platforms at Moree Station; and
- ▶ Signalling and communications, signage, fencing, noise attenuation structures, rail maintenance access roads, and services and utilities.

NOTE: Not all of the above-mentioned scope will be constructed by T4MR.

4.1.1 Ancillary Facilities

Trans4m Rail’s main office complex will be located in Moree and will accommodate approximately 140 Trans4m Rail and ARTC staff. Construction works will be supported by Construction and Minor Ancillary Facilities strategically placed along the alignment.

In accordance with CoA A17, the Trans4m Rail Moree (Pad 4) Construction Ancillary Facility was approved and constructed under a Site Establishment Management Plan (SEMP).

Minor construction ancillary facilities within the construction boundary, (lunch shed office sheds, material laydown sites, stockpile areas, areas used to assemble infrastructure and portable toilet facilities) will be established and operated following assessment and approval by the Environmental Representative.

Construction Ancillary Facilities (CAF) and Minor Ancillary Facilities (MAF) proposed on the N2NS Project will be assessed and approved in accordance with the process detailed in Section 6.4.1 and 6.4.2, respectively.

4.1.2 Construction activities

Table 8 outlines construction activities for each construction phase.

Table 8: Construction activities

CONSTRUCTION PHASE	CONSTRUCTION ACTIVITIES
Site Establishment for Construction Ancillary Facilities	<ul style="list-style-type: none"> ▶ Establish environmental controls ▶ Survey set out, clearing and grubbing, (including pre-clearing flora and fauna surveys). ▶ Preparation of the site ▶ Installation of the site huts ▶ Power, internet and water supply ▶ Fencing and security ▶ Access/egress to site ▶ Ongoing monitoring of environmental controls
Earthworks, Drainage, Structures	<ul style="list-style-type: none"> ▶ Establish environmental controls ▶ Establish temporary crossings and structures platforms ▶ Establish open drain system ▶ Deconstruct existing rail formation ▶ Remove and install box culverts ▶ Mix and reinstate soils ▶ Lime stabilise ▶ Crushed rock capping and ballast ▶ Demolish and install bridge structures ▶ Ongoing monitoring of environmental controls
Track works	<ul style="list-style-type: none"> ▶ Establish environmental controls ▶ Track upgrading ▶ Crossing loop construction ▶ Turnout construction ▶ Drainage construction ▶ Ongoing monitoring of environmental controls
Level Crossings	<ul style="list-style-type: none"> ▶ Establish environmental controls ▶ Remove existing controls and install new controls ▶ Civil works to road pavements ▶ Ongoing monitoring of environmental controls ▶ Consolidate crossings, remove signage and complete road surfacing works and track upgrades
Signalling, Testing and commissioning	<ul style="list-style-type: none"> ▶ Establish environmental controls ▶ CSR Trenching ▶ Signalling to loops and sidings ▶ Test and commission rail line and communication/signalling systems ▶ Ongoing monitoring of environmental controls
Finishing works	<ul style="list-style-type: none"> ▶ Return all construction sites, compounds and access routes to at least the same condition than prior to construction commencing. ▶ Progressive reinstatement and rehabilitation during works, including: <ul style="list-style-type: none"> ✓ Demobilise site compounds and facilities ✓ Remove all materials, waste and redundant structures from the works sites ✓ Form and stabilise spoil mounds ✓ Decommission all temporary work site signs ✓ Remove temporary fencing ✓ Establish permanent fencing ✓ Decommission temporary site access roads ✓ Restore and rehabilitate disturbed areas as required

CONSTRUCTION PHASE	CONSTRUCTION ACTIVITIES
	▶ Remove temporary environmental controls, (once rehabilitation works complete)

Indicative plant and equipment that could be used during construction includes:

- | | |
|--------------------------------------|---|
| ▶ Dozers D6 to D8 | ▶ Concrete delivery trucks |
| ▶ Excavators 5t to 60t | ▶ Flatbed delivery trucks Tilt trays |
| ▶ Articulated Dump Trucks 25t to 45t | ▶ Piling Rigs and service cranes |
| ▶ Graders 140 to 160 | ▶ Backhoe |
| ▶ Loaders 938 to 950 | ▶ Compactor 815 to 825 |
| ▶ Pugmill | ▶ Road Paver |
| ▶ Concrete Pumps | ▶ Road Shuttle Buggy |
| ▶ Mobile cranes 20 to 90t | ▶ Truck and dogs |
| ▶ Crawler Cranes up to 280t | ▶ Road trains |
| ▶ Scrapers 627 to 657 | ▶ Personnel Busses |
| ▶ Water carts 10KL to 30KL | ▶ 3T crew trucks |
| ▶ Rollers 3t to 25t | ▶ Tamping Machines and ballast regulators |
| ▶ Stabilisers | ▶ Switch tamper |
| ▶ Lime Delivery Tankers | ▶ Mobile flashbutt welder |
| ▶ Lime Spreader Trucks | ▶ Ballast train |
| ▶ Hydromulch Trucks | ▶ Trencher |

4.2 Construction Schedule

Overall, the works will take approximately 27 months including site establishment and will be undertaken in phases as follows:

- ▶ Penney's Road to Moree – Substantial construction scheduled to commence in April 2021 and be completed by the end of December 2022;
- ▶ Narrabri to Penny's Road – Substantial construction scheduled to commence in March 2022 and be completed by the end of December 2022; and
- ▶ Camurra to North Star – Substantial construction scheduled to commence in June 2021 and be completed by June 2023.

Early, low impact works are anticipated to occur from January 2021 to April 2021 preceding permanent and substantial construction works.

In accordance with CoA E1, EPL Condition L6.1 and the Noise and Vibration Management Plan (NVMP), construction works will be undertaken during the following hours:

- ▶ 7:00am to 6:00pm Mondays to Fridays
- ▶ 7:00am to 6:00pm Saturdays; and
- ▶ At no time on Sundays or public holidays.

Works outside the above timeframes may occur where supported by an approved Out of Hours Works (OOHW) application.

Additionally, and in relation to CoA E4 – Trans4m Rail and ARTC will look to seek negotiated agreements with sensitive receivers (owners and occupiers) to carry out works in accordance with the hours and noise limits specified in the negotiated agreements.

Any works outside of these hours will be subject to assessment under the out-of-hours works protocol and/or the subject of written agreements negotiated between Trans4m Rail and sensitive receivers. Construction hours are discussed in detail in Trans4m Rail's Noise and Vibration Management Plan.

4.3 General Changes to the Project

Refinements to the Project may occur during detailed design or changed circumstances throughout construction. Design changes or changes in scope will be communicated to the Trans4m Rail Environment Manager either through formal change processes or via informal written communications. This does not include phone calls as this information cannot be tracked.

Proposed changes are to be assessed by Inland Rail for consistency against the approved Project. The Trans4m Rail Environment Manager will undertake an assessment of the proposed changes for potential impacts and compare them to the proposed impacts for the assessed and approved Project. These changes could be managed through ARTC's Consistency Assessment Work Instruction (Consistency Assessment Work Instruction - 0-0000-900-EEC-00-WI-0013). Once prepared, consistency assessments (for T4MR initiated changes) will be submitted to the ER for comment or endorsement then to Inland Rail for determination. Any consistency assessment and associated report required by Trans4m Rail will include:

- ▶ A description of the approved development / activity / works;
- ▶ A description of the proposed development / activity / works;
- ▶ Justification for the proposed development / activity / works;
- ▶ A description of the existing surrounding environment;
- ▶ An assessment of the environmental impacts of the construction works, including, but not necessarily limited to traffic, noise and vibration, air quality, soil and water, ecology and heritage;
- ▶ Details of mitigation measures and monitoring specific to the proposed development / activity / works that would be implemented to minimise environmental impacts;
- ▶ Identification of the timing for completion of the proposed development / activity / works and how the site/s would be reinstated;
- ▶ Assessment of each component of the proposed development / activity / works to determine its' consistency with the approved project; and
- ▶ Assessment of any other approvals that may be required for the proposed development / activity / works.

If the proposed development/activity/works are consistent with the approved project, the Environmental Representative (in accordance with CoA A29) and ARTC will be notified of the intended changes and provided with a copy of the consistency assessment prior to the commencement of the subject works). If the proposed development/activity/works are inconsistent with the approved project, the proposed development/activity/works will be either:

- ▶ Modified to be consistent with the approved project; or
- ▶ The subject of a Planning Approval Modification process.

As N2NS is a CSSI project, changes that are not consistent with the Approval will require modification under Section 5.25 of the *Environmental Planning & Assessment Act 1979* (EP&A Act) and determination by the Minister for Planning.

If required, the CEMP and management plans will be updated to incorporate any additional potential environmental impacts or management measures that resulted from the proposed changes.

5. CEMP Consultation and Stakeholder Engagement

During development of the CEMP and sub-plans, consultation occurred with identified parties as required by CoAs A5 and C4. The consultation process generally comprised:

- ▶ Trans4m Rail submitting the CEMP and Sub-plans to the relevant stakeholders for review and comment;
- ▶ Trans4m Rail making presentations to stakeholders, including an explanation of the consultation program;
- ▶ The stakeholder(s) being given a reasonable opportunity to comment on the materials presented with a minimum of 10 business days to provide comment where practicable. Trans4m Rail documented the stakeholder's comments, summarised the consultation conducted, the stakeholders' comments received and Inland Rail's response to the comments; and
- ▶ Environmental management documentation being submitted to the Secretary for approval accompanied by:
 - ✓ A description of the form and extent of consultation undertaken with councils/stakeholders,
 - ✓ Any written comments from stakeholders,
 - ✓ A written response to comments raised by stakeholders, and
 - ✓ The components of the consultation summary, comments and response relevant to that stakeholder being made available to the stakeholder, if requested, following approval of the documentation.

Parties consulted for the CEMP and sub-plans are outlined in [Table 9](#).

As required by the CoA, consultation was conducted prior to the initial approval of the relevant document or implementation of the relevant management action, unless otherwise stated or agreed with the relevant stakeholder.

Trans4m Rail's CSEMP provides further detail on the consultation process.

Table 9: Consultation Undertaken for Management Plans

MANAGEMENT PLAN	IDENTIFIED PARTIES
Site Establishment Management Plan	<ul style="list-style-type: none"> ▶ Narrabri Shire Council ▶ Moree Plains Shire Council ▶ Gwydir Shire Council ▶ Transport for NSW
Traffic, Transport and Access	<ul style="list-style-type: none"> ▶ Narrabri Shire Council ▶ Moree Plains Shire Council ▶ Gwydir Shire Council ▶ Transport for NSW
Noise and Vibration	<ul style="list-style-type: none"> ▶ Narrabri Shire Council ▶ Moree Plains Shire Council ▶ Gwydir Shire Council
Biodiversity	<ul style="list-style-type: none"> ▶ Department of Planning, Industry and Environment (DPIE) Environment, Energy and Science ▶ Federal Department of Agriculture, Water and Environment ▶ Narrabri Shire Council ▶ Moree Plains Shire Council ▶ Gwydir Shire Council
Soil and Water	<ul style="list-style-type: none"> ▶ Narrabri Shire Council ▶ Moree Plains Shire Council ▶ Gwydir Shire Council

MANAGEMENT PLAN	IDENTIFIED PARTIES
	<ul style="list-style-type: none"> ▶ DPIE Water Group ▶ DPIE Environment, Energy and Science
Heritage	<ul style="list-style-type: none"> ▶ Registered Aboriginal Parties ▶ Department of Premier and Cabinet Heritage ▶ Narrabri Shire Council ▶ Moree Plains Shire Council ▶ Gwydir Shire Council
Flood Emergency	<ul style="list-style-type: none"> ▶ State Emergency Services ▶ DPIE Environment, Energy and Science ▶ Narrabri Shire Council ▶ Moree Plains Shire Council ▶ Gwydir Shire Council

6. Legal and Compliance Requirements

6.1 Legal and Other Requirements

As discussed in Section 1.1, the N2NS project is a Controlled Action under the EPBC Act (1999) and a CSSI under the EP&A Act (1979). Under Section 45 of the EPBC Act (i.e. the bilateral agreement between the NSW and Federal Governments), the Project has been assessed by DPIE for both State and Federal approvals. The Project Approval documentation includes the Narrabri to North Star EIS, associated technical assessments, Submissions Report and SPIR and approval granted via the CoA issued by the NSW Minister of Planning and Public Spaces and the EPBC Act approval issued by the Federal Minister for the Environment. The Compliance Matrix (Tables 1 – 4) at the beginning of this document provides an overview of where the CoA, EPBC Act approval and other environmental requirements have been addressed within the CEMP:

- ▶ Environment Protection and Biodiversity Conservation Act 1999, Conditions of Approval (EPBC Act CoAs);
- ▶ Critical State Significant Infrastructure Conditions of Approval (CSSI CoAs);
- ▶ Revised Environmental Management Measure (REMMS); and
- ▶ Secretary's Environmental Assessment Requirements Environmental Protection Outcomes, (SEARs EPOs).

If there is any inconsistency between the procedures, commitments, preventative actions, performance criteria and mitigation measures set out in the documents above, or within this CEMP, in accordance with CoA A3 the CoA shall prevail to the extent of the inconsistency.

Any changes made to the legal requirements register will be communicated to the wider team where necessary through toolbox talks, specific training and other methods detailed in Section 7.2.

This CEMP will be developed and implemented in compliance with the ARTC Inland Rail Programme Environmental Management Plan (0-0000-900-EEC-00-PL-0001).

A full legal register is provided in Appendix A.

6.1.1 Exemptions

As the N2NS project is declared CSSI, applications for the Project are required to be submitted under Part 5, Division 5.2 of the EP&A Act. The NSW Minister for Planning is the approving authority for applications for CSSI. The application is subject to the provisions and requirements of a rigorous and robust planning process under the EP&A Act.

Under Part 5.23 of the EP&A Act, the CSSI is exempt from the following approvals:

- ▶ Fisheries Management Act 1994 (approvals for fish passage under sections 201, 205 or 219);
- ▶ Heritage Act 1977 (Heritage Orders under Division 8 of Part 6 and from obtaining an Aboriginal heritage impact permit under section 90);
- ▶ Water Management Act 2000 (approval for water use under section 89 and water management work approval under section 90 (other than an aquifer interference approval) or an activity approval under section 91); and
- ▶ Rural Fires Act 1997 (approval for a bushfire safety authority under section 100B).

6.2 Environment Protection Licence

The *Protection of Environment Operations Act 1997* (POEO Act) requires an Environment Protection Licence (EPL) to be held by the entity conducting a scheduled activity. Schedule 1 of the POEO Act includes three aspects that relate to railways: (i) Railway infrastructure construction (ii) Railway infrastructure operation, and (iii) rolling stock operation. Trans4m Rail (with John Holland Pty Ltd as the signatory) have obtained an EPL for the project. All conditions set by the EPL are obligatory for the N2NS works and all relevant licence conditions will be applied.

6.2.1 Environment Protection Licence - Relinquishment Process

The EPL relinquishment process for the N2NS Project will generally include the following:

1. Licence surrender application will be submitted to the EPA via e-connect.
2. The application will be supported by the following documents:
 - Written confirmation from the licensee that scheduled activities are complete (i.e. letter).
 - An assessment of site stability demonstrating that the site is stable and non-polluting (i.e. suite of chainage-based Reports). This assessment and reports will be:
 - Undertaken and prepared by the Project's CPESC.
 - Based on Chainage (i.e. taking into account all aspects of the site; ballast / rail / sealed or pavements surfaces).
 - Findings will be captured in a Cover Assessment Reports, supported by photos.
 - Assessment against a cover criteria of 70% cover across 90% of the site area to be landscaped / revegetated. A 1m x 1m quadrat/s (and photos) will be used across the catchment to demonstrate achievement of this cover requirement. Taking into account all aspects of the site (i.e. waterways, drains, batters, flat areas, ancillary facilities, etc).
 - A site inspection report demonstrating that all construction waste materials have been removed from the premises (unless otherwise agreed with the relevant landholder) and there are no residual construction waste issues. If legacy waste (i.e. old sleeper stockpiles) or redundant rail exists onsite, these will be noted on the Inspection Report and transferred across to EPL3142.
 - A site inspection report demonstrating that there are no residual contamination issues.
 - A site inspection report demonstrating that any ancillary facility sites have been appropriately rehabilitated (as per above criteria) and / or in line with the landholder's expectations / reasonable requests.

NOTE: Specific Landholder requests must be captured in writing and made available to the EPA upon request.

3. Joint site inspection (EPA / ARTC / T4MR) of high risk and other representative areas or any other areas nominated by the ER / EPA, to validate the findings of the above reports.

NOTE: Any comments / observations received from the EPA will be addressed (with evidence of close out provided) throughout the process.

6.3 Environmental Management Plan Guideline

DPIE's *Environmental Management Plan Guideline – Guideline for Infrastructure Projects* (2020) was prepared to assist project proponents to prepare effective EMPs for State Significant projects. The guideline identifies the information that should be provided in an EMP and sets out the DPIE's expectations for lodgement, approval, and publication. This N2NS CEMP has been prepared within the framework provided by the guideline. The Compliance Matrix at the beginning of this document summarises how this CEMP is consistent with the guideline by providing responses to the EMP preparation checklist in Appendix A of the guideline.

6.4 Approvals, Permits and Licences

Trans4m Rail and/or Inland Rail will obtain licences, permits and approvals as required by law for the works and maintain them as required throughout delivery of the Project. Trans4m Rail shall comply with all relevant legal requirements. Copies of licences, approvals and permits relevant to the scope shall be held on site with files available for audit and inspection purposes.

Trans4m Rail will determine what approvals, licences and permits are required for the work scope and obtain each necessary approval, licence and permit not obtained by Inland Rail prior to the commencement of any work which relates to that approval, licence, notification or permit. Additional approvals permits and licenses may be required as per Table 10, Potential Additional Approvals.

A live Permits, Approvals and Licences Register will be maintained in Trans4m Rail's Project Pack Web (PPW) (see Section 6.1). This register will be supported by an Obligations Register, also managed in PPW that will enable tracking and monitoring of compliance with each condition of approval, together with any other environmental obligation, including contract environmental obligations. This register will be reviewed at least annually to identify any regulatory changes and as soon as practicable should the approved project be modified.

A register of additional approvals and other requirements that may be required for the Project is included in Table 10. This register will be maintained by Trans4m Rail throughout the Project and updated as required. Updates may include new/amended approvals and licences, updated legislation, standards and codes of practice, or changes as a result of management reviews or internal or external audits.

Table 10: Potential Additional Approvals

LEGISLATION	APPROVAL	SUMMARY OF OBLIGATIONS	RELEVANCE TO THE PROJECT
Protection of Environment Operations Act 1997 (POEO Act)	Environment Protection Licence	POEO Act requires an EPL to be held by the entity conducting a scheduled activity. Schedule 1 of the POEO Act includes three aspects that relate to railways: (i) Railway infrastructure construction (ii) Railway infrastructure operation, and (iii) rolling stock operation	Construction of the project is consistent with "railway infrastructure construction" and so, requires an EPL. As Trans4m Rail will control the site, Trans4m Rail will hold a project-specific EPL.
Roads Act 1993	Road authority approval (including for temporary closure of level crossings)	Under Section 138 of the Roads Act, an approval from the relevant roads' authority (either Transport for NSW (TfNSW) or the local council) is required to impact or carry out certain work on or over public roads.	Required for level crossing works and Newell Highway realignment.
Protection of the Environment Operations (Waste) Regulation 2014	Resource Recovery Exemptions	These exemptions allow some wastes to be beneficially and safely re-used independent of the usual NSW laws that control applying waste to land, using waste as a fuel, or using waste in connection with a process of thermal treatment.	Resource recovery opportunities identified during the demobilisation phase of the project. Refer to Section 8.7.6 for details.
Water Management Act 2000	Water access licence (WAL)	A WAL is required for the "taking" of water from a surface water or groundwater source, including from overland flow above the amount of any available "harvestable rights" which apply to the relevant land. WALs are shell licences which relate to a specified water source and attach a specified number of units, and the units determine how much water can be "taken" from that source. Units can be traded on open markets. A licence would be sought under Part 5 of the Water Act if extraction of more than 3 megalitres of groundwater per year is required to construct the proposal	A WAL holder may transfer their WAL to someone else for a set period of time (not less than six months). This does not require an application to WaterNSW however the term "transfer" has to be registered by Land and Property Information once the agreement is complete (Golder, 2020).

LEGISLATION	APPROVAL	SUMMARY OF OBLIGATIONS	RELEVANCE TO THE PROJECT
Biodiversity Conservation Act 2016	Biodiversity Conservation Licence (or identified equivalent)	Granted under Part 2 of the Act, allows handlers to catch and release an animal that is a threatened species or part of an ecological community.	Spotter catchers will be engaged prior to clearing of native vegetation and will require a Biodiversity Conservation Licence (or identified equivalent).
Electricity Supply Act 1995	Notice to an electricity entity of works near electricity works	One of the objects of the Act is to promote and encourage the safety of persons and property in relation to the generation, transmission, distribution and use of electricity.	To be obtained prior to construction near electricity infrastructure.

6.4.1 Construction Ancillary Facilities

The Project's SSI CoAs allows for the establishment and operation of CAFs on the N2NS Project. Condition of Approval A16 states:

CoA A16 - Ancillary facilities that are not identified by description and location in the documents listed in Condition A1 can only be established and used in each case if:

- (a) They are located within or immediately adjacent to the construction boundary; and*
- (b) They are not located next to a sensitive receiver (including where an access road is between the facility and the receiver), unless the sensitive receiver landowner and occupier have given written acceptance to the carrying out of the relevant facility in the proposed location; and*
- (c) They have no impacts on heritage items (including areas of archaeological sensitivity), threatened species, populations or ecological communities beyond the impacts approved under the terms of this approval; and*
- (d) The establishment and use of the facility can be carried out and managed within the performance outcomes set out in terms of this approval, including in relation to environmental impacts.*

To assess a proposed Construction Ancillary Facility, the Inland Rail EIS Consistency Assessment Report (Major) (Doc. No. **Error! No text of specified style in document.**) will be prepared and submitted to ARTC and the Project ER for review and comment. The proposed Construction Ancillary Facility is considered a "change" and will be assessed in accordance with the Consistency Assessment document and Section 4.3 of this CEMP.

Once finalised and any comments addressed, the Consistency Assessment will be submitted to Inland Rail (ARTC) for determination and, if required, the Project's EPL Premise Boundary will be amended in accordance with EPL Condition A2.3.

6.4.2 Minor Ancillary Facilities

The Project's SSI CoAs allows for the establishment and operation of MAFs on the N2NS Project. Condition of Approval A21 states:

CoA A21 - Facilities including lunch sheds, office sheds, material lay down sites, stockpile areas, areas used to assemble infrastructure, and portable toilet facilities can be established and operated where they satisfy the following criteria:

- (a) are located within the construction boundary; and*
- (b) have been assessed by the ER to have –*
 - i. low amenity impacts to surrounding residences and businesses, after consideration of matters such as compliance with the interim Construction Noise Guideline (DECC, 2009), traffic and access impacts, dust and odour impacts and visual (including light) impacts, and*
 - ii. Low environmental impact with respect to waste management and flooding, and*
 - iii. No impacts on biodiversity on biodiversity, soil and water and heritage items beyond those already approved under the other terms of this approval.*

To assess the proposed facility complete Part A (Rapid Assessment) of the Minor Ancillary Facility Assessment (Appendix L) and proceed to Part B. Minor Ancillary Facility Checklist where prompted by the notes. If Part B is

not triggered, forward the Part A - Rapid Assessment to the T4MR Environment Manager (or delegate) for approval.

Where the Assessment triggers a Part B Assessment, this must be sent to the Project ER for review and approval.

7. Environmental Risk Assessment

7.1 Environmental Risk Assessment Register

An initial N2NS project environmental risk assessment was completed by Trans4m Rail (Appendix D). This risk assessment details the environmental aspects identified for the Project, potential impacts, the initial risk category prior to appropriate management strategies, indicative mitigation measures, risk level following mitigation and reference to the appropriate document/procedures/training required.

This initial risk assessment was developed based upon:

- ▶ Information contained within the EIS and SPIR (summarised above and in the sub-Plans);
- ▶ Trans4m Rail's experience on similar projects; and
- ▶ Trans4m Rail's experience in the local region.

Potential environmental risk profiles associated with the N2NS were identified during a Trans4m Rail Environmental Risk workshop involving environment, sustainability and construction team members. The N2NS risks with a rating (prior to mitigation) of medium to high are summarised in [Table 11](#) below.

NOTE: Appendix J and the relevant sub-Plans provides a high-level summary of the environmental constraints, aspects and impacts identified in the Project EIS and SPIR.

Table 11: Summary of initial environmental risk assessment

ISSUE	POTENTIAL IMPACT	WHERE ADDRESSED	RESIDUAL RISK
Traffic, Transport and Access	Construction traffic impacts, including temporary delays to local and regional traffic.	TTAMP	Medium
Soil and Water	Increased erosion and sedimentation due to excavation activities and vehicle movement.	SWMP	Medium
	Disturbance of unidentified contaminated soils.	SWMP	Medium
Biodiversity	Clearing of native vegetation resulting in loss of fauna habitat, habitat fragmentation and loss of connectivity.	Inland Rail's Offset Management Strategy, Trans4m Rail's BMP	High
	Direct impacts on threatened species and endangered populations and communities (terrestrial) and clearing.	Inland Rail's Offset Management Strategy, Trans4m Rail's BMP	High
Noise and Vibration	Noise impacts on local residents and sensitive receivers from construction activities including out of hours works.	NVMP	Medium
Air Quality	Potential impact on air quality a result of the generation of dust from construction works and the movement of equipment and machinery	SWMP	Medium

ISSUE	POTENTIAL IMPACT	WHERE ADDRESSED	RESIDUAL RISK
Hydrology and flooding	Sedimentation and changes to geomorphology (aggradation in bed channels) in watercourses.	SWMP	Medium
Aboriginal Heritage	Disturbance of known or unidentified items or places of Aboriginal heritage significance	HMP	Medium
Non-Aboriginal Heritage	Damage to heritage items from vibration during construction or operation	HMP	Medium
	Disturbance of known or unidentified places of non-Aboriginal heritage significance	HMP	Medium
Socio-economic, land use and property	Temporary impacts on land use during construction including impacts to local businesses. Impacts include reduced access, reduced amenity, loss of privacy.	CSEMP	Medium
Health and Safety	Reduced safety for road users and pedestrians during construction particularly in the vicinity of houses, businesses and townships.	Construction Management Plan and Safety Management Plan	Medium

7.2 Risk and Hazard Management Approach

The ongoing process of assessing and reducing environmental risk will be achieved through Trans4m Rail's Managing SQE Risks Procedure (T4MR-MPR-SQE-006). This procedure involves preparing a series of progressively more in-depth risk assessments and method statements at a more detailed level for each construction activity including:

- ▶ Workplace Risk Assessment (WRA);
- ▶ Activity Method Statement (AMS);
- ▶ Task Risk Assessment (TRA);
- ▶ Environmental Control Maps (ECMs);
- ▶ Erosion and Sediment Control Plan (ESCP); and
- ▶ Site Environmental Plans (SEPs).

The WRA, AMSs, TRAs, ECMs, ESCPs and SEPs are pivotal to the management of all activities during delivery. They allow operational controls to be developed and implemented, case by case, for all the different workplaces, activities and tasks that are encountered on the project.

The WRA's, AMS's, TRA's, ECMs, ESCPs and SEPs are owned by the Trans4m Rail's Project Management Team (incl. Environmental Manager), Environmental Coordinators, Project Engineers, Supervisory Staff and Workforce. Subject matter experts act as advisors during the preparation of these documents ensuring that information from the CEMP is suitably incorporated and acted upon. Implementation of the Managing SQE Risk Procedure by the Project, will allow the actions identified in relation to risks and opportunities, and the achievement of environmental objectives, to be incorporated and used to establish operating criteria and controls.

Trans4m Rail will maintain the environmental risk register to address risks specific to changes to scope. Risks will be reviewed at least 6 monthly and will also be reviewed in response to incidents, changes in legal requirements, change in Project scope, findings of inspections and audits, and management reviews.

8. Environmental Management Framework

8.1 Trans4m Rail Environmental Management System

Trans4m Rail will be utilising John Holland Group's Environmental Management System (EMS) (which is certified to ISO AS/NZS14001) to enhance its' environmental performance. John Holland have established, implemented, maintained and continually improved an ISO AS/NZS 14001 certified EMS since 1999. The EMS is part of an Integrated Management System (IMS) which contains policies, standards, manuals, plans, procedures, processes and other key documents that enable both the overall organisation and operations to achieve their objectives through planned and controlled processes. The Trans4m Rail EMS will be supported by operating platforms for the efficient and integrated electronic management of EMS information. These include "Soteria" and "Project Pack Web", both are further described in Section 8.1.1, [Figure 2](#) shows the documents and hierarchy of the EMS elements within the IMS. The basis for the John Holland EMS (and also this CEMP) is the ISO 9001 concept of Plan-Do-Check-Act (PDCA). The PDCA model provides an iterative process to achieve continual improvement.

It can be briefly described as follows:

- ▶ **Plan:** establish environmental objectives and processes necessary to deliver results in accordance with the Trans4m Rail Environment Heritage Policy;
- ▶ **Do:** implement the processes as planned;
- ▶ **Check:** monitor and measure processes against the Environment and Heritage Policy, including its commitments, environmental objectives and operating criteria and report the results; and
- ▶ **Act:** take actions to continuously improve.

This CEMP comprises one part of a suite of documents that form the Project EMS, comprising:

- ▶ Trans4m Rail's Environment Policy (Appendix B);
- ▶ Trans4m Rail's Environment Management Manual (describes the Environmental Management Framework that is the basis of the EMS);
- ▶ Global mandatory requirements (GMR) that are applied to all John Holland projects and are a suite of environmental requirements developed and implemented to address the organisation's key operational environmental risks and issues, and establish the minimum operational environmental standards;
- ▶ Project Construction Environment Management Plan, sub-plans and the SEMP; and
- ▶ Trans4m Rail project environmental procedures, tools and knowledge.

In accordance with the Trans4m Rail Environment Policy, Trans4m Rail will:

- ▶ Continuously improve the EMS to enhance performance, such as through management review and CEMP revisions (see Section 12);
- ▶ Maintain third party certification of the EMS to ISO 14001 as independent verification of implementation and effectiveness; and
- ▶ Fulfil the Project's environmental objectives and compliance obligations.




Figure 2: Hierarchy of EMS elements

The scope of the EMS on the N2NS project includes all activities, products and services that Trans4m Rail have authority and ability to exercise control over and having regard to a life cycle perspective as defined in ARTC's Request for Tender Section D – Works Description Stage 5 N2NS Construction Works (2600-0018 N2NS).

8.1.1 Operating Platforms

The Project's Management System will comprise of and be supported by a framework of web-based operating platforms that centralises all the Safety, Quality, Environmental, Social, Cultural Heritage and Sustainability documents, plans, procedures and records. All relevant project personnel will be trained in the use of these management systems. These key operating platforms, Aconex, Soteria and Project Pack Web are described below.

Document Management System

The Project's DMS is Aconex. Aconex is a cloud-based project document management system designed to manage the storage and exchange of electronic information internally and externally. All parties involved can access the latest information for the project from any location (with internet connectivity/access) and on a variety of device types. Aconex is used for the storage, management, and registered distribution or receipt of project documentation such as:

- ▶ Project design documentation including construction drawings
- ▶ Project management plans, policies and procedures
- ▶ All external correspondence; all types/forms of correspondence to external parties including Project Client, Subcontractors and Suppliers
- ▶ Any internal correspondence discussing the scope of works, including; project specification requirements, changes/amendments, contract documents, Site Instructions, Request for Information, invoicing, etc.

Soteria

Soteria uplifts the N2NS Project's HSES technology platform (replacing the platform JHET / Event Tracker), enhances HSES processes, improves data collection and reporting, and provides more integration with internal processes and project systems. Inspections, actions and events on the Project are captured, tracked and recorded via Soteria.

Project Pack Web (PPW)

Project Pack Web is a web-enabled platform that performs a number of functions, as outlined below:

- ▶ **Contact and Company management** - including subcontractors, subcontractor approvals and ratings;
- ▶ **Risk Management** – Work Risk Assessment, Activity Method Statement, Task Risk Assessment, Environmental Control Maps, Inspection & Test Plan, Checklist;
- ▶ **Procurement** – Purchase Requisition;
- ▶ **Production** – Authorised Signature, Events/Progress (Management Journal, Site Diary), Materials (Client Supplied Item Record, Register of Samples / Specimens, Store Register), Plant and Equipment, Work Lots (Work Lot, Approved Mix Design);
- ▶ **Environment** including Resource Usage, Waste & Recycling, Subcontractor Data, NGER Assessment, Approval / License Register, Obligations Register, Air Emission Monitoring, Blasting & Painting Checklist, Dust Monitoring, Erosion & Sedimentation Monitoring, Fauna Monitoring, Noise and Vibration Monitoring, Soil Monitoring, Water Monitoring, Weather Station Monitoring;
- ▶ **Quality** including Product & Systems NCR Management, Hold & Witness Point Notification, Subcontractor ITP/Checklist, Subcontractor Quality Manual Plan, Subcontractor Work Method Statement);

- ▶ **Safety** including Asbestos Register, Chemical Register, Excavation and Trench Checklist, Fall Restraint Inspection Register, Permits, Pre-Start Meeting Register, Safety Observation, Safety Toolbox Meeting Register, Uniform and PPE Register; and
- ▶ **Completion** – Defect List, Punch List.

Being web-enabled means PPW can be accessed on mobile devices (i.e. computer, phone, tablet). PPW can be made accessible by external parties including the client and subcontractors.

Dashboard Reporting

Each month Trans4m Rail's environmental performance will be presented in a dashboard to communicate the project's performance. The dashboard report will be provided monthly to Executive Management, the HSEQS Systems and Compliance team, the Region HSEQS teams and can be incorporated into the Monthly Environmental Return to Inland Rail. The dashboard uses several indices to demonstrate performance such as:

- ▶ Incidents;
- ▶ Initiatives;
- ▶ Resource use intensity metrics; and
- ▶ Environment impacts internal audit outcomes and monthly Global Mandatory Requirements (GMR) Assessments.

Appendix I depicts an example snapshot of the dashboard.

8.1.2 Workplace Risk Assessment

The Workplace Risk Assessment (WRA) is a multi-disciplinary risk assessment, undertaken prior to project award to identify all high level, Project-wide risks associated with health and safety, quality, environment, community, corporate reputation and project delivery i.e. commercial, resource availability, construction program and budget.

The WRA is attended by representatives from all project disciplines and considers the following:

- ▶ The key work activities to be undertaken under the Project; and
- ▶ The size and complexity of the Project and the activities, the packages of work, the trades and disciplines required, key work interfaces, key stakeholders and Subcontractor use.

The WRA assesses both unmitigated and mitigated risks and identifies the key work activity requiring an Activity Method Statement.

8.1.3 Activity Method Statement

The Activity Method Statement (AMS) is a Multi-Disciplinary Hold Point process, involving Trans4m Rail personnel and subcontractors that integrates Work Methodology Plans with risk assessment to mitigate impact and ensure environmental, safety and quality compliance. Trans4m Rail will use the AMS to describe the construction implementation in detail for an activity that integrates the methodology, risk assessment, instruction and procedures for design, construction, environment, quality and safety, permits, approvals, resources, equipment and personnel.

All construction personnel and sub-contractors undertaking a task governed by an AMS must participate in appropriate training and acknowledge that they have read and understood their obligations prior to commencing work.

8.1.4 Environmental Control Maps

To aid in the identification and management of aspect-specific environmental risks associated with the N2NS Project, a suite of Environmental Control Maps (ECMs) have been prepared. The ECMs are specific to environmental aspects and impacts (i.e. Dust and Air Quality, Noise and Vibration, Biodiversity and Flora and Fauna, etc) and as a minimum contain the mitigation measures specific to managing a particular risk associated with the proposed works. The ECMs are a site-level document aimed to increase awareness of environmental risks and management to site personnel.

8.1.5 Task Risk Assessment

Task Risk Assessments (TRA) are team - based planning risk assessments which aim to address hazards and risk control reduction at a task level. TRA's are facilitated in the field prior to the task commencing by the Supervisor, Leading Hand and/or Engineer and are primarily identified by the AMS.

8.1.6 Site Environmental Plan

To aid in the identification and protection of significant environmental features specific to a work site, the Project's Environmental Team will produce a Site Environmental Plan (SEP) for each site. The SEP will include the following:

- ▶ The mitigation measures relevant to the work crew and specific to the scope and work site.
- ▶ Relevant drawings showing:
 - ✓ The location of environmental constraints and values and 'no go' zones on-site
 - ✓ Location and nature of environmental controls
 - ✓ Nature and frequency of monitoring for identified potential adverse impacts
 - ✓ Procedures for notification of incidents or hazards.

A copy of each of the worksite's SEP will be contained within the site's Work Pack and available to all Trans4m Rail personnel and subcontractors. Where no fixed site facility exists, the Work Pack and SEP will be kept in the Supervisors vehicle.

The SEPs are working documents and will be updated throughout construction, as required.

8.1.7 N2NS Environmental Flagging Protocol

Appendix M details the Environmental Flagging Protocol for the N2NS Project. This protocol will form part of the Project Induction and be distributed throughout the site offices on the Project. The intent of the Environmental Flagging Protocol is to standardise the environmental flagging across the project and to increase awareness of the environmental values (and associated delineation type) for project personnel.

8.2 Relationship between this CEMP and other EMS documents

The Trans4m Rail project EMS contains policies, standards, manuals, plans, procedures, processes and other documents that enable the project to achieve its objectives through planned and controlled processes.

This CEMP comprises one part of a suite of documents that that will manage the N2NS. These include the project's:

- ▶ Project Management Plan;
- ▶ Construction Management Plan;
- ▶ Sustainability Management Plan;
- ▶ Community and Stakeholder Engagement Management Plan;
- ▶ Safety Management Plan; and
- ▶ Quality Management Plan.

The CEMP is also the umbrella for other project environmental management documents such as plans, protocols, strategies, reports and programs to ensure the Project CoA and REMMs are implemented.

In addition to the CEMP, CoA A17 requires the development of a Site Establishment Management Plan (SEMP) for the management of the establishment of construction ancillary facilities (excluding minor ancillary facilities). The SEMP must be prepared and submitted to the Planning Secretary one month prior to the establishment of any construction ancillary facilities (excluding minor ancillary facilities). The SEMP will remain the management document (specific to the scope approved) until such time that the CEMP is endorsed by the ER and approved by the Secretary. At this time, the SEMP will be superseded by the CEMP, which will become the key management document on the project. Once the SEMP has been approved, any specific requirements that are over and above the requirements of this CEMP, in relation to the management of construction ancillary facilities, will be included in Appendix H.

8.3 Construction Environmental Management Plan

The CEMP is the overarching “road map” and management tool in relation to environmental performance during Project delivery. The CEMP links the relevant legislative and client requirements to the projects EMS and describes the construction environmental management framework for the Project and the system for minimising and managing environmental risks. The CEMP and relevant management plans have been prepared in consideration of the CoA, the REMMs presented in the SPIR and Trans4m Rail’s EMS.

The CEMP provides the overall framework for the system and procedures to ensure environmental impacts are minimised and legislative and other requirements are fulfilled.

A number of environmental management sub-plans are required to support the CEMP. They document the aspects, impacts, management measures and monitoring requirements for each key environmental aspect. The CoA and REMMs define the content and issues to be addressed in the management plans. The sub-plans are listed in Sections 1.1 and 3 and in the Table 12 below

Table 12: Sub-Plans and Construction Monitoring Programs

CEMP SUB-PLAN OR CONSTRUCTION MONITORING PROGRAM	WHERE REQUIRED
Traffic, Transport and Access Management sub-Plan	CoA C4 and C8 RMM C2.1
Noise and Vibration Management sub-Plan	CoA C4
Biodiversity Management sub-Plan	CoA C4 and C9 RMM C3.1
Soil and Water Management sub-Plan	CoA C4 and C10 RMM C6.1
Heritage Management sub-Plan	CoA C4 and C11 RMM D8.1
Flood Emergency Management sub-Plan	CoA C4 and C13
Communication Strategy	CoA B1 and B2
Noise and Vibration Monitoring Program	CoA C14(a)
Water Usage Monitoring Program	CoA C14(b)
Air Quality Monitoring Program	CoA C14(c)
Local Roads Monitoring Program	CoA C14(d)

In accordance with CoAs C13 and C18, construction will not commence until the CEMP (incl. sub-plans and the Construction Monitoring Programs) are endorsed by the Environmental Representative (ER) and approved by the Planning Secretary of DPE. The CEMP and Construction Monitoring Programs will be submitted to the Secretary for approval no later than one month prior to the commencement of construction as required by CoAs C7 and C17.

8.4 Key Environmental Management Roles and Responsibilities

The key environmental management roles and responsibilities for the implementation of the CEMP are outlined in Table 13 below.

The following persons are nominated as key contacts in the event of any of the following occurring: environmental incidents, emergencies or non-compliances.

Name	Position and Contact Details
Project Director (Acting)	Acting Project Director: Robert Blyth Mobile: 0418 613 469

Email: Robert.Blyth@t4mr.com.au

Senior Environmental Advisor

Senior Environmental Advisor

Mobile: 0417 734 032

Email: adam.playne@t4mr.com.au

8.4.1 Management Structure Responsibility

The specific areas of responsibility of Environmental personnel are summarised as follows:

1. Top Level Management are the Trans4M Rail Steering Committee management representatives. These managers are independent of the project.
2. The Operations Health, Safety, Environment, Quality and Sustainability (HSEQS) Managers, provided by John Holland Group, has a line responsibility to the Infrastructure and Rail HSEQS Managers who in turn reports to the Steering Committee management representatives.
3. The Environmental Management System (EMS) relies on the commitment and technical expertise of the Trans4M Rail staff and its subcontractors in its implementation and operation.
4. Fundamental checking by site supervisory staff and site-based subcontractors will also be a feature of the EMS. Placing responsibility for the achievement of environmental objectives at the workplace will lead to greater accountability at this level.

The duties and responsibilities of all Trans4m Rail staff are defined in Position Descriptions, a copy of which is held by the staff member.

The Trans4m Rail Organisational Chart showing all key positions has been included in Appendix K.

Table 13: Environmental Management Roles and Responsibilities

TITLE	ROLES AND RESPONSIBILITIES
Trans4m Rail Project Director (or delegate)	<ul style="list-style-type: none"> ▶ Environmental leadership and commitment through measurable participation in environmental management ▶ Ensure the Project is compliant with the requirements of the relevant environmental legislation ▶ Endorse and support the Project Environment and Heritage Policy attached in Appendix A. ▶ Approval authority of the Project's CEMP and other key environmental documentation. ▶ Be an emergency contact and available to be contacted by Inland Rail and DPE representatives on a 24-hour basis ▶ Ensure adequate resources are provided to effectively implement the CEMP ▶ Overall responsibility for EMS and CEMP implementation on the project ▶ Assist in periodic reviews of the CEMP ▶ Regularly review environmental risks and controls ▶ Ensure environmental complaints are promptly reported, recorded and resolved ▶ Ensure all environmental incidents are promptly and thoroughly investigated, remediation measures identified, and other corrective and / or preventative actions implemented ▶ Negotiate and authorise contract wide initiatives ▶ Resolve and delegate responsibilities for non-compliances ▶ Resolve and escalate Project issues, ensuring strong lines of communication to all stakeholders are maintained.
Trans4m Rail Construction Manager	<ul style="list-style-type: none"> ▶ Lead and manage the delivery of the construction process, in relation to environmental management across the N2NS in conjunction with the Environment Manager ▶ Ensure work is planned and executed to ensure legislative compliance and conformance with the EMS and CEMP ▶ Plan construction works in a manner that avoids or minimises impact to environment

TITLE	ROLES AND RESPONSIBILITIES
	<ul style="list-style-type: none"> ▶ Direct personnel and/or subcontractors to carry out actions to avoid or minimise unintended environmental impacts ▶ Review the key environmental management documents relevant to the construction of the Project ▶ Ensuring all Project personnel attend an induction prior to commencing works ▶ Ensure inspections, observations and monitoring are performed to ensure compliance is maintained ▶ Establish training needs and environmental accountabilities, responsibilities and objectives for all project personnel. ▶ Participate in ER reviews and joint inspections, as required.
Trans4m Rail Environment Manager (or delegate)	<ul style="list-style-type: none"> ▶ Overall responsibility for the implementation of environmental matters on the Project ▶ Management of the Environment and Sustainability function on the Project ▶ Report to Project Manager and other senior managers on the performance and implementation of the CEMP and any other environmental issues ▶ An emergency contact and available to be contacted by Inland Rail, EPA and DPE representatives on a 24-hour basis ▶ Development, implementation, monitoring, annual management reviews and updating of the CEMP and sub-plans in accordance with ISO14001 ▶ Coordinate and gain relevant approvals, permits and licences for the construction phase of the Project ▶ Monitoring any legislative changes to government policies that influence this CEMP ▶ Ensure environmental risks of the Project are identified and appropriate mitigation measures are implemented ▶ Manage all sub-contractors and consultants with regards to environmental matters, including assessing their environmental capabilities and overseeing the submission of their environmental documents ▶ Determine if an occurrence is an incident ▶ Notify Inland Rail, EPA and relevant authorities in the event of an environmental incident ▶ Key point of contact between Trans4m Rail and the ER. ▶ Provide the ER with all documentation requested including the complaints register (monthly) and a copy of any assessment carried out by Trans 4M Rail of whether proposed work is consistent with the Approval ▶ Liaise with relevant government authorities, Inland Rail and stakeholders as required ▶ Developing, reviewing and conducting the Project induction, and ensuring it encompasses all the requirements of the relevant environmental acts, regulations, approvals, permits, CEMP and Sub-plans and client specifications ▶ Manage environmental document control, reporting, inductions and training ▶ Manage environmental reporting within the Project team and to ARTC ▶ Participating in site inspections, audits, reviews, etc. with site personnel, sub-contractors and the ER; and ▶ Assist the Community and Stakeholder Engagement Manager to resolve environment-related complaints.
Trans4m Rail Environmental & Sustainability Coordinators	<ul style="list-style-type: none"> ▶ Assist the Trans 4M Rail Environment Manager in the development and implementation of site-specific environmental documents and EPL applications and variations ▶ Lead in the preparation of Environmental Control Maps, Site Environmental Plans and any other environmental deliverables (i.e. OOHWS, CNVIS, MAFs, Discharge Permits, etc). ▶ Manage the day-to-day environmental elements of construction ▶ Undertake site inspections, carry out monitoring activities and complete site checklists to assist in identifying environmental risks ▶ Advise the Trans 4M Rail Environment Manager and Trans 4M Rail Construction Manager of the need to stop work immediately if an unacceptable impact on the environment is likely to occur or other major issues from the Project ▶ Assist all site staff with issues concerning Project environmental matters

TITLE	ROLES AND RESPONSIBILITIES
	<ul style="list-style-type: none"> ▶ Assist in developing training programs regarding environmental requirements including delivery of the environmental component of toolbox talks, as required. ▶ Liaise with the ER on an as needs basis. ▶ Participate in joint inspections with the ER.
Trans4m Rail Stakeholder Engagement Manager	<ul style="list-style-type: none"> ▶ Ensure that all stakeholder consultation activities are carried out ▶ Assist the Trans 4M Rail Environment Manager in consulting regulatory authorities ▶ Report any environmental issues raised by stakeholders to the Trans 4M Rail Environment Manager ▶ Communicate general Project progress, performance and issues to stakeholders ▶ Maintain the 24-hour complaints hotline and the Project complaints register ▶ Assist the public with questions and complaints they may have at any time during construction and be available at all times that works are occurring. ▶ Participate in ER reviews, as required. ▶ Liaise with the ER to respond and resolved Community Complaints, if required. .
Trans4m Rail Project / Site Engineers	<ul style="list-style-type: none"> ▶ Assist in establishing the site in accordance with required environmental standards detailed in the CEMP and sub-plans ▶ Develop and review relevant Activity Method Statement (AMS) for high risk construction work activities or construction work activities in environmentally sensitive areas ▶ Check and approve sub-contractor WMS prior to them commencing work and where changes to work activities or work location are made ▶ Undertake risk assessments as circumstances change and adjust the relevant WMS and the Environmental Risk Assessment Register to include the appropriate risks and control measures ▶ Ensuring that environmental management is always considered in all forward planning for the Project ▶ Liaising with the Trans 4M Rail Environment Manager or delegate on all relevant environmental issues ▶ Conduct environmental inspections to observe potential environmental problems ▶ Complying with all environmental responsibilities assigned in relevant legislation, procedures, WMS, plans, job descriptions or any other environmental documentation ▶ Raise any environmental issues or concerns immediately or during meetings with the Trans 4M Rail Environment Manager, Construction Manager or Site Supervisor.
Trans4m Rail Site Supervisor	<ul style="list-style-type: none"> ▶ Assist in the preparation of Environmental Control Maps ▶ Field implementation of environmental requirements and control measures ▶ Implement all monitoring and reporting requirements of the Project ▶ Daily inspections of environmental protection measures and co-ordination of maintenance as required ▶ Ensure all construction personnel are adhering to the environmental requirements of the CEMP and sub-plans and rectifying actions immediately if identified ▶ Implement or oversee the implementation of corrective actions for non-compliance resulting from audits, investigations, incidents / accidents, hazards, injuries and near misses ▶ Participate in joint inspections with the ER. ▶ Report all environmental incidents or hazards.
Trans4m Rail Construction personnel (including sub-contractors)	<ul style="list-style-type: none"> ▶ Attend Project inductions, pre-start meetings and environmental awareness training relevant and understand and comply with environmental responsibilities ▶ Use or follow all controls established for eliminating or controlling environmental risks including those found in environmental documentation (e.g. WMS, plans, work instructions, standard operating procedures etc.) ▶ Be aware of surrounding sensitive environmental and social constraints and act in a manner that minimises impacts to those sensitive areas ▶ Compliance with all site environmental rules ▶ Report any environmental incidents, near misses and hazards immediately.

TITLE	ROLES AND RESPONSIBILITIES
ARTC's Senior Environmental Advisor	<ul style="list-style-type: none"> ▶ Participate in joint environmental inspections, as required. ▶ Assist the Project Team gain relevant approvals, permits and licences for the construction phase of the Project, where relevant. ▶ Liaise with relevant government authorities, Trans4m Rail Team and stakeholders, as required. ▶ Provide the key point of contact between ARTC / Inland Rail and the Project Delivery Team on environmental matters.

8.4.2 Project Contacts

Contact details for personnel who can be contacted in the case of an emergency on a 24/7 basis are contained in the Emergency Response Plan (within the Safety Management Plan) and will be displayed in locations throughout the Project site.

8.4.3 Specialists and other environmental resources

Specialist consultants and subcontractors are engaged for environmental support roles as required. These may include:

- ▶ Certified Practitioner in Erosion and Sediment Control (CPESC) for the preparation of ESCPs, assistance with implementation of erosion and sediment control measures, and ongoing inspections and advice throughout construction
- ▶ Ecologists for critical activities, such as vegetation clearing and pre-clearance surveys
- ▶ Noise and vibration specialists for establishment and maintenance of monitoring equipment, and ongoing advice throughout construction
- ▶ Archaeologists/heritage specialists for advice on Aboriginal and non-Aboriginal heritage matters
- ▶ NATA-certified laboratories for soil and water quality analysis
- ▶ Suppliers of environmental monitoring hardware
- ▶ Other resources as required during the course of the Project.

8.4.4 Subcontractors and suppliers

All subcontractors will work under Trans4m Rail's EMS, CEMP, sub-plans and relevant procedures. Subcontractors are required to carry out their work in accordance with contract instructions and in an environmentally sound manner.

All subcontractor personnel are required to attend a project induction, which includes an environment and sustainability component and task-specific training (if relevant) before they commence any work on site (see Section 9). The Environment Manager, or delegate, will confirm and implement requirements for effective subcontractor control based on known project risks and demonstrated subcontractor performance, or the contrary.

All suppliers will be required to comply with any relevant requirements of this CEMP and associated sub-plans, including sustainability requirements. The Environment Manager will confirm and implement actions to ensure suppliers are aware of the requirements within the CEMP that are relevant.

John Holland Group's procedures for management of subcontractors, suppliers and consultants will be utilised.

Table 14: T4MR subcontractors, suppliers and consultants' procedures

EMS REFERENCE
Management of Design Consultants T4MR-MPR-DES-002
Purchasing T4MR-MPR-PMA-004
Inspection of Subcontracted Works T4MR-MPR-QUA-003
Letting of Consultant, Subcontract, Supply Packages T4MR-MPR-PMA-005
Administration of Consultant, Subcontract or Supply Packages T4MR-MPR-PMA-006

8.5 Competence, Training and Awareness

To ensure that this CEMP is effectively implemented, each level of management is responsible for ensuring that personnel reporting to them are aware of the requirements of this CEMP. The Trans4m Rail Environment Manager will coordinate the environmental training in conjunction with other training and development activities (e.g. safety). All personnel performing environment management activities for and on behalf of Trans4m Rail will be trained, qualified and competent. Personnel performing specified assigned tasks shall be qualified on the basis of appropriate education, training, skills and/or experience, as appropriate, in accordance with Trans4m Rail's Resource Planning procedure ([T4MR-MPR-PPL-003 Resource Planning](#)). Identification of the environment training needs and provision of training for personnel are detailed in an [Environment Training Program](#).

Appropriate training records shall be kept and maintained in accordance with [T4MR-MPR-BUA-018 Records Management](#). All training identified in the associated training matrix will be delivered according to the training schedule. Training and development needs identified through the performance and development process will be achieved as per time frames nominated in individual plans.

Training assessments and evaluation forms will be used to assess the effectiveness of training. Training evaluation and feedback will be reviewed and used to improve the quality of environmental training delivered on the Project. The training matrix and schedule will be completely reviewed at least annually or prior to the commencement of major new tasks.

8.5.1 Environmental induction

All personnel (including subcontractors) are required to attend a compulsory site induction that includes an environmental component prior to commencement of works on site. This is done to make all personnel involved in the Project aware of the requirements of the CEMP, the CoA, the EPL and the REMMs. The Trans4m Rail Environment Manager (or delegate) will prepare the environmental component of the site inductions.

Short-term visitors to site undertaking inspections / entering the site (such as regulators) will be required to undertake a visitor's induction and be accompanied by inducted personnel at all times. Temporary visitors to site, for purposes such as deliveries, will be required to undertake a Delivery Driver Induction.

The environmental component of the induction must cover applicable elements of the CEMP and will include as a minimum:

- ▶ Relevant details of the CEMP including policies, purpose and objectives
- ▶ Requirements of due diligence and duty of care including GMRs
- ▶ Conditions of environmental licences, permits and approvals
- ▶ Potential environmental emergencies on site and the emergency response procedures
- ▶ Approved working hours, including out-of-hours work processes
- ▶ Reporting and notification requirements for pollution and other environmental incidents
- ▶ High-risk activities and associated environmental safeguards
- ▶ Working in or near environmentally sensitive areas
- ▶ Specific environmental management requirements and responsibilities
- ▶ Mitigation measures for the control of environmental issues
- ▶ The existence of AMS for high-risk activities
- ▶ Information relating to the location of environmental constraints
- ▶ Key environmental issues.

Inductions will also include information about the community Trans4m Rail are working in, residents and key stakeholders and location-specific sensitivities, behavioural expectations, what to do when approached by a member of the public or media and an outline of our responsibilities and Project obligations relating to the community.

8.5.2 Toolbox Talks, Training and Awareness

Weekly toolbox talks will be one method of raising awareness and educating personnel on issues related to construction including environmental issues. The toolbox talks are used to ensure environmental awareness continues throughout construction.

Toolbox talks will cover a broad array of topics (incl. environmental) relevant to the project program, incidents, observations, emerging trends and risk profile. They will address topical issues, a review of project and corporate wide incidents, lessons learned and include details of ECMs for relevant personnel and will be tailored to specific environmental issues relevant to upcoming works.

Toolbox talk attendance is mandatory and attendees of toolbox talks are required to sign an attendance form, with the records maintained.

As part of Trans4m Rail's commitment to positive community outcomes and stakeholder engagement, Project-specific community awareness training will also be carried out for all construction personnel. Where appropriate, this training will include information to increase awareness of cultural sensitivities and outline approaches to working with people from culturally and linguistically diverse backgrounds. The training will also encourage the workforce to 'tread lightly' while working in the area, acknowledging that we are guests in the community.

Targeted environmental training will be provided to all Supervisory personnel (e.g. Construction Manager, General Superintendent, Superintendent(s) and Site Supervisor(s)) and those Project personnel undertaking high environmental risk activities or works specific to an environmental aspect, including:

- ▶ Erosion and sediment control;
- ▶ POEO due diligence legal training; and
- ▶ Training in environmental monitoring including noise, vibration and water quality monitoring.

8.5.3 Daily pre-start meetings

The pre-start meeting is an activity conducted prior to the commencement of shift and is used to inform the workforce of the day's activities, safe work practices, environmental protection practices, work area restrictions, activities that may affect the works, coordination issues with other trades and teams, hazards and other information that may be relevant to the day's work.

The environmental component of pre-starts will be determined by relevant foreman and Environmental Coordinators and will include any environmental issues that are potentially relevant to the day's activities. All attendees will be required to sign on to the pre-start and acknowledge their understanding of the issues explained.

8.6 Hold Points

Hold Points will be implemented on this Project for the purpose of minimising the likelihood of an incident when undertaking specific construction activities that have a greater environmental risk. A Hold Point request will be required for such activities listed in Table 15 and Table 16.

Table 15: (SSI 7474) CoA's Hold Points

CONDITION	REPORT/NOTIFICATION	TIMING	PURPOSE
PART A- ADMINISTRATIVE			
A17	Site Establishment Management Plan	One month before the establishment of any construction ancillary facility.	Approval
A24 / A25	Approval of Environmental Representative	One month prior to the commencement of works.	Approval
A35	Approval of independent auditors	Prior to the commencement of an Independent Audit.	Approval
PART B - COMMUNICATION INFORMATION AND REPORTING			
B1/B3	Communication Strategy	No later than one month before the commencement of any works.	Approval
PART C – CONSTRUCTION ENVIRONMENTAL MANAGEMENT			

C1/C3	CEMP	One month prior to commencement of construction.	Approval
0/C6/C7	CEMP sub-plans	One month prior to commencement of construction.	Approval
C14/C17/C18	Construction Monitoring programs	One month prior to commencement of construction.	Approval
PART E- KEY ISSUES			
Noise and Vibration			
E8	Out of Hours Works Protocol	Prior to commencement of out of hours works not subject to an EPL.	Approval
Traffic, Transport and Access			
E39	Road Dilapidation Report	Within one month of completion of the survey and at least two weeks before the road is used.	Information
Contamination			
E83/E84	Site Audit Statement and Site Audit report	One month before the commencement of operation	Information

Table 16: Hold Points

HOLD POINT	RELEASING AUTHORITY	RECORD
If the CIZ is to be amended after it has been approved, the amended CIZ must be submitted to ARTC for approval and will constitute a Hold Point.	ARTC	Consistency Assessment (Reviewed by the ER, signed and approved by the relevant ARTC Representative)
A clearing permit is required prior to any clearing of native vegetation, including GPS locations of extent of Clearing applicable to Permit.	Trans4m Rail Environment Manager (or delegate)	<i>N2NS Clearing Permit</i> (signed and approved by the Trans4m Rail Environment Manager (or delegate))
Develop a Site Environmental Plan highlighting sensitive areas and clearly identifying construction boundaries and No-Go Zones	Trans4m Rail Environment Manager (or delegate)	<i>Site specific SEP</i> (signed and approved by the Trans4m Rail Environment Manager (or delegate))
Ground disturbing activities cannot commence/ recommence until an Erosion and Sediment Control Plan (ESCP) is developed/ reviewed and implemented.	Trans4m Rail Environment Manager (or delegate)	<i>N2NS ESC Inspection Checklist</i> (signed and approved by the Trans4m Rail Environment Manager (or delegate))
Permit to Discharge is required prior to any active water discharge from the site (or on-site dewatering with the potential to leave site), to confirm water is suitable for discharge.	Trans4m Rail Environment Manager (or delegate)	<i>N2NS Discharge Permit</i> (signed and approved by the Trans4m Rail Environment Manager (or delegate))
Prior to works commencing on "Waterfront Land" (being defined as; the bed and bank of any river, lake or estuary and all land within 40 metres of the highest bank of the river, lake or estuary), the <i>Checklist - Controlled Activities on Waterfront Land – Guidelines for Instream Works on Waterfront Land</i> (App H CSWMP) must be completed.	Trans4m Rail Environment Manager (or delegate)	<i>CSWMP - Appendix H Checklist - Controlled Activities on Waterfront Land – Guidelines for Instream Works on Waterfront Land</i>

The relevant Trans4m Rail personnel will meet the requirements of the relevant Hold Points and submit this prior to works commencing. The works will not commence until the Hold Point has been approved or released by the releasing authority. All hold points submitted and released will be recorded on the site's Environmental Hold Points Register.

8.7 Environmental Management Measures

This section outlines the controls that will be implemented to manage environmental aspects during the construction of the Project. For the key potential environmental issues, Sub-plans and Monitoring Programs have been prepared to support the Project's CEMP. These documents have been prepared in accordance with the requirements of the EPBC Act Approval, the CoA, RMM and other environment assessment documentation. The relevant environmental management documents for each environmental aspect is outlined in the sections below.

8.7.1 Traffic, Transport and Access

A Traffic and Transport and Access Management sub-Plan (TTAMP) has been developed to manage the traffic, transport and access risks on this Project. This document was developed in accordance with CoA C4(a), C8 and RMMs C2.1, C2.2, C2.3, C2.4 and C2.5.

8.7.2 Soil and Water Quality

A Soil and Water Quality Management sub-Plan (SWMP) and the Water Quality Erosion and Sediment ECM have been developed to manage the soil and water quality risks on the Project. These documents have been developed in accordance with CoA C4(d), C10 and RMMs C6.1, C6.2, C7.1, C7.2, C8.1, C8.2 and C8.3.

The SWMP includes an Unexpected Finds Procedure for the management of inadvertent finds of contaminated materials, soil or asbestos containing material.

The SWMP and the Water Quality Erosion and Sediment ECM includes monitoring programs for water usage, air quality and surface water quality.

8.7.3 Biodiversity

A Biodiversity Management sub-Plan (BMP) and the Biodiversity Flora and Fauna ECM have been developed to manage the biodiversity related risks on this Project. These documents have been developed in accordance with CoA C4(c), C9 and RMMs C3.1, C3.2, C3.3 and C3.4.

This BMP also includes an Unexpected Finds Procedure for the inadvertent discovery of threatened flora or fauna species on the project.

8.7.4 Noise and Vibration

A Noise and Vibration Management sub-Plan (NVMP) and the Noise and Vibration ECM have been developed to manage the noise and vibration related risks on the Project. These documents have been developed in accordance with CoA C4(b) and RMMs C4.1.

This NVMP also includes a Noise and Vibration Monitoring Program to monitor the noise and vibration impacts for the duration of the project.

8.7.5 Aboriginal and non-Aboriginal Heritage

A Heritage Management sub-Plan (HMP) and the Heritage ECM have been developed to manage the heritage (Aboriginal and non-Aboriginal) related risks on the Project. These documents have been developed in accordance with CoA C4(e) and RMMs C9.1, 10.1 and C10.2.

The HMP includes an Unexpected Finds Procedure for the management of inadvertent finds of items or areas of heritage significance.

8.7.6 Waste and Resource Recovery

A Waste and Resource ECM has been developed to manage the waste and resource recovery related risks on this Project. These documents have been developed in accordance with CoA E87, E88, E89, E90 and C15.1.

A separate Sustainability Management Plan has been prepared in accordance with CoA E79 and RMM C14.1 and C14.2 and will be implemented for the duration of the Project.

During the demobilisation phase of the Project, various resource recovery opportunities have been identified for many surplus or waste materials leaving the Project's EPL Premise Boundary and originally intended for landfill disposal. The resources identified for recovery typically include:

- Crushed concrete (i.e. excess concrete from on-site pours and crushed concrete from the demolition of original culverts, headwalls, wingwalls and base slabs, both with and without reo).
- Surplus rock and gravel materials, typically from piling pads and temporary waterway crossings.

- Surplus suitable (i.e. road base, densely graded base coarse (DGB), select, capping or otherwise) and unsuitable fill (spoil) material.
- Various other surplus construction materials, including, but not limited to; timber stakes, star pickets, intermediate bulk containers (IBC's), timber pallets, black max pipes, conduit, culverts, flagging, rope, timber gluts (hardwood), etc.

Based on these resources, the following recovery opportunities may be implemented:

- Crushed concrete may be taken to a suitably licensed facility for further crushing (if required) and reuse. Prior to this material being transported to the facility, due diligence checks will be undertaken by T4MR to ensure the receiving facility has appropriate planning consent (under the EP&A Act) and is suitably licensed for any POEO Act Schedule 1 Activities.
- Crushed concrete and clean rock material may be donated to local landholders in accordance with the NSW EPA's Resource Recovery Order / Exemption for Recovered Aggregate.
- Suitable and unsuitable fill material may be donated to local landholders in accordance with the NSW EPA's Resource Recovery Order / Exemption for Excavated Natural Materials.
- The various other surplus construction materials (listed above) may be donated to local landholders where (a) the proposed reuse has planning consent (or exemption) under the EP&A Act; (b) the reuse will not result in environmental harm; and (c) the details of the transfer and reuse are captured in the register detailed below.
- Rock, gravel and excavated natural materials may remain within the EPL Premise Boundary, where; (a) the relevant landholder approval has been sought in writing; (b) the proposed reuse has planning consent (or exemption) under the EP&A Act; and (c) due diligence sampling and laboratory analysis has occurred for any potential contaminants of concern. NOTE: The NSW EPA Resource Recovery Framework does not apply to this recovery opportunity as the material is not leaving the EPL Premise Boundary.

Advice and / or clarification of the Resource Recovery Framework will be sought from the NSW EPA as required.

A register will be maintained to track the details of all surplus / waste materials that have been recovered for reuse purposes. The register will include the following details; date / time of transport, resource type and quantity, generator location and contact details, receiver location and contact details, proposed reuse purpose, Resource Recovery Order / Exemption (if relevant) and any supporting documentation (i.e. correspondence, lab results, waste facility receipts, truck load sheets, etc).

NOTE: Under the *Protection of the Environment Operations (Waste) Regulation 2014*, only surplus materials or resources leaving the EPL Premise Boundary are subject to the requirements of the NSW EPA's Resource Recovery Framework.

8.7.7 Air Quality and Dust

A Soil and Water Quality Management sub-Plan (SWMP) and the Water Quality Erosion and Sediment ECM have been developed to manage the air quality and dust related risks on this Project. These documents have been developed in accordance with CoA C4(d), C10 and RMMs C5.1 and C5.2.

This SWMP also includes an Air Quality Monitoring Program and Depositional Dust Procedure for the monitoring of air quality for the duration of the Project.

8.8 Environmental and Sustainability Inspections

Implementation of a regular program of inspections is an essential part of the success of work activities. The effectiveness of environmental protection measures and capturing sustainability initiatives described in this CEMP and sub-plans will be inspected and assessed on a weekly basis by Trans4m Rail environmental and sustainability staff. The purposes of environmental inspections are to:

- ▶ Provide a surveillance tool to ensure that safeguards are being implemented and maintained
- ▶ Identify where problems might be occurring
- ▶ Facilitate the identification and early resolution of problems
- ▶ Identify and quantify where sustainability initiatives are being implemented on-site
- ▶ Identify potential sustainability opportunities.

Weekly Environmental and Sustainability checklists will be utilised for these inspections. Any non-conformances, non-compliances or opportunities for improvement will be recorded in Trans4m Rail's Soteria system and managed in accordance with Section 10 of this document. The findings of inspections will be discussed at toolbox meetings and concerns raised will be considered by the Environment Team and senior project staff.

Table 17 lists the details of each type of environmental and sustainability inspection to be undertaken on the Project. Further detail is provided in Trans4m Rail's Monthly Environmental Report.

Table 17: Inspection Schedule

ACTIVITY	FREQUENCY	RESPONSIBILITY	RECORD
Site inspection	Daily	Supervisor/s	Site Diary (SharePoint)
Environmental and Sustainability	Weekly	Environment Coordinator/s	Environmental and Sustainability Checklist (Soteria)
Pre-Clearing Inspections	As required, (Immediately prior to clearing works commencing)	Environment Coordinator/s Site Supervisor	Clearing Permit (SharePoint)
Joint ER Inspections	Fortnightly or as otherwise agreed with ER	Environment Manager (or delegate) Site Supervisor ER	ER Inspection Report (SharePoint)
Pre & Post Rainfall	Prior to and following rainfall events generating runoff.	Environment Coordinator/s	ESCP Inspection (Soteria)
Event based i.e. flood	As required (triggered by BOM Weather Warning)	Environment Coordinator/s Site Supervisor	Site Specific Flood Preparation Plan (SharePoint)

8.9 Monitoring Programs

Monitoring will be undertaken for environmental aspects of the Project to confirm the adequacy of implementation of the management measures and will highlight any non-compliances, or potential non-compliances across the life of the Project. Monitoring of ARTC's environmental reporting metrics will also occur and will be reported monthly to ARTC.

A consolidated summary of monitoring and reporting requirements for the project can be found in Table 18 and 19.

8.9.1 Compliance Monitoring and Reporting

CoA C14 requires that Construction Monitoring Programs must be developed and implemented for the following issues:

- ▶ Noise and vibration;
- ▶ Water usage;
- ▶ Air quality; and
- ▶ Physical condition of local roads.

These monitoring programs are contained within the relevant sub-plans. The results of the monitoring programs will be submitted to the Planning Secretary, and relevant regulatory agencies, for information in the form of a Construction Monitoring Report at the frequency identified in the relevant Construction Monitoring Program (6 monthly).

Monitoring programs will be implemented for the duration of construction and for any longer period set out in the monitoring program or specified by the Planning Secretary, whichever is the greater.

All reporting and communication processes and procedures are included in Trans4m Rail's EMS and discussed in detail in Trans4m Rail's CSEMP. Managing and reporting of incidents and non-compliances will be undertaken in accordance with Trans4m Rail's Non-conformance and Corrective Action Procedure (T4MR-MPR-SQE-007). The associated procedural steps are summarised as:

- ▶ Notify the Supervisor/Environment Manager of the event, whether it be an incident, a non-compliance or a non-conformance;
- ▶ Determine the event classification;
- ▶ Manage the event in accordance with the requirements of the procedure's Environment Incident Severity Classification and Incident Management Process;
- ▶ Ensure the event is recorded in Soteria / PPW;
- ▶ Notify appropriate stakeholders and regulators in accordance with the procedure's Incident Notification and Reporting Matrix;
- ▶ Undertake relevant event investigation/s; and
- ▶ Periodically review all recent investigations and associated corrective actions to determine any trends.

DPE's Compliance Reporting Post Approvals Requirements (May 2020) does not require pre-construction, construction or pre-operational compliance reporting, however compliance reporting will be undertaken in accordance with CoA A31 – A34.

Communication to the ER will be from the Environment Manager or Project Manager (or delegate) and ARTC Project Environmental Advisor will be on all shared communication.

Table 18 outlines Trans4m Rail's compliance monitoring and reporting programs.

Table 18: Compliance Monitoring and Reporting requirements

ASPECT	REQUIREMENT	SCHEDULE
MONITORING		
Soil and Water (CoA C14(b))	Active discharge water will be monitored to ensure it meets the relevant discharge criteria.	<ul style="list-style-type: none"> ▶ Prior to discharge. ▶ In accordance with the procedure detailed in the Construction Soil and Water Management sub-Plan. ▶ All dewatering records managed via an internal Permit to Discharge on PPW / SharePoint. ▶ Water use records (incl. by type of water) managed in Resource Use feature of Project PPW / SharePoint.
Noise and vibration (CoA C14(a))	Monitoring of noise and vibration generating activities and comparison against CSSI predicted performance.	<ul style="list-style-type: none"> ▶ At times and locations specified in the Construction Noise and Vibration Management Plan (CNVMP). ▶ Where ground-borne noise and vibration generating activities are identified to occur within the safe working buffer distances outlined in Section 12.2 of the SPIR. ▶ Noise monitoring in the community will be undertaken to verify the noise level contribution from groundborne noise generating activities. ▶ Vibration monitoring will be undertaken at the potentially most affected receptors identified in the EIS from the commencement of vibration generating

ASPECT	REQUIREMENT	SCHEDULE
		<p>activities to confirm that the vibration levels at the nearest sensitive receptor are compliant with the criteria outlined in the EIS.</p> <ul style="list-style-type: none"> ▶ Vibration monitors will be installed at potentially affected sensitive heritage receivers (e.g. Bellata Station). ▶ All noise & vibration monitoring records managed in the noise & vibration monitoring feature of PPW / SharePoint.
Air quality (CoA C14(c))	Monitoring dust generating activities.	<ul style="list-style-type: none"> ▶ Daily and weekly site visual inspections. ▶ Daily weather monitoring. ▶ Plant/equipment inspections prior to use. ▶ On-going aerosol dust monitoring during dust generating activities. ▶ At locations and events to be specified in the Construction Soil and Water Management Sub-Plan. ▶ All air emissions monitoring records managed in the air emission monitoring feature of PPW / SharePoint.
Biodiversity	Compliance with Biodiversity sub-plan	<ul style="list-style-type: none"> ▶ Inspection of the operation of biodiversity management works installed on the project. ▶ At least weekly during normal construction hours. ▶ Prior to any site closure of greater than 24 hours. ▶ Biodiversity inspection records managed in the Inspections feature of Soteria.
Heritage	Monitoring of construction activities to mitigate / manage impacts on heritage structures and archaeological sites.	<ul style="list-style-type: none"> ▶ Weekly inspections and monitoring of construction activities to ensure compliance with the requirements of the Construction Heritage Management Sub-Plan. ▶ The Weekly Environmental Inspection Checklist will be used to maintain compliance and effectiveness of controls. ▶ Vibration monitoring of sensitive heritage structures. ▶ Heritage inspection records managed in the Inspections feature of Soteria. ▶ Vibration monitoring records managed in noise & vibration monitoring in PPW / SharePoint.
Physical condition of local roads (CoA C14(d))	Monitoring the impact of construction vehicles on the condition of local roads utilised during the construction phase of the CSSI.	<ul style="list-style-type: none"> ▶ Dilapidation inspection(s) undertaken prior to the commencement of construction activities. ▶ General road condition observations documented in site daily dairies by the Site Supervisor. ▶ Regular inspection(s) of road condition shall be undertaken by the Projects Engineering Personnel.

ASPECT	REQUIREMENT	SCHEDULE
		<ul style="list-style-type: none"> ▶ Monthly reporting to ARTC on traffic, transport and access will be recorded through Project Monthly Reports.
Environmental Complaints	Monitoring of the number and types of complaints and compliance with the Community and Stakeholder Engagement Management Plan.	<ul style="list-style-type: none"> ▶ Monthly. ▶ Environmental complaints verified as a substantiated breach, exceedance, non-conformance or non-compliance with a requirement, approval, CoA etc is registered as an incident and managed in Soteria. ▶ Unsubstantiated complaints managed as a diary entry in PPW. ▶ Any other complaint, record or conversation or interaction with public or stakeholder managed as a diary entry in PPW.
Approvals and licences register status	As specified in Section 6.4.	<ul style="list-style-type: none"> ▶ Monthly managed in the Approvals and Licences Register of PPW.
REPORTING		
Audit reports	Trans4M Rail EMS audits to be undertaken by external auditor. Project audits to be undertaken by the John Holland Regional Environmental Manager (or delegate).	<ul style="list-style-type: none"> ▶ Six monthly and managed in Soteria.
Compliance tracking report	Identifies progress and evidence of compliance against each compliance requirement.	<ul style="list-style-type: none"> ▶ Annually, within 15 Business Days of each construction commencement anniversary date. ▶ Compliance tracking against Contract and Conditions of Approval for licences, approvals and permits managed via the Obligations Register feature of PPW.
Compliance reporting	Provision of details of any review of, and minor amendments made to, the CEMP resulting from construction carried out during the reporting period.	<ul style="list-style-type: none"> ▶ Every 26 weeks following commencement of construction. ▶ Compliance tracking against Contract and Conditions of Approval for licences, approvals and permits managed via the Obligations Register feature of PPW.
	Annual Compliance Reporting is required to the Department of Agriculture, Water and the Environment (DAWE) in accordance with Condition 6 of the EPBC Approval EPBC2016/7729.	<ul style="list-style-type: none"> ▶ Prepare a Compliance Report for each 12-month period following the commencement of the action.
Incident reports	<ul style="list-style-type: none"> ▶ Notification to Trans4m Rail Environment Manager of all Environment incidents ▶ Incident notification to ARTC in writing on IREnvironmentCompliance@ARTC.com.au and via Aconex. ▶ Reports to ARTC, including final information on Action Required Target, Completion Date, Person Responsible, Risk Level and Closeout information / Date. 	<ul style="list-style-type: none"> ▶ Immediately after becoming aware of the incident ▶ Immediately after Trans4m Rail Environment Manager becomes aware of an incident ▶ Within 30 days of the date on which the incident occurred ▶ All incident reports, investigations and internal notifications managed in Soteria / SharePoint.

8.9.2 Other Monitoring and Reporting

In addition to the CoA monitoring requirements, Trans4m Rail will undertake monitoring and reporting for contractual and internal management obligations. Information relating to the N2NS objectives and targets (see

Section 8.4.2) shall be aggregated in accordance with [T4MR-MPR-SQE-009 - Performance Statistics - Safety, Quality, Environment](#) for inclusion in the [Group Environment Dashboard](#) (see Section 8) that is provided monthly to Executive Management, the HSEQ Systems and Compliance team and the Region HSEQS teams.

Table 19: Trans4m Rail's other monitoring and reporting programs on the Project.

OTHER MONITORING AND REPORTING REQUIREMENTS	REQUIREMENT	SCHEDULE
MONITORING		
Resource usage	Consumption data for energy, water, etc. used on the project. Compare actual consumption versus consumption predicted in the Sustainability Management Plan.	▶ Monthly.
Concrete and Steel	Consumption data for concrete, steel, etc. used on the project. Compare actual consumption versus consumption predicted in the Sustainability Management Plan.	▶ Monthly. ▶ Data managed in Resource Use feature of Project Pack Web (PPW).
Waste	Volumes of waste reused, recycled or recovered. Exported waste disposal location/s Regulated waste as specified under Schedule 1 of the <i>Protection of Environment (Waste) Regulation 2014</i>	▶ Monthly. ▶ Data managed in Waste & Recycling feature of PPW.
REPORTING		
Site inspection reports	Environmental inspection report Submitted to the Trans4m Rail Project Director, Environment Manager, Construction Manager and Supervisor.	▶ Weekly Inspection Records managed in Soteria. ▶ Daily environmental observations are made in the Daily Diary in Soteria (if an environmental observation is made that requires documenting).
Management reports	Progress reports including non-compliances, non-conformances, issues and corrective actions submitted to the Trans4m Rail Project Director.	▶ Quarterly and managed in the Document Management System (DMS) / SharePoint.
Environmental Return	Report against environmental metrics contained within Appendix E in Section D of the RFT and in the format provided in Section 7 of ARTC's Construction Monthly Progress Report.	▶ Monthly and managed in the DMS / SharePoint.

8.10 Environmental Auditing

The purpose of auditing is to assess compliance with the CEMP and associated management plans, CoA's and any relevant legal and other requirements (e.g. licences, permits, regulations, N2NS contract documentation).

Audit findings will be recorded for action and close out. The action records will include details on the source of the action (e.g. audit, inspection or other), the action required, target close out date, actual close out date and the person responsible for the action item.

8.10.1 Internal Audits

Trans4m Rail will conduct internal HSE audits of the Project at least every six months (or more frequently if project risk requires) to provide information on whether the EMS and CEMP:

- ▶ Conforms to Trans4m Rail's own requirements for its EMS;
- ▶ Conforms to the requirements of the International Standard; and
- ▶ Is effectively implemented and maintained.

In accordance with [Trans4m Rail's Monitoring and Review Procedure \(T4MR-MPR-SQE-002\)](#), Trans4m Rail will establish, implement and maintain an internal audit programme for the Project, including the frequency, methods, responsibilities, planning requirements and reporting of its' internal audits. When establishing the internal audit programme, Trans4m Rail shall take into consideration the environmental importance of the processes concerned, changes affecting the Project and the results of previous audits.

8.10.2 Independent Audits

Independent Audits will be carried out in accordance with DPIE's Independent Audit Post Approval Requirements (May 2020). ARTC will coordinate audits of this nature. Trans4m Rail will fulfil all requests from ARTC and others as they relate to completion of audits. Trans4m Rail will also provide information in the specified form and format as requested by the auditors and/or ARTC.

DPIE's Compliance Reporting Post Approvals Requirements (May 2020) includes a minor increase in the frequency of independent auditing. The revised independent audit frequency will ensure environmental performance and regulatory compliance is maintained

8.11 Environmental Management Procedures, Forms and Other Documents

The Project's EMS procedures, project specific procedures, forms and other documents provide instructions and records related to both environmental and non-environmental activities throughout the Project.

Procedures and forms used will be developed and implemented by Trans4m Rail. Records will be held on site by Trans4m Rail in electronic / hard copy form. Any relevant procedures or forms have been appended to the applicable sub-Plan.

The Trans4m Rail Environment Manager is responsible for maintaining all environmental management documents and records as current at the point of use. Types of documents and records will include:

- ▶ All monitoring, inspection and compliance reports/records
- ▶ Correspondence with public authorities
- ▶ Induction and training records
- ▶ Reports on environmental incidents, other environmental events and follow-up action
- ▶ Minutes of CEMP and construction environmental management system review meetings and evidence of any action taken
- ▶ CEMP and sub-plans
- ▶ ECMs, CNVIS, SEPs, ESCPs and any other environmental documentation
- ▶ Environmental audit reports
- ▶ All environmental procedures, plans, strategies, protocols and programs
- ▶ Records and disposal dockets for all waste which will be classified in accordance with the EPA's Waste Classification Guidelines (CoA E90).

All records and documents associated with the project required by legislative, approval and permit and contract requirements will be retained by Trans4m Rail for the periods specified and made available to the Department upon written request.

Only the Trans4m Rail Environment Manager, or delegate, has the authority to change any of the environmental management documentation.

Management of documentation is discussed further below.

8.11.1 Documentation

Document Control will be undertaken in accordance with [Trans4m Rail's Project Documentation Control Procedure \(T4MR-MPR-QUA-005\)](#).

The Trans4m Rail EMS includes:

- ▶ Documented information required by the ISO 14000 series of standards

- ▶ Documented information determined by Trans4m Rail as being necessary for the effectiveness of the EMS.

When creating and updating documented information, the Project will ensure appropriate:

- ▶ Identification and description (e.g. a title, date, author, or reference number)
- ▶ Format (e.g. language, software version, graphics) and media (e.g. paper, electronic)
- ▶ Review and approval for suitability and adequacy.

Documented information required by the EMS and by the Standard (including reports and records) shall be controlled to ensure:

- ▶ It is available and suitable for use, where and when it is needed
- ▶ It is adequately protected (e.g. from loss of confidentiality, improper use, or loss of integrity).

For the control of documented information, the Project shall address the following activities as applicable:

- ▶ Distribution, access, retrieval and use
- ▶ Storage and preservation, including preservation of legibility
- ▶ Control of changes (e.g. version control)
- ▶ Retention and disposition.

Documented information of external origin determined by the Project to be necessary for the planning and operation of the EMS shall be identified as appropriate and controlled.

9. Communication and Complaints Management

9.1 Communication

Trans4m Rail is committed to ensuring effective consultation is undertaken on a regular basis at all levels of the Project. A high level of communication is an important factor in the successful and correct delivery of environmental outcomes on the project and it will ensure environmental performance is continuously communicated, understood and improved across the Project.

Trans4m Rail's Community and Stakeholder Engagement Management Plan (CSEMP) provides a clear framework for active communication and stakeholder engagement management. The CSEMP is a subordinate document to the Communications Strategy required under CoA B1 / B2 and outlines how Trans4m Rail will meet best practice community and project outcomes by keeping the community and other stakeholders informed, minimising potential impacts and responding to the needs and requirements of stakeholders. The CSEMP contains procedures and strategies to manage community and stakeholder engagement activities as they align to the Project delivery program. To the extent practicable, Trans4m Rail will provide stakeholders open and transparent consultation. In the event of an inconsistency between the CSEMP and the Communications Strategy required under CoA B1 / B2, the latter will prevail to the extent of the inconsistency.

9.2 Internal Communication

Trans4m Rail place a strong focus on internal communications, recognising that clear lines of communication throughout all levels and functions (e.g. management, staff and subcontractors) are key to minimising environmental impacts and achieving continuous improvements in environmental performance.

The Community and Stakeholder Relations Team will act as the main interface between the Project, community and stakeholders. As such, the Community and Stakeholder Relations Team will be proactive in keeping the wider team informed and engaged with regards to the community they are working in.

The environment and sustainability team will meet fortnightly to discuss any issues with environmental management on site, any amendments to plans that might be required or any new/changes to construction activities.

Regular meetings may also be scheduled with the ER and relevant ARTC staff. The purpose of these meetings will be to communicate ongoing environmental performance and to identify any issues to be addressed.

Further internal communications regarding environmental issues and aspects will be through site meetings, toolbox talks, environmental inductions, awareness training, noticeboards, briefings, notifications and alerts and daily pre-start meetings. These will provide an opportunity to communicate environmental performance, advise on any upcoming sensitive environmental matters for future work areas and to receive feedback from on-site personnel.

9.3 External Communication

External communication during construction will be managed and conducted in accordance with the CSEMP as discussed in Section 9.1.

External stakeholders on the project include: ARTC/Inland Rail (the Client), DPIE; NSW EPA; TfNSW; Narrabri, Moree Plains and Gwydir Local Governments; local communities; and other relevant third-party agencies, government authorities and organisations.

External communication methods include:

- ▶ Site meetings with the Client
- ▶ All significant incidents notified to the client and ER/Approving or Licensing Authority
- ▶ Monthly reporting to ARTC
- ▶ Meetings and correspondence with interested parties (e.g. Local Governments and DPIE) as necessary
- ▶ Discussions with adjoining landowners / neighbours and the community who may be affected by the project
- ▶ A Project website will be established in accordance with CoA B11 (see Section 2).

9.4 Project Website

A website providing information in relation to the Project will be established before commencement of works and maintained for the duration of construction, and for a minimum of 12 months following the completion of construction or other timeframe as agreed with the Secretary. The following up-to-date information (excluding confidential, private and commercial information or other documents as agreed to by the Secretary) must be published prior to the relevant works commencing, or in the case of documents prepared in accordance with CoAs C1 and C4 when finalised in accordance with the requirements of this approval, and maintained on the website or dedicated pages. In accordance with CoA B11, the Project Website will contain the following information:

- ▶ The current implementation status of the CSSI;
- ▶ A copy of the documents listed in CoAs A1, C1 and C4, and any documentation relating to any modifications made to the CSSI or the terms of this approval;
- ▶ A copy of the approval in its original form, a current consolidated copy of this approval (that is, including any approved modifications to its terms), and copies of any approval granted by the Minister to a modification of the terms of this approval;
- ▶ A copy of each statutory approval, licence or permit required and obtained in relation to the CSSI;
- ▶ Where a condition(s) of the CoA requires a document(s) to be prepared before work, construction or operational activity commences, a current copy of the relevant document(s) must be published on the website before the work, construction or operational activity is undertaken;
- ▶ A current copy of each document required to be made publicly available under this approval must be published within 14 days of the finalisation or approval of the relevant document, unless an alternate timeframe is prescribed by another CoA.
- ▶ The results of any monitoring undertaken as a requirement of the EPL.

9.5 Complaint Management

During construction, any comments, feedback or complaints relating to noise, air quality and other amenity issues will be addressed through the Complaints Management System. The Complaints Management System includes a complaints register within the stakeholder database Consultation Manager. The complaints register has been developed in accordance with AS 4269: Complaints Handling. The information contained within the Complaints Register will be made available to the Secretary upon request.

Attempts will be made to resolve all complaints in accordance with the CSEMP. An initial response to complaints will be provided within 24 hours of a complaint being received. A written response will be drafted for complaints and enquiries that cannot be resolved by the initial or follow up verbal response. The response will be provided to the complainant within 10 days.

Within one working day of receiving a complaint, a written report will be provided to ARTC. This will outline the complaint and action taken to remedy the problem. A final report, which will include proposed measures to prevent reoccurrence, will be submitted to ARTC within five working days.

10. Incidents, Emergencies and Non-Conformity

Environmental incidents will be required to be reported to Inland Rail (Trans4m Rail's Project Manager and Trans4m Rail's Environmental Manager) and managed in accordance with the Inland Rail event management system.

10.1 Incident and Emergency Response Plan

In the event of an environmental, social performance, sustainability, heritage or other incident, the Incident and Emergency Response Plan will be implemented, as required. The Incident and Emergency Response Plan will be supported by Trans4m Rail's Soteria as discussed in Section 8.1.1. The Incident and Emergency Response Plan will address the requirements of the POEO Act, EPBC Act, CoA, BC Act, ARTC's Project Environmental Incident and Reporting Procedure (5-9020-0000-EEC-PR0001), Trans4m Incident and Event Management procedure (T4MR-MPR-SQE-010) and relevant project approvals or licences.

The Incident and Emergency Response Plan will include:

- ▶ Site Emergency Plans and details regarding when the plans will be implemented
- ▶ Emergency response and induction procedures
- ▶ Incident definition, notification and reporting requirements (as required by indicative CoAs A37 and A38)
- ▶ List of key emergency personnel, a list of internal personnel and external agencies names, numbers and specific responsibilities for emergency planning and response.

The Incident and Emergency Response Plan will be kept on the Project EMS and at site offices.

All efforts will be undertaken immediately to avoid and reduce impacts of incidents. However, in the event of an incident, all required action will be taken to resolve it as quickly as possible in accordance with the Incident and Emergency Response Plan.

In the event of an environmental incident, immediately notify the Trans4m Rail's Environment Manager and/or Environment Coordinator.

10.2 External Reporting

Should an environmental event greater than Report Only or Class 3, (as per Appendix F; Trans4mRail Environment Incident Severity Classification Table (T4MR-APP-SQE-010-03)) or potential non-compliance with Environmental Statutory Requirements occur, Trans4m Rail personnel will immediately inform the ARTC Senior Environmental Advisor via Aconex and IREnvironmentCompliance@ARTC.com.au. Enough detail should be provided to ARTC to allow a determination as to whether notification is required to regulators (as per SSI 7474 Approval requirements, EPBC 2016/7729 Approval requirements and/or any other Statutory Requirements).

10.2.1 State Approval Requirements SSI 7474

10.2.1.1 Incident

The SSI 7474 Approval defines an “incident” as an occurrence or set of circumstances that causes, or threatens to cause material harm and which may or may not be or cause a non-compliance. “Material harm” is defined in the approval as “harm that:

- (a) involves actual or potential harm to the health or safety of human beings or to the environment that is not trivial; or
- (b) results in actual or potential loss or property damage of an amount, or amounts in aggregate, exceeding \$10,000, (such loss includes the reasonable costs and expenses that would be incurred in taking all reasonable and practicable measures to prevent, mitigate or make good harm to the environment)."

Trans4m will notify ARTC (the Proponent of the SSI 7474 Approval) within twelve hours of becoming aware of an incident with sufficient detail for regulator notification. Initial notification in writing shall be made to DPE by ARTC immediately after becoming aware of the incident as per CoA A41. This notification must identify the SSI (including the application number and the name of the SSI) and set out the time, date, location and nature of the incident.

Further written notification will also be provided to DPE by ARTC at compliance@planning.nsw.gov.au within 7 days after becoming aware of an incident in accordance with Appendix B of SSI 7474 Approval conditions. This notification will:

- ▶ identify the SSI and application number;
- ▶ provide details of the incident (date, time, location, a brief description of what occurred and why it is classified as an incident);
- ▶ identify how the incident was detected;
- ▶ identify when Trans4m Rail and ARTC became aware of the incident;
- ▶ identify any actual or potential non-compliance with CoA;
- ▶ describe what immediate steps were taken in relation to the incident;
- ▶ identify further action that will be taken in relation to the incident; and
- ▶ identify a project contact for further communication regarding the incident.

(a) Within 30 days of the date on which the incident occurred or as otherwise agreed to by the Planning Secretary, Trans4m Rail must provide sufficient information to ARTC so as to allow the preparation and submission to the Planning Secretary and any relevant public authorities (as determined by the Planning Secretary) a detailed report on the incident addressing the requirements below and such further reports as may be requested:

- ▶ a summary of the incident;
- ▶ outcomes of an incident investigation, including identification of the cause of the incident;
- ▶ details of the corrective and preventative actions that have been, or will be, implemented to address the incident and prevent recurrence; and
- ▶ details of any communication with other stakeholders regarding the incident.

10.2.1.2 Non-compliance

The SSI 7474 Approval defines a “non-compliance” as “*An occurrence, set circumstances or development that is a breach of this approval but is not an incident*”. Trans4m will notify ARTC (the Proponent) within twelve hours of becoming aware of a non-compliance with the SSI 7474 Approval.

In the event of a non-compliance, ARTC will notify DPE in writing via compliance@planning.nsw.gov.au. The notification will:

- (a) any condition which is or may be in breach;
- (b) a short description of the incident and/or non-compliance; and
- (c) the location (including co-ordinates), date, and time of the incident and/or non-compliance. In the event the exact information cannot be provided, provide the best information available.

10.2.2 Incident reporting – Federal Approval Requirements EPBC 2016/7729

(b) The EPBC (2016/7729) Approval defines an “incident” as any event which has the potential to, or does, impact on one or more protected matter(s). Trans4m will notify ARTC (the approval holder) within twelve hours of becoming aware of a non-compliance with the EPBC 2016/7729 Approval with sufficient information for regulator notification.

Initial notification in writing shall be made to the Department of Agriculture, Water and the Environment by ARTC at post.approvals@environment.gov.au as soon as practicable and no later than two business days after becoming aware of an incident or non-compliance with the conditions of the EPBC 2016/7729 Approval, or non-compliance with the commitments made in any element of the CEMP. The notification will be made in accordance with condition 7 of the Approval, and will specify:

- (d) any condition which is or may be in breach;
- (e) a short description of the incident and/or non-compliance; and
- (f) the location (including co-ordinates), date, and time of the incident and/or non-compliance. In the event the exact information cannot be provided, provide the best information available.

Further written notification will also be provided to DAWE by ARTC within 10 business days after becoming aware of an incident or non-compliance as per Condition 8 of the EPBC 2016/7729 Approval. This notification will specify:

- (a) any corrective action or investigation which the approval holder has already taken or intends to take in the immediate future;
- (b) the potential impacts of the incident or non-compliance; and
- (c) the method and timing of any remedial action that will be undertaken by the approval holder.

10.2.3 Other requirements

Incidents are required to be reported to DPE in accordance with the SSI 7474 Approval. Depending on the location, scale, and nature of the incident, other regulatory authorities may also be notified (i.e. Cwth Department of Climate Change, Energy, the Environment and Water, NSW EPA, NSW DPI, Council/s, etc). ARTC and Trans4m Rail’s Environment Manager will determine where additional regulatory authorities require notification.

Incident and non-compliance reports will include lessons learnt and proposed measures to prevent the occurrence of a similar incident, and will be recorded in the EMS reporting system. Trans4m Rail will provide records of all environmental incidents and regulatory action to ARTC and the ER immediately and in any event within 12 hours of becoming aware of any incident. Environmental Alerts for distribution within the Project may also be raised at the discretion of the Trans4m Rail Environment Manager. The Project Director or delegate will notify the Trans4m Rail parent companies as appropriate, in accordance with the severity and status of the incident.

The crisis communication procedure will be detailed in the Crisis Communication Sub-Plan of the CSEMP.

10.3 Non-Conformance Events

A non-conformance is a failure to comply with a requirement, standard or procedure within the CEMP or associated document/s. Environmental non-conformances may be identified through improvement opportunities, regular environmental inspections (including ER inspections) or monitoring, internal or external audits, complaints, community consultation, observations or through incident management. The ER, ARTC Representative and/or a public authority may also raise a non-conformance or improvement notice. Any member of the Project team may raise a non-conformance or improvement opportunity. Monitoring and review is undertaken in accordance with Trans4m Rails Monitoring Review procedure (T4MR-MPR-SQE-002).

Non-conforming activities may be stopped, if considered necessary, by the Trans4m Rail Environment Manager, Environmental Coordinators or other project personnel. The works will not commence until a corrective / preventative action has been closed out.

Where non-conformances are identified, they will be recorded on an environmental action list within the Trans4m Rail Soteria system that will be issued to the relevant supervisor for action. Actions will be assigned an implementation priority in a collaborative way by the inspection team based on environmental risk. Timeframes will be set to ensure any damage incurred is rectified and any chance of recurrence is eliminated as soon as

practicable. Following corrective action, the Trans4m Rail Environment Manager will close out the non-conformance.

CoA C2 and REMM C6.2 specify that the CEMP must develop a procedure for Incident Management. Methods for rectifying any non-conformance identified during environmental auditing, review of conformance or incident management include Trans4m Rail's Non-conformance and Corrective Action procedure (T4MR-MPR-SQE-007) and Incident and Event Management procedure (T4MR-MPR-SQE-010).

Trans4m Rail procedures can be supplied upon request.

11. Sustainability Requirements

11.1 Introduction

Both Trans4m Rail and Inland Rail are firmly committed to ensuring the N2NS project is constructed with high levels of sustainability integrated throughout the project. Trans4m Rail will develop and implement a Construction Sustainability Management Plan (SuMP) that will be compliant with:

- ▶ Project Approvals
- ▶ Inland Rail Sustainability Implementation Framework (0-0000-900-ESS-00-RP-0001)
- ▶ Requirements specified in Schedule 10 (Sustainability) of the RFT
- ▶ CoAs E79.

Trans4m Rail will aim to achieve an “Excellent” rating using the Infrastructure Sustainability Council of Australia’s (ISCA) Sustainability Scorecard v1.2.

11.2 Sustainability Integration

Integration of sustainability throughout the project is paramount to ensure targets, objectives and criteria can be met. Trans4m Rail have therefore allocated Sustainability Champions and support leads for the respective Sustainability themes as identified in v1.2 of the ISCA Scorecard. These Champions and support leads are identified in [Table 2019](#).

Table 2019: Sustainability Objectives Champions

CHAMPION	LEADERSHIP AND AWARENESS	PROTECT AND ENHANCE THE LOCAL ENVIRONMENT AND HERITAGE	OPTIMISE RESOURCE EFFICIENCY AND WASTE MANAGEMENT	SUSTAINABLE PROCUREMENT	PEOPLE	GOVERNANCE
Project Director	P			S	S	P
Commercial Manager	S		S	P	S	S
Construction Manager	S	S	P	S	S	S
Environment Manager	S	P	S	S	S	S
Sustainability Manager	S	S	S	S	S	S
Community and Stakeholder Engagement Manager	S	S			P	S
Health and Safety Manager	S				S	S

P = Primary, S = Support

11.3 Objectives

In order to ensure consistency and hence ease of assessment and verification of Infrastructure Sustainability ratings for the Inland Rail Program, Trans4m Rail reviewed Inland Rail's preliminary sustainability objectives and draft targets as described in the Inland Rail Sustainability Strategy (0-0000-900-ESS-00-RP-0003_4) and have largely adopted these (with minor modifications) for the N2NS. The Operational objective and targets are not included as they obviously are not relevant to the construction stage. Table 20 outlines the Program and proposed Project objectives and indicative project targets which contain slight modifications from the draft IR program targets.

Table 201: Trans4m Rail sustainability objectives and indicative targets

PROGRAM OBJECTIVES	TRANS4M RAIL N2NS DRAFT OBJECTIVES AND INDICATIVE TARGETS
Leadership and Awareness	Leadership and Awareness <ul style="list-style-type: none"> ▶ Achieve an Infrastructure Sustainability (IS) rating of 'Excellent' for IR. ▶ Deliver appropriate training/education to all Trans4m Rail team members. ▶ Regular report on objectives and targets
Protect and enhance the local environment and heritage (European and indigenous)	Protect and enhance the local environment and heritage (European and indigenous) <ul style="list-style-type: none"> ▶ Vegetation clearance is minimised as much as is practicable. ▶ No serious pollution incidents occur during construction and operations. ▶ Heritage items are avoided where possible and proactively managed during construction.
Optimise resource efficiency and waste management	Optimise resource efficiency and waste management <ul style="list-style-type: none"> ▶ Identify and implement opportunities to reduce material use and maximise the use of materials with low embodied environmental impact. ▶ Reduce construct greenhouse gas (GHG) emissions by 15%. ▶ Landfill diversion targets: <ul style="list-style-type: none"> ✓ 80-100% by volume of spoil ✓ 50-90% by volume of inert and non-hazardous waste ✓ 40-60% by volume of office waste ▶ Water: <ul style="list-style-type: none"> ✓ Reduce potable water by 10% across IR from the base case ✓ Reuse 50% of wastewater on site.
Sustainable procurement	Sustainable procurement <ul style="list-style-type: none"> ▶ Consider whole of life and environmental, social and economic impacts in tender evaluation criteria. ▶ Implement a sustainability procurement policy. ▶ Undertake engagement activities with supply chain to raise sustainability awareness. ▶ Utilise <i>ISO 20400:2017 Sustainable Procurement – Guidance</i> as a framework for Trans4m Rail procurement.
People	People <ul style="list-style-type: none"> ▶ Workforce Management – creating opportunities for the development of skilled local and Indigenous workers. ▶ Local and Indigenous Industry participation by supporting local and Indigenous businesses to provide opportunities to work with Trans4m Rail. ▶ Housing and Accommodation – to utilise local workers for Inland Rail to reduce the need for non-resident workers. Where accommodation is required for the workforce, it will be delivered in ways that avoid adverse social impacts and enhance economic benefits for local communities. ▶ Community health and wellbeing – supporting community wellbeing during the changes that the N2NS project will bring.

PROGRAM OBJECTIVES	TRANS4M RAIL N2NS DRAFT OBJECTIVES AND INDICATIVE TARGETS
	<ul style="list-style-type: none"> ▶ Stakeholder and community engagement – Trans4m Rail will actively engage with stakeholders and the community.
Governance	<p>Governance</p> <ul style="list-style-type: none"> ▶ Ensure reporting on sustainability objectives is built into standard reporting processes across Trans4m Rail. ▶ Share sustainability lessons learnt with Inland Rail. ▶ Continually seek to improve systems and processes based on lessons learnt.

11.4 Documentation

Trans4m Rail appreciate that a culture of sustainability needs to be created, so that all team members are empowered to achieve sustainability across the project. Trans4m Rail's SuMP will include processes and activities to ensure a Sustainability culture permeates the project. Developing a sustainability education and awareness program will help keep Trans4m Rail challenge business as usual.

12. CEMP Review and Revision Process

As discussed in Section 8.11, this CEMP is a 'live' and 'working' document. As required by Trans4m Rail's EMS requirements, the Environment Manager will conduct regular reviews of the CEMP at intervals of not less than six months and ensure that the CEMP is formally reviewed and updated at least annually, or earlier as change requirements dictate. Should the document review process identify any issues or items within the documents that are either redundant or in need of updating, it is the responsibility of Trans4m Rail's Environment Manager to coordinate preparation of the revised documents.

Where any revisions to the management plans, strategies or programs are made, the revised document will be issued to the ER for certification / acceptance of the changes prior to submission to DPE. Copies must also be provided to IR for information and IR must be copied into all correspondence with the ER.

In accordance with CoA A28 (i); the ER may consider any minor amendments to be made to the CEMP, CEMP Sub-Plans and Construction Monitoring Programs that comprise updating or are of an administrative nature, and are consistent with the terms of this approval and the CEMP, CEMP Sub-plans and Construction Monitoring Programs approved by the Planning Secretary and, if satisfied such amendments is necessary, approve the amendment. This does not include any modifications to the terms of this approval.

12.1 Continuous Improvement

Continuous improvement of this CEMP will be achieved by the ongoing evaluation of environmental management performance against environmental policies, objectives and targets for the purpose of identifying opportunities for improvement.

The continuous improvement process:

- ▶ Identifies areas of opportunity for improvement of environmental management and performance;
- ▶ Determines the cause or causes of non-conformances and deficiencies;
- ▶ Develops and implements a plan of corrective and preventative action to address any non-conformances and deficiencies;
- ▶ Verifies the effectiveness of the corrective and preventative actions;
- ▶ Documents any changes in procedures resulting from process improvement; and
- ▶ Makes comparisons with objectives and targets.

As outlined in Section 8, Tran4M Rail will utilise John Holland Group's Environmental Management System (EMS) for the N2NS Project. The basis for the John Holland EMS (and this CEMP) is the concept of Plan-Do-Check-Act (PDCA). The PDCA model provides an iterative process to achieve continuous improvement. Continuous improvement measures detail in this CEMP have been developed in accordance with [John Holland's Monitoring and Review Procedure \(T4MR-MPR-SQE-002\)](#).

Appendix A Compliance Matrix Tables and Legal Register

EPBC2016/7729 – CONDITIONS OF APPROVAL		
CONDITION REFERENCE	REQUIREMENTS	WHERE ADDRESSED
PART A CONDITIONS SPECIFIC TO THE ACTION		
C1 (a)	Implement conditions C4 and C9 of Part C, Schedule 2 of the State Infrastructure approval, of where they relate to monitoring, managing, avoiding, mitigating, offsetting, recording or reporting on, impacts to protected matters, with the exception of C9(a)	This CEMP and sub-Plans
1(b)	Ensure that the Weed Management Plan included in the Biodiversity Sub plan required under condition C9 of Part C, Schedule 2 of the State Infrastructure approval, includes appropriate weed control measures to prevent the introduction and/or spread of weeds from construction areas to any retained area of Belsons Panic (<i>Homopholis belsonii</i>), Natural Grassland on Basalt and Fine Textured Alluvial Plains of Northern New South Wales and Southern Queensland, Brigalow (<i>Acacia harpophylla</i> dominant and co dominant) and Weeping Myall Woodlands ecological communities.	BMP
1(c)	Implement biodiversity conditions E17-E21 and E23-E26 of Part E Schedule 2 of the State Infrastructure approval, where they relate to monitoring, managing, minimising, reducing, avoiding, mitigating, offsetting, recording, or reporting on, impacts to protected matters.	This CEMP and BMP
1(d)	For any aspect of the action, for the period of which the approval has effect, the approval holder must not exceed the maximum impacts to protected matters specified under the State Infrastructure approval.	This CEMP
PART B- STANDARD ADMINISTRATIVE CONDITIONS		
2	The approval holder must notify the Department in writing of the date of commencement of the action within 10 business days after the date of commencement of the action	Section 8.11
4	The approval holder must maintain accurate and complete compliance records.	Section 8.11
5	If the Department makes a request in writing, the approval holder must provide electronic copies of compliance records to the Department within the timeframe specified in the request.	Section 8.11
ANNUAL COMPLIANCE REPORTING		
6	The approval holder must prepare a compliance report for each 12 month period following the date of commencement of the action, or otherwise in accordance with the annual date that has been agreed with in writing by the Minister. The approval holder must: <ul style="list-style-type: none"> d) Publish each compliance report on the website within 60 business days following the relevant 12 month period; e) Notify the Department by email that a compliance report has been published on the website and provide the weblink for the compliance report within five business days of the date of publication; f) Keep all compliance reports publicly available on the website until this approval expires; 	Section 8.9.1
REPORTING NON-COMPLIANCE		
7	The approval holder must notify the Department in writing of any: incident, non-compliance with the conditions of this approval; or non-compliance with the commitments made in any element of the Construction Environmental Management Plan, (required under Part	Section 10

EPBC2016/7729 – CONDITIONS OF APPROVAL		
CONDITION REFERENCE	REQUIREMENTS	WHERE ADDRESSED
	<p>C- State Infrastructure approval) referred to in condition 1. The notification must be given as soon as practicable, and not later than two business days after becoming aware of the incident or non-compliance. The notification must specify:</p> <ul style="list-style-type: none"> d) Any condition which is or may be in breach; e) A short description of the incident and/or non-compliance; and f) The location (including co-ordinates), date and time of the incident and/or non-compliance. In the event the exact information cannot be provided, provide the best information available. 	
8	<p>The approval holder must provide to the Department the details of any incident or non-compliance with the conditions of this approval or commitments made in any element of the Construction Environmental Management Plan (required under Part C, Schedule 2 of the State Infrastructure approval) referred to in condition 1 as soon as practicable and no later than 10 business days after becoming aware of the incident or non-compliance, specifying:</p> <ul style="list-style-type: none"> d) Any corrective action or investigation which the approval holder has already taken or intends to take in the immediate future; e) The potential impacts of the incident or non-compliance and; f) The method and timing of any remedial action that will be undertaken by the approval holder. 	Section 10

SSI 7474 - CONDITIONS OF APPROVAL		
CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
A1	The CSSI may only be carried out in accordance with the terms of this approval and generally in accordance with the description of the CSSI in the Inland Rail – Narrabri to North Star Environmental Impact Statement, Volumes 1-7 (prepared by GHD and dated November 2017), the Inland Rail – Narrabri to North Star Submissions Preferred Infrastructure Report (ARTC, dated December 2019) and (updated BDAR, RtS on the SPIR and RFI responses).	CEMP (Sections 3 and 4)
A2	The CSSI must be carried out in accordance with all procedures, commitments, preventative actions, performance criteria and mitigation measures set out in the documents listed in Condition A1 unless otherwise specified in, or required under, this approval.	CEMP (Section 3.1)
A3	<p>In the event of an inconsistency between the documents listed in Condition A1 or any other document required under this approval, and a term of this approval, the term of this approval prevails to the extent of the inconsistency.</p> <p>Note: For the purpose of this condition, there will be an inconsistency between a term of this approval and any document if it is not possible to comply with both the term and the document.</p>	CEMP (Section 3.1)
A4	<p>The Proponent must comply with the written requirements or directions of the Planning Secretary, including in relation to:</p> <ul style="list-style-type: none"> i) the environmental performance of the CSSI; 	This CEMP

SSI 7474 - CONDITIONS OF APPROVAL		
CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
	<ul style="list-style-type: none"> j) any document or correspondence under the terms of this approval in relation to the CSSI (including the provision of such documentation or correspondence); k) any independent appointment or dismissal made in relation to the CSSI; l) any notification given to the Planning Secretary under the terms of this approval; m) any audit of the construction or operation of the CSSI; n) the terms of this approval and compliance with the terms of this approval (including anything required to be done under this approval); o) the carrying out of any additional monitoring or mitigation measures; and p) in respect of ongoing monitoring and management obligations, compliance with an updated or revised version of a guideline, protocol, Australian Standard or policy required to be complied with under this approval. 	
A5	<p>Where the terms of this approval require a document or monitoring program to be prepared, or a review to be undertaken, in consultation with identified parties, evidence of the consultation undertaken must be submitted to the Planning Secretary in accordance with the Department's Post Approval Guidance: Defining Engagement Terms (DPIE, 2020). The evidence must include:</p> <ul style="list-style-type: none"> f) documentation of the engagement with the party identified in the condition of approval that has occurred before submitting the document for approval; g) log of the dates of engagement or attempted engagement with the identified party and a summary of the issues raised by them; h) documentation of the follow-up with the identified party where engagement has not occurred to confirm that they do not wish to engage or have not attempted to engage after repeated invitations; i) outline of the issues raised by the identified party and how they have been addressed; and j) a description of the outstanding issues raised by the identified party and the reasons why they have not been addressed. 	<p>CEMP (Section 3), sub-Plans, Communication Strategy and CSEMP</p> <p>NOTE: The Communication Strategy as required under CoA B1 and B2 is being prepared by ARTC. The Communication and Stakeholder Engagement Management Plan (CSEMP) is being prepared by Trans4m Rail and aligns with the requirements of ARTC's Communication Strategy.</p>
A6	<p>Any document that must be submitted, or approval that must be obtained, within a timeframe specified in or under the conditions of this approval may be submitted within a later timeframe agreed with the Planning Secretary. This condition does not apply to the immediate written notification required in respect of an incident under Condition A41. The Proponent must provide supporting evidence so that the Secretary can consider the need, environmental impacts and consistency of any request.</p> <p>Note: Inaction and/or expedience will not be supported as justifications for need unless it can be demonstrated that there are beneficial environmental impacts associated with the request.</p>	Noted
A7	<p>References in the terms of this approval to any guideline, protocol, Australian Standard or policy are to such guidelines, protocols, Standards or policies in the form they are in as at the date of this approval.</p>	Noted

SSI 7474 - CONDITIONS OF APPROVAL

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
A8	This approval lapses five (5) years after the date on which it is granted, unless works for the purpose of the CSSI are physically commenced on or before that date.	Noted
A16	<p>Ancillary facilities that are not identified by description and location in the documents listed in Condition A1 can only be established and used in each case if:</p> <p>they are located within or immediately adjacent to the construction boundary; and</p> <p>they are not located next to a sensitive receiver (including where an access road is between the facility and the receiver), unless the sensitive receiver landowner and occupier have given written acceptance to the carrying out of the relevant facility in the proposed location; and</p> <p>they have no impacts on heritage items (including areas of archaeological sensitivity), threatened species, populations or ecological communities beyond the impacts approved under the terms of this approval; and</p> <p>the establishment and use of the facility can be carried out and managed within the performance outcomes set out in the terms of this approval, including in relation to environmental impacts.</p>	Section 6.4.1
A17	<p>The Proponent must prepare and submit for approval to the Planning Secretary one (1) month before the establishment of any construction ancillary facility (excluding minor construction ancillary facilities established under Condition A21) a Site Establishment Management Plan. The Plan must be prepared in consultation with the relevant council/s and TfNSW. The Site Establishment Management Plan must detail the management of the establishment of the construction ancillary facilities and must include:</p> <ol style="list-style-type: none"> a description of activities to be undertaken during establishment of the construction ancillary facility (including indicative scheduling and duration of works to be undertaken at the site); figures illustrating the proposed operational site layout/s; a program for ongoing analysis of the key environmental risks arising from the site establishment activities described in subsection (a) of this condition, including an initial risk assessment undertaken prior to the commencement of site establishment works; details of how the site establishment activities described in subsection (b) of this condition will be carried out to: <ol style="list-style-type: none"> meet the performance outcomes stated in the documents listed in Condition A1, and manage the risks identified in the risk analysis undertaken in subsection (d) of this condition; and program for monitoring the performance outcomes, including a program for noise monitoring of site establishment activities. <p>Nothing in this condition prevents the Proponent from preparing individual Site Establishment Management Plans for each construction ancillary facility or one Site Establishment Management Plan for all facilities. The approved Site Establishment Management Plan(s) must be implemented.</p> <p>Upon commencement of construction, the Site Establishment Management Plan will cease to have effect and the CEMP required by Condition C1 will apply to the operation of ancillary facilities.</p>	SEMP (Appendix H)

SSI 7474 - CONDITIONS OF APPROVAL

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
A18	The operation of an ancillary facility for construction must not commence until the CEMP required by Condition C1, relevant CEMP Sub-plans required by Condition 0 and relevant Construction Monitoring Programs required by Condition C14 have been approved by the Planning Secretary. This condition does not apply to Condition A21.	CEMP (Section 8.3)
A19	Where possible, ancillary facilities must be accessed via existing public roads and/or the existing rail corridor. Access directly via classified roads should be avoided where access from an existing local road is reasonably available. Where access via existing roads or the rail corridor is not possible, the Proponent may utilise existing private access tracks on private property but only with the written permission of the landowner. The Proponent must consult with each landowner whose property is required for access and agree on the terms and conditions relating to access arrangements. Nothing in this condition prevents the landowner from refusing the Proponent access to and via their land. New construction access tracks on private property must comply with the requirements of Condition A16.	TTAMP Section 6.4.1 and Section 6.4.2
A20	The Proponent must ensure that all roads / tracks that will be used to access construction ancillary facilities are to the standard necessary to provide access as agreed with landowners and the relevant roads authority, including a trafficable surface suitable to accommodate the type of vehicle movements that are anticipated to be associated with the construction of the CSSI.	TTAMP Section 6.4.1 and Section 6.4.2
A21	Facilities including lunch sheds, office sheds, material lay down sites, stockpile areas, areas used to assemble infrastructure, and portable toilet facilities can be established and operated where they satisfy the following criteria: a) are located within the construction boundary; and b) have been assessed by the ER to have – i. low amenity impacts to surrounding residences and businesses, after consideration of matters such as compliance with the Interim Construction Noise Guideline (DECC, 2009), traffic and access impacts, dust and odour impacts, and visual (including light spill) impacts, and ii. low environmental impact with respect to waste management and flooding, and c) no impacts on biodiversity, soil and water, and heritage items beyond those already approved under other terms of this approval.	Section 6.4.2
A22	Boundary screening must be erected around all ancillary facilities that are adjacent to and visible from sensitive receivers for the duration of use of the ancillary facility unless otherwise agreed with the relevant council and affected residents, business operators or landowners.	Section 6.4.1 and Section 6.4.2
A23	Boundary screening required under Condition A22 of this approval must minimise visual, noise and air quality impacts on adjacent sensitive receivers.	Section 6.4.1 and Section 6.4.2
A28 (d), (e) & (i)	For the duration of the works until 12 months after the completion of construction, the approved ER must: (d) review documents identified in Conditions A11, A17, A31, C1, 0 and C13, and any other documents that are identified by the	CEMP (Section 8.4)

SSI 7474 - CONDITIONS OF APPROVAL

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
	<p>Secretary, to ensure they are consistent with requirements in or under this approval and if so:</p> <ul style="list-style-type: none"> (i) make a written statement to this effect before submission of such documents to the Planning Secretary (if those documents are required to be approved by the Planning Secretary); or (ii) make a written statement to this effect before the implementation of such documents (if those documents are required to be submitted to the Planning Secretary / Department for information or are not required to be submitted to the Planning Secretary / Department); <p>(e) regularly monitor the implementation of the documents listed in Conditions A11, A17, A31, C1, 0 and C14, to ensure implementation is being carried out in accordance with the document and the terms of this approval;</p> <p>(i) consider any minor amendments to be made to the CEMP, CEMP Sub-plans and Construction Monitoring Programs that comprise updating or are of an administrative nature, and are consistent with the terms of this approval and the CEMP, CEMP Sub-plans and Construction Monitoring Programs approved by the Planning Secretary and, if satisfied such amendment is necessary, approve the amendment. This does not include any modifications to the terms of this approval;</p>	
A31	Compliance Reports of the project must be carried out in accordance with the Compliance Reporting Requirements outlined in the Compliance Reporting Post Approval Requirements (2020).	CEMP (Section 8.9.1)
A32	Compliance Reports must be submitted to the Department in accordance with the timeframes set out in the Compliance Reporting Post Approval Requirements (2020), unless otherwise agreed by the Planning Secretary.	CEMP (Section 8.9.1)
A33	The Applicant must make each Compliance Report publicly available 60 days after submitting it to the Planning Secretary, unless otherwise agreed by the Planning Secretary.	CEMP (Section 8.9.1)
A34	Notwithstanding the requirements of the Compliance Reporting Post Approval Requirements (2020), the Planning Secretary may approve a request for ongoing annual operational compliance reports to be ceased, where it has been demonstrated to the Planning Secretary's satisfaction that an operational compliance report has demonstrated operational compliance.	CEMP (Section 8.9.1)
A41	<p>During construction, DPIE must be notified in writing immediately after the Proponent becomes aware of an incident. The notification must identify the CSSI (including the application number and the name of the CSSI if it has one), and set out the time, date, location and nature of the incident. A description of whether the incident was a result of any actual or potential non-compliance with this approval should be provided within one week of the notification.</p> <p>The requirement to notify DPIE under this condition excludes incidents which are required to be notified to the Office of the National Rail Safety Regulator.</p> <p>Subsequent notification must be given and reports submitted in accordance with the requirements set out in Appendix B – WRITTEN INCIDENT NOTIFICATION AND REPORTING REQUIREMENTS.</p>	CEMP (Section 10.2)
C1	A Construction Environmental Management Plan (CEMP) must be prepared in accordance with the Department's Environmental	This plan.

SSI 7474 - CONDITIONS OF APPROVAL

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
	Management Plan Guideline for Infrastructure Projects (DPIE, 2020) to detail how the performance outcomes, commitments and mitigation measures specified in the documents listed in Condition A1 will be implemented and achieved during all stages of construction.	
C2	The CEMP must provide:	
	a) a description of activities to be undertaken during construction (including the scheduling of construction);	CEMP (Section 4)
	b) details of environmental policies, guidelines and principles to be followed in the construction of the SSI;	CEMP (Sections 3 and 8 and Appendix B)
	c) a program for ongoing analysis of the key environmental risks arising from the activities described in subsection (a) of this condition, including an initial risk assessment undertaken before the commencement of construction of the SSI;	CEMP (Section 7n and 12 and Appendix D)
	d) details of how the activities described in subsection (a) of this condition will be carried out to:	CEMP (Section 8)
	iii. meet the performance outcomes stated in the documents listed in Condition A1; and	
	iv. manage the risks identified in the risk analysis undertaken in subsection (d) of this condition;	CEMP (Section 7 and 8) and Appendix D
	e) an inspection program detailing the activities to be inspected and frequency of inspections;	CEMP (Section 8.8)
	f) a protocol for managing and reporting any:	CEMP (Section 10 and Appendix F)
	iii. incidents; and	
	iv. non-compliances with this approval or statutory requirements;	
	g) procedures for rectifying any non-compliance with this approval identified during compliance auditing, incident management or at any time during construction;	CEMP (Section 10.3)
	h) a list of all the CEMP Sub-plans required in respect of construction, as set out in Condition C4. Where staged construction of the SSI is proposed, the CEMP must also identify which CEMP Sub-plan applies to each of the proposed stages of construction;	CEMP (Sections 6 and 8)
	i) a description of the roles and environmental responsibilities for relevant employees and their relationship with the ER;	CEMP (Section 8.4)
	j) for training and induction for employees, including contractors and sub-contractors, in relation to environmental and compliance obligations under the terms of this approval;	CEMP (Section 8.5)
	k) for periodic review and update of the CEMP and all associated plans and programs; and	CEMP (Section 12)
	l) relevant details from the Site Establishment Management Plan(s).	CEMP (Appendix H)
C3	The CEMP must be endorsed by the ER and then submitted to the Secretary for approval no later than one (1) month before the commencement of construction or where construction is staged, no later than one (1) month before the commencement of that stage.	Appendix A

SSI 7474 - CONDITIONS OF APPROVAL

CONDITION REFERENCE	DETAILS	WHERE ADDRESSED		
C4	The following CEMP Sub-plans must be prepared in consultation with the relevant government agencies and relevant councils identified for each CEMP Sub-plan and be consistent with the CEMP referred to in the EIS.	CEMP (Section 3) & relevant sub-Plans		
	(a)		Traffic, Transport and access	TfNSW and relevant councils
	(b)		Noise and Vibration	Relevant councils
	(c)		Biodiversity	EES, DAWE and relevant councils
	(d)		Soil and Water	Relevant councils, Water Group, and EES
	(e)		Heritage	DPC Heritage, RAPs and relevant councils
(f)	Flood Emergency Management	SES, EES and relevant councils		
C13	Construction must not commence until the CEMP and all CEMP Sub-plans have been approved by the Secretary. The CEMP and CEMP Sub-plans, as approved by the Secretary, including any minor amendments approved by the ER, must be implemented for the duration of construction. Where the CSSI is being staged, construction of that stage is not to commence until the relevant CEMP and sub-plans have been endorsed by the ER and approved by the Secretary.	CEMP (Section 1.1)		
C14	The following Construction Monitoring Programs must be prepared in consultation with the relevant government agencies and relevant councils identified for the Construction Monitoring Programs to compare actual performance of construction of the CSSI against performance predicted in the documents specified in Condition A1 .	CEMP (Section 6.9.3) & relevant sub-Plans <i>Noise and Vibration Monitoring Program</i> (Appendix E of the Construction Noise and Vibration Management sub-Plan) <i>Water Usage Monitoring Program</i> (Section 7.2 of the Construction Soil and Water Management sub-Plan) <i>Air Quality Monitoring Program</i> (Appendix D of Construction Soil and Water Management sub-Plan) <i>Local Road Condition Monitoring Program</i> (Section 11 of the		
	(a)		Noise and vibration	Nil
	(b)		Water usage	Water Group
	(c)		Air Quality	Nil
	(d)		Physical condition of local roads	Relevant councils

SSI 7474 - CONDITIONS OF APPROVAL		
CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
		Construction Traffic, Transport and Access Management sub-Plan)
C18	Construction must not commence until the Planning Secretary has approved all of the required Construction Monitoring Programs, and all relevant baseline data for the specific construction activity has been collected.	CEMP (Section 8.9)
C19	The Construction Monitoring Programs, as approved by the Planning Secretary including any minor amendments approved by the ER must be implemented for the duration of construction and for any longer period set out in the monitoring program or specified by the Planning Secretary, whichever is the greater.	CEMP (Section 8.9) & relevant sub-plans
C20	The results of the Construction Monitoring Programs must be submitted to the Planning Secretary, and relevant regulatory agencies, for information in the form of a Construction Monitoring Report at the frequency identified in the relevant Construction Monitoring Program. Note: Where a relevant CEMP Sub-plan exists, the relevant Construction Monitoring Program may be incorporated into that CEMP Sub-plan.	CEMP (Section 8.9) & relevant sub-plans
E87	Waste generated during construction and operation is to be dealt with in accordance with the following priorities: (a) waste generation is to be avoided and where avoidance is not reasonably practicable, waste generation is to be reduced; (b) where avoiding or reducing waste is not possible, waste is to be re-used, recycled, or recovered in accordance with the requirements of the Protection of the Environment Operations Act 1997 and its regulations; and (c) where re-using, recycling or recovering waste is not possible, waste is to be treated or disposed of at a waste management facility or premise lawfully permitted to accept the materials or in accordance with a Resource Recovery Exemption or Order issued under the Protection of the Environment Operations (Waste) Regulation 2014, or to any other place that can lawfully accept such waste.	CEMP (Section 8.7.6 & Appendix G)
E88	The importation of waste and the storage, treatment, process, reprocessing or disposal of such waste must comply with the conditions of the current EPL for the CSSI, or be done in accordance with a Resource Recovery Exemption or Order issued under the Protection of the Environment Operations (Waste) Regulation 2014, as the case may be.	CEMP (Appendix G)
E89	Waste must only be exported to a site licensed by the EPA for the storage, treatment, processing, reprocessing or disposal of the subject waste, or in accordance with a Resource Recovery Exemption or Order issued under the Protection of the Environment Operations (Waste) Regulation 2014, or to any other place that can lawfully accept such waste. <i>Note: Notice must be given to the relevant site/s as soon as possible, and no more than 14 days before the proposed waste disposal.</i>	CEMP (Section 8.7.6 & Appendix G)
E90	All waste generated during construction and operation must be classified in accordance with the EPA's Waste Classification Guidelines, with appropriate records and disposal dockets retained for audit purposes.	CEMP (Appendix G)

REVISED MITIGATION MEASURES		
CONDITION REFERENCE	DETAILS	WHERE ADDRESSED
C1.1	Construction of the preferred infrastructure would be undertaken in accordance with the approved CEMP.	CEMP (Section 3 and 8.3)
C2.1	<p>A traffic, transport and access management sub-plan would be prepared and implemented as part of the CEMP. It would include measures to minimise the potential for impacts on the community and the operation of the surrounding road and transport environment. It would address all the aspects of construction relating to the movement of vehicles, pedestrians and cyclists, and the operation of the surrounding road network, including:</p> <ul style="list-style-type: none"> construction site traffic control, parking and access arrangements construction material, equipment and spoil haulage, including arrangements for oversize vehicles road pavement and access road condition management management of impacts to public transport, including school buses, pedestrian and cyclist access, and safety management of impacts to access for surrounding residents and business owners/operators arrangements for level crossings during construction road and driver safety. <p>The traffic, transport and access management sub-plan would be developed in consultation with (where relevant) Narrabri Shire Council, Moree Plains Shire Council, Gwydir Shire Council, Roads and Maritime Services, and public transport/bus operators.</p>	Construction Traffic, Transport and Access Management sub-Plan
C3.1	<p>A biodiversity management sub-plan would be prepared and implemented as part of the CEMP. It would include measures to minimise the potential for biodiversity impacts. The sub-plan would address, as outlined below:</p> <ul style="list-style-type: none"> a pre-clearing survey and tree-felling procedure procedures to manage micro-bats avoiding impacts on surrounding vegetation (item C3.2) weed management (item C3.3) dewatering of standing pools in watercourses measure to minimise impacts on aquatic ecology 	Construction Biodiversity Management sub-Plan
C4.1	<p>The Inland Rail NSW Construction Noise and Vibration Management Framework (provided in Appendix J) would be implemented, and the preferred infrastructure proposal would be constructed, with the aim of achieving the construction noise management levels and vibration criteria identified by the noise and vibration assessment.</p> <p>All feasible and reasonable noise and vibration mitigation measures would be implemented.</p> <p>Any activities that could exceed the construction noise management levels and vibration criteria would be identified and managed in accordance with the Inland Rail NSW Construction Noise and Vibration Management Framework and the CEMP.</p> <p>Notification of impacts would be undertaken in accordance with the communication management plan for the preferred infrastructure proposal.</p>	Construction Noise and Vibration sub-Plan

C5.1	An air quality management sub-plan would be prepared and implemented as part of the CEMP. It would include measures to minimise the potential for air quality impacts on the local community and environment, and would address all aspects of construction, including: spoil handling machinery operating procedures soil treatments stockpile management haulage dust suppression monitoring.	Construction Soil and Water Management sub-Plan
C6.1	A soil and water management sub-plan would be prepared as part of the CEMP. It would include a detailed list of measures that would be implemented during construction to minimise the potential for soil and contamination impacts, including: allocation of general site practices and responsibilities material management practices stockpiling and topsoil management, including prompt stabilisation of spoil mounds (for example, through mixing of gypsum) surface water and erosion control practices that take into account site specific soil types (for example, dispersive soils).	Construction Soil and Water Management sub-Plan
C6.2	A contamination and hazardous materials sub-plan would be prepared and implemented as part of the CEMP. It would include: measures to minimise the potential for contamination impacts on the local community, workers, and environment procedures for incident management and managing unexpected contamination finds (an unexpected finds protocol).	Construction Soil and Water Management sub-Plan
D1.1	A CEMP would be prepared to detail the approach to environmental management during construction, as described in section 27.2 of the EIS, and in accordance with the conditions of approval.	This Plan
D8.7	An unexpected finds procedure would be developed and included in the CEMP to provide a consistent method for managing any unexpected Aboriginal heritage items discovered during construction, including potential heritage items or objects, and human skeletal remains.	Construction Heritage Management sub-Plan
D9.5	An unexpected finds procedure would be developed and included in the CEMP to provide a consistent method for managing any unexpected heritage items or human skeletal remains discovered during construction.	Construction Heritage Management sub-Plan

ENVIRONMENTAL PERFORMANCE OUTCOMES			
KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
5 Air Quality	The project is designed, constructed and operated in a manner that minimises air quality impacts (including nuisance dust and odour) to minimise risks to human health	<ul style="list-style-type: none"> The proposal is constructed and operated in accordance with the requirements of the POEO Act and relevant 	Construction Soil and Water Management sub-Plan Air Quality Monitoring Program (Appendix D of Construction Soil and

ENVIRONMENTAL PERFORMANCE OUTCOMES			
KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
	and the environment to the greatest extent practicable.	<p>environmental protection licences.</p> <ul style="list-style-type: none"> ▶ Dust generated during construction will not exceed the relevant criteria in the National Environment Protection (Ambient Air Quality) Measure and the Approved Methods for the Modelling and Assessment of Air Pollutants in New South Wales (Department of Environment and Conservation, 2005). 	Water Management sub-Plan)
6 Biodiversity	Offsets and/or supplementary measures are assured which are equivalent to any remaining impacts of project construction and operation.	<ul style="list-style-type: none"> ▶ Potential impacts on biodiversity are managed in accordance with relevant legislation, including the EP&A Act, TSC Act, FM Act, EPBC Act, and the Noxious Weeds Act 1993. ▶ The biodiversity outcome is consistent with the Framework for Biodiversity Assessment (OEH, 2014b). ▶ Offsets are provided in accordance with the NSW Biodiversity Offsets Policy for Major Projects (OEH, 2014c). 	Biodiversity Management sub-Plan
8 Flooding	<p>The project minimises adverse impacts on existing flooding characteristics.</p> <p>Construction and operation of the project avoids or minimises the risk of, and adverse impacts from, infrastructure flooding, flooding hazards, or dam failure.</p>	<ul style="list-style-type: none"> ▶ Construction is undertaken in a manner that minimises the potential for adverse flooding impacts, through staging of works and the implementation of mitigation measures. ▶ The proposal makes a positive contribution to local flooding characteristics by replacing existing drainage infrastructure. ▶ Structures such as spoil mounds are designed and located such that flows are not significantly impeded. ▶ The proposal reduces the length of overtopping of the existing rail corridor. ▶ The proposal reduces or does not significantly increase the area subject to flooding. 	Flood Emergency Management sub-Plan

ENVIRONMENTAL PERFORMANCE OUTCOMES			
KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
9 Health and Safety	The project avoids, to the greatest extent possible, risk to public safety.	<ul style="list-style-type: none"> ▶ All dangerous goods are stored, handled and transported in accordance with relevant regulatory requirements and Australian Standards. 	Soil and Water Management sub-Plan
10 Heritage	<p>The design, construction and operation of the project facilitates, to the greatest extent possible, the long-term protection, conservation and management of the heritage significance of items of environmental heritage and Aboriginal objects and places.</p> <p>The design, construction and operation of the project avoids or minimises impacts, to the greatest extent possible, on the heritage significance of environmental heritage and Aboriginal objects and places.</p>	<ul style="list-style-type: none"> ▶ Impacts on heritage are managed in accordance with relevant legislation, including the EP&A Act, the Heritage Act 1977, and relevant guidelines. ▶ The potential impacts identified are mitigated by photographic/archival recording. 	Heritage Management sub-Plan
11 Noise and vibration – amenity	Construction noise and vibration (including airborne noise, ground-borne noise and blasting) are effectively managed to minimise adverse impacts on acoustic amenity.	<p>The proposal minimises impacts to the local community by:</p> <ul style="list-style-type: none"> ▶ controlling noise and vibration at the source ▶ controlling noise and vibration on the source to receiver transmission path ▶ controlling noise and vibration at the receiver ▶ implementing practicable and reasonable measures to minimise the noise and vibration impacts of construction activities on local sensitive receivers. 	Noise and Vibration Management sub-Plan
12 Noise and vibration – structural	Construction noise and vibration (including airborne noise, ground-borne noise and blasting) are effectively managed to minimise adverse impacts on the structural integrity of buildings, items including Aboriginal places and environmental heritage, and nearby road infrastructure.	<ul style="list-style-type: none"> ▶ The proposal minimises impacts to structures by: ▶ controlling vibration at the source ▶ controlling vibration on the source to receiver transmission path ▶ implementing practicable and reasonable measures to minimise vibration impacts of construction activities on structures. 	Noise and Vibration Management sub-Plan and Heritage Management sub-Plan
15 Soils	The environmental values of land, including soils, subsoils and landforms, are protected. Risks arising from the disturbance and excavation of	<ul style="list-style-type: none"> ▶ Site-specific soil, subsoil and landform characteristics are taken into consideration during 	Soil and Water Management sub-Plan

ENVIRONMENTAL PERFORMANCE OUTCOMES			
KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
	land and disposal of soil are minimised, including disturbance to acid sulfate soils and site contamination.	<p>detailed design and construction.</p> <ul style="list-style-type: none"> Any contamination is managed in accordance with relevant regulatory requirements. Any soil waste is assessed, classified, managed and disposed of in accordance with the Waste Classification Guidelines (EPA, 2014). 	
17 Traffic, transport and access	<p>Network connectivity, safety and efficiency of the transport system in the vicinity of the project are managed to minimise impacts.</p> <p>The safety of transport system customers is maintained.</p> <p>Impacts on network capacity and the level of service are effectively managed.</p> <p>Works are compatible with existing infrastructure and future transport corridors.</p>	<ul style="list-style-type: none"> The proposal provides for more efficient and productive freight rail operations. Impacts to traffic and transport are minimised. Motorist, pedestrian and cyclist safety will be maintained or improved. The proposal contributes to one of the desired outcomes of Inland Rail – to have reduced truck volumes on the road network, improving road safety. Safe access to properties is maintained. The proposal is integrated with existing and future local and regional transport infrastructure and planning strategies 	Construction Traffic, Transport and Access Management sub-Plan
18 Visual amenity	The project minimises adverse impacts on the visual amenity of the built and natural environment (including public open space) and capitalises on opportunities to improve visual amenity.	<ul style="list-style-type: none"> Vegetation providing screening to the rail corridor is retained where practicable. The proposal is designed to have regard to the surrounding landscape and visual environment. The proposal incorporates features to minimise the potential visual impacts where visual receptors are concentrated. The proposal makes a positive contribution to the quality of the visual environment in the vicinity of the Newell Highway and Jones Avenue overbridges, and the new bridges over 	

ENVIRONMENTAL PERFORMANCE OUTCOMES			
KEY ISSUE (AS LISTED IN THE SEARS)	SEARS DESIRED PERFORMANCE OUTCOMES	PROPOSAL SPECIFIC CONSTRUCTION ENVIRONMENTAL PERFORMANCE OUTCOMES	WHERE ADDRESSED
		<p>the Mehi and Gwydir rivers and Croppa Creek.</p> <ul style="list-style-type: none"> ▶ The proposal is visually integrated with its surroundings. 	
19 Waste	All wastes generated during the construction and operation of the proposal are effectively stored, handled, treated, reused, recycled and/or disposed of lawfully, and in a manner that protects environmental values.	<ul style="list-style-type: none"> ▶ Waste is managed in accordance with the POEO Act and the WARR Act. ▶ Waste is assessed, classified, managed, and disposed of in accordance with the Waste Classification Guidelines (EPA, 2014). ▶ Reusable spoil is beneficially reused in accordance with the project spoil reuse hierarchy. 	Appendix G - Waste and Resource Environmental Control Map
20 Water - hydrology	<p>Long term impacts on surface water and groundwater hydrology (including drawdown, flow rates and volumes) are minimised.</p> <p>The environmental values of nearby, connected and affected water sources, groundwater and dependent ecological systems including estuarine and marine water (if applicable) are maintained (where values are achieved) or improved and maintained (where values are not achieved).</p> <p>Sustainable use of water resources.</p>	<ul style="list-style-type: none"> ▶ The proposal avoids long term impacts to surface water. ▶ Opportunities to reuse water resources are considered during the design process. ▶ The use of water during construction is minimised. 	Construction Soil and Water Management sub-Plan
21 Water - quality	The project is designed, constructed and operated to protect the NSW Water Quality Objectives where they are currently being achieved, and contribute towards achievement of the Water Quality Objectives over time where they are currently not being achieved, including downstream of the project to the extent of the project impact including estuarine and marine waters (if applicable).	<ul style="list-style-type: none"> ▶ The proposal is designed and constructed such that changes to water flows in watercourses are minimised. ▶ Water discharged does not exceed the ANZECC 2000 guidelines for protection of aquatic ecosystems or water quality trigger values. ▶ Impacts to water quality during construction and operation are minimised. 	Construction Soil and Water Management sub-Plan

LEGAL REGISTER			
ACT	ASPECT	REQUIREMENT	WHERE ADDRESSED
Environment Protection Biodiversity Conservation Act, 1999 (Cwlth)	Flora / Fauna and Matters of National Environmental Significance	<ul style="list-style-type: none"> Part 13 - Do not kill, injure or take a member of a listed threatened species without a permit. Comply with the terms of any EPBC Act approval for the project. 	Biodiversity Management sub-Plan
Crown Lands Act 1989	Crown Land	<ul style="list-style-type: none"> S34A - Ministerial approval required to grant a 'relevant interest' over a Crown Reserve. Any works on Crown land are likely to occur pursuant to a relevant interest (i.e. licence, permit, easement or right of way) to be granted for works on this land. 	N/A
National Greenhouse and Energy Reporting Act 2007 and Regulations 2008	Greenhouse gas Emissions	<ul style="list-style-type: none"> Accounting and reporting of greenhouse gases produced and energy consumed during construction. Applicability dependent on thresholds. 	Sustainability Management Plan
Biosecurity Act 2015	Biodiversity matters	<ul style="list-style-type: none"> S22 - The duty to prevent, eliminate and minimise biosecurity risks posed by biosecurity matters as defined by the Act. 	Biodiversity Management sub-Plan
Biosecurity Regulation 2017	Pests and Disease	<ul style="list-style-type: none"> Regulation cl.7 - Notify the presence any pest or disease listed in Schedule 1 of the Biosecurity Regulation 2014, within 1 working day after suspecting or becoming aware of the pest or disease. 	Biodiversity Management sub-Plan
Fisheries Management Act 1994	Fish passage	<ul style="list-style-type: none"> S219 - Do not block fish passage without a permit. 	Exempt - Parts 5.23 of the EP&A Act
Biodiversity Conservation Act 2016	Fauna	<ul style="list-style-type: none"> S2.1 / S2.8 - Do not harm any animal that is; of a threatened species, that is part of a threatened ecological community or is a protected animal, unless authorised under other legislation (e.g. planning approval). 	Biodiversity Management sub-Plan
	Habitat	<ul style="list-style-type: none"> S2.4 / S2.8 - Do not damage habitat of a threatened species or ecological community unless authorised under other legislation (e.g. planning approval). 	Biodiversity Management sub-Plan
	Biodiversity	<ul style="list-style-type: none"> S2.3 / S2.8 - Do not damage declared areas of outstanding biodiversity value unless authorised under other legislation (e.g. planning approval). 	Biodiversity Management sub-Plan
	Flora	<ul style="list-style-type: none"> S2.2 / S2.8 - Do not pick a plant that is; of a threatened species, that is part of a threatened ecological community or is a protected plant, unless authorised under other legislation (e.g. planning approval). 	Biodiversity Management sub-Plan
Environmental Planning and Assessment Act 1979	All	<ul style="list-style-type: none"> S5.13 / S5.14 - The Project has been declared critical State Significant Infrastructure (CSSI) by virtue of Schedule 5, clause 4 of State Environmental Planning Policy (State and Regional Development) 2011. Comply with the terms Minister for Planning's approval for the project. Obtain the Minister's approval for any project modifications that are not consistent with the planning approval 	CEMP (Section 4.3)
Protection of the Environment	Environmental Protection	<ul style="list-style-type: none"> S115 / S116 / S117 - Do not risk harming the environment by wilfully or negligently: 	CEMP (App G)

LEGAL REGISTER			
ACT	ASPECT	REQUIREMENT	WHERE ADDRESSED
Operations Act 1997		<ul style="list-style-type: none"> - Disposing of waste unlawfully - Causing any substance to leak, spill or otherwise escape (whether or not from a container) or - Emitting an ozone depleting substance. 	
	Water Pollution	<ul style="list-style-type: none"> ▶ S120 / S122 - Do not cause water pollution (other than to a sewer), except in accordance with the conditions of an Environment Protection Licence. 	Soil and Water Management sub-Plan
	Air Pollution	<ul style="list-style-type: none"> ▶ S124 - Do not operate plant which emits air pollution caused by poor maintenance or operation. 	Soil and Water Management sub-Plan
		<ul style="list-style-type: none"> ▶ S126 - Do not cause or neglect to prevent air pollution (eg dust exceeding reasonable levels without active management measures in place). 	Soil and Water Management sub-Plan
		<ul style="list-style-type: none"> ▶ S129 - Do not cause or permit the emission of an offensive odour. 	Soil and Water Management sub-Plan
	Plant operation and maintenance	<ul style="list-style-type: none"> ▶ S139 - Do not operate plant if it emits noise caused by poor maintenance or operation. 	Soil and Water Management sub-Plan
	Materials Management	<ul style="list-style-type: none"> ▶ S140 - Do not cause noise by failing to properly and efficiently deal with materials 	Soil and Water Management sub-Plan
	Land Pollution	<ul style="list-style-type: none"> ▶ S142 (A – E) - Do not cause or permit land pollution other than under authority of a licence or regulation. (However, it is not a land pollution offence to place virgin excavated natural material or lawful pesticides and fertilisers on land, or by placing matter on land that has been notified to the EPA as an unlicensed landfill and which is operated in accordance with the regulations.) 	Soil and Water Management sub-Plan
	Waste	<ul style="list-style-type: none"> ▶ Part 5.6A - Do not litter in a public place or an open private place. Do not litter from a vehicle. Only deposit advertising material in receptacles provided for mail or newspapers or under the door of the premises. Do not deposit advertising material on or in vehicles. ▶ Part 3.2 - Do not undertake a scheduled waste activity unless in accordance with an environmental protection licence. A licence must be obtained when construction and demolition wastes are applied to land under certain circumstances. This includes the reincorporation of crushed road base material back into roads and the placing of excess fill material onto properties. A licence is not required if the material: <ul style="list-style-type: none"> - Is VENM. - Does not exceed 200 tonnes in the Sydney, Newcastle and Wollongong areas, or 20,000 tonnes outside these areas. - Is covered by a “general exemption”. Current exempted materials are ENM, recycled aggregates and raw mulch. These exemptions are conditional and require some chemical testing of materials before they are placed onto land. 	<p>CEMP (App G) – Waste and Resource ECM</p> <p>CEMP (App G) – Waste and Resource ECM</p>

LEGAL REGISTER			
ACT	ASPECT	REQUIREMENT	WHERE ADDRESSED
Protection of the Environment Operations (Waste) Regulation 2005 Waste Avoidance and Resource Recovery Act 2001 Contaminated Land Management Act 1997 Environmentally Hazardous		<ul style="list-style-type: none"> - A licence must be obtained if more than 2,500 tonnes (or cubic metres) is stored on a stockpile site at any one time, or more than 30,000 tonnes of waste is received per year from off site. 	
		<ul style="list-style-type: none"> ▶ S143 - Only transport waste to a facility that can lawfully accept the waste. 	CEMP (App G) – Waste and Resource ECM
		<ul style="list-style-type: none"> ▶ S115 - Do not dispose of waste in a manner that harms or is likely to harm the environment. 	CEMP (App G) – Waste and Resource ECM
	Notification of pollution incidents	<ul style="list-style-type: none"> ▶ S148 - Notify the EPA immediately of pollution incidents where material harm to the environment is caused or threatened. 	CEMP (Section 10)
	Incident response	<ul style="list-style-type: none"> ▶ S153 (A - F) - Requires the holder of an EPL to prepare a pollution incident response management plan (PIRMP). 	CEMP (Section 10)
	Control equipment	<ul style="list-style-type: none"> ▶ S176 - Properly and efficiently maintain and operate any installed pollution control equipment (including monitoring devices). 	CEMP (Section 10)
	Site Licensing	<ul style="list-style-type: none"> ▶ cl. 35 - An Environment Protection Licence (EPL) under Chapter 3 of the POEO Act would be required for the construction of the project. 	CEMP (Section 6.2)
		<ul style="list-style-type: none"> ▶ S47 / S48 - Do not carry out or allow an activity listed in Schedule 1, or carry out work to enable such an activity, unless the premises are licensed by the EPA. This applies to: <ul style="list-style-type: none"> - Railway Infrastructure Construction 	CEMP (Section 6.2)
	Waste	<ul style="list-style-type: none"> ▶ Regulation cl.49 - Comply with general requirements for the transport of waste. For example, any vehicle used by the person to transport waste must be kept in a clean condition and be maintained so as to prevent spillage of waste. For some wastes only licensed transporters can be used. 	CEMP (App G) – Waste and Resource ECM
		<ul style="list-style-type: none"> ▶ Regulation Part 3 - Comply with record keeping requirements in relation to the transport of certain types of waste. 	CEMP (App G) – Waste and Resource ECM
	Waste Avoidance	<ul style="list-style-type: none"> ▶ Establish the waste hierarchy. Promotes waste avoidance and resources recovery by developing waste avoidance and resource recovery strategies. 	CEMP (App G) – Waste and Resource ECM
	Reporting Contamination	<ul style="list-style-type: none"> ▶ S60 - Notify the EPA if; <ul style="list-style-type: none"> - Contaminants exceed thresholds contained in guidelines or the regulations where contamination has entered or will foreseeably enter neighbouring land, the atmosphere, groundwater or surface water. - Contaminants in soil are equal to or exceed guideline levels with respect to the current or approved use of the land. - Contamination meets other criteria that may be prescribed by the regulations. 	Soil and Water Management sub-Plan
	Hazards and risk	<ul style="list-style-type: none"> ▶ S28 - Obtain a licence to undertake prescribed activities involving environmentally hazardous chemicals or declared chemical wastes. 	CEMP (App G) – Hazardous

LEGAL REGISTER			
ACT	ASPECT	REQUIREMENT	WHERE ADDRESSED
Chemicals Act, 1985			Chemicals ECM
Dangerous Goods (Road and Rail Transport) Act 2008	Hazards and risk	<ul style="list-style-type: none"> ▶ S9 - Ensure that dangerous goods are transported in a safe manner. 	CEMP (App G) – Hazardous Chemicals ECM
Pesticides Act 1999	Hazards and risk	<ul style="list-style-type: none"> ▶ S12 - Use pesticides in an environmentally sensitive manner. ▶ S13 - Do not use an unregistered pesticide without a permit. ▶ S14 - Read the label or permit for the pesticide. ▶ S15 - Use registered pesticides in accordance with instructions on the label. ▶ S17 - Do not use any restricted pesticide unless authorised by a certificate of competency or a pesticide control order under the Act. 	Biodiversity Management sub-Plan Biodiversity Management sub-Plan Biodiversity Management sub-Plan Biodiversity Management sub-Plan Biodiversity Management sub-Plan
Heritage Act 1977	Heritage	<ul style="list-style-type: none"> ▶ S56 / S57 - Do not undertake an activity that will affect a place, building, work, relic, moveable object or precinct which is subject to an Interim Heritage Order or is listed on the State Heritage Register without approval from the Heritage Council. ▶ S139 - Do not disturb or excavate land with knowledge or reasonable cause to suspect that the disturbance or excavation will or is likely to result in a relic being discovered, exposed, moved, damaged or destroyed; or Do not disturb or excavate land on where a relic has been discovered or exposed ▶ S146 - Notify the heritage Council on discovery of a relic. 	Heritage Management sub-Plan Heritage Management sub-Plan Heritage Management sub-Plan
National Parks and Wildlife Act 1974	Aboriginal Heritage	<ul style="list-style-type: none"> ▶ S86 - Do not harm or desecrate an Aboriginal object or Aboriginal place without consent. ▶ S89A - Notify the NPWS within reasonable time of becoming aware of the location or discovery of certain Aboriginal objects. 	Heritage Management sub-Plan Heritage Management sub-Plan
Aboriginal and Torres Strait Islander Heritage Protection Act 1984 (Commonwealth)	Protection of areas and objects	<ul style="list-style-type: none"> ▶ S20 - Report any discovery of Aboriginal remains to the Federal Minister for the Environment and Heritage. ▶ S22 - Comply with the provisions of any declaration in relation to a significant Aboriginal area or object. 	Heritage Management sub-Plan Heritage Management sub-Plan
Roads Act 1993	Road Work	<ul style="list-style-type: none"> ▶ S138 - Requires the consent of the appropriate road authority for carrying out work on, or disturbing, the surface of a public road. Where the proponent is a public authority, the roads authority must consult with the applicant before making a decision. 	Traffic, Transport and Access Management sub-Plan

LEGAL REGISTER			
ACT	ASPECT	REQUIREMENT	WHERE ADDRESSED
Transport Administration Act 1988	Traffic Management	<ul style="list-style-type: none"> ▶ S138 - Obtain a Road Occupancy Licence prior to commencement of traffic related works that require access to roads 	Traffic, Transport and Access Management sub-Plan
		<ul style="list-style-type: none"> ▶ S52A - Comply with the functions of TfNSW relating to traffic management and safety. 	Traffic, Transport and Access Management sub-Plan
Road Rules 2014	Road Use	<ul style="list-style-type: none"> ▶ Establish the road rules that are applicable to vehicles and road users on roads in NSW. 	Traffic, Transport and Access Management sub-Plan
		<ul style="list-style-type: none"> ▶ S310 - Provisions of Road Rules 2014 not applicable to a person at the site of, and engaged in, roadworks. 	Traffic, Transport and Access Management sub-Plan
Local Government Act 1993 Rural Fires Act 1997	Fire	<ul style="list-style-type: none"> ▶ In the event of a fire related incident, the Project will comply with the requirements of the Act 	Emergency Response Management Plan

Appendix B Trans4m Rail's Environment, Sustainability and Community Policies



Policy

TRANS4.M RAIL

Environment

Our commitment

To value the natural environment and communities in which we work. Our goal across all business activities is to use resources efficiently, respond to climate change, prevent pollution, enhance and protect the environment and our heritage.

Our approach

Trans4m Rail four values of caring, empowering, imaginative and future-focused are the platform for our everyday interactions. We use these values to guide our approach to the environment.

Environment Policy in practice

Caring

We care deeply about what we do and how it affects the environment now and for the future by:

- Driving a strong culture to respect the environment across the business in our offices, on our projects and with our joint venture partners.
- Prioritising the environment, the community, sustainable products and resource efficiency in our decision making.
- Providing best practice training and education to our people to build awareness and capability to protect the environment and respect the communities in which we work and live.

Empowering

We gain trust through action by:

- Empowering our people, partners and subcontractors to speak up about how we can better protect and enhance the environment.
- Encouraging participation and collaboration to achieve sound environmental performance and outcomes.
- Driving accountability by ensuring everyone is responsible for valuing and protecting the environment.

Imaginative

We push the boundaries by:

- Focusing on continual learning and improvement by reviewing performance, capturing and sharing lessons learnt and celebrating successes.
- Exploring and introducing new technologies and approaches that minimise impacts on the environment and provide cost effective solutions that are resource efficient.
- Having a transparent critical risk management process that helps us to continuously identify opportunities and improvements to our systems and processes.

Future-focused

We're in it for the long, long term by:

- Exceeding our legislative, customer and other mandatory requirements.
- Establishing and maintaining an effective management system.
- Ensuring our work leaves a positive legacy for the communities we serve and the environments we operate in.

M. Tinkler
Malcolm Tinkler
 Operations Manager - Rail Projects
 John Holland Group Pty Ltd
 October 2020

Joel Barnes
Joel Barnes
 EGM Operations
 SEE Group Holdings Pty Ltd
 October 2020

Policy



Sustainability

Our commitment

Trans4m Rail is committed to integrating economic growth, environmental resilience, and social progress as priorities into decision-making at every level of the business, with the ambition to create long-term value.


Our approach

Trans4m Rail will undertake its business in a manner that maximises positive social and economic impact for our people and stakeholders. We are adopting a resilient and enduring strategic approach to meet and mitigate the existing and emerging challenges for society and our infrastructure environment. Trans4m Rail acknowledges that sustainability enables long term financial resilience.

Sustainability Policy in practice

- Create a sense of place for communities, by making a positive and meaningful difference to the community by genuinely engaging with the community and stakeholders
- Work closely with our customers to achieve optimal and resilient outcomes for users and society
- Decision making to integrate economic, social, environmental and governance aspects, and seek to achieve positive outcomes in each
- Minimise whole of life asset impact by future proofing our assets and responding to climate change
- Address environment considerations in a manner that is sensitive to the needs of our stakeholders and the environment, creating enhanced environmental outcomes wherever practical
- Be recognised as an industry leader in making our workplaces safer through innovation, collaboration and effective planning and management of risks
- Enhance workforce health and wellbeing and inclusion and diversity, through employee empowerment to deliver sustainable outcomes
- Source sustainably and ethically, including prioritising local industry participation, social procurement initiatives and a commitment to avoiding modern slavery
- Encourage innovation amongst our delivery teams and supply chain to achieve sustainable outcomes
- Manage all activities ethically, measuring and reporting the sustainability performance of the project
- Govern for sustainability by implementing project systems and processes to ensure the effective and efficient delivery and operation of the project
- Support the UN Sustainable Development Goals

A MORE PROSPEROUS AUSTRALIA
WITH A WORLD-CLASS SUPPLY CHAIN
BASED ON A FAST, SAFE, RELIABLE,
CONNECTED INLAND RAIL



Malcolm Tinkler
Operations Manager - Rail Projects
John Holland Group Pty Ltd
October 2020



Joel Barnes
EGM Operations
SEE Group Holdings Pty Ltd
October 2020

Policy



Community and Stakeholder

Our commitment

Trans4m Rail is committed to proactive, genuine and positive community engagement. Successful community engagement is the responsibility of every member of our team and our focus is to minimise disruption and build positive relationships.

Our approach

Trans4m Rail will approach all community and stakeholder engagement with the genuine intent to involve the community in a positive way. Trans4m Rail will collaborate and encourage two-way communication and participation while being clear about our works and the disruptions it may cause.


Community and Stakeholder Policy in practice

- Communicate honestly, transparently and with respect
- Engage and be accessible to all members of the community and our stakeholders
- Consider the community in our decision making
- Ensure our staff, subcontractors and suppliers understand and comply with our community obligations
- Be an active member of the local community by supporting social, cultural, environmental and charitable initiatives
- Review and improve our performance to achieve best-practice community engagement
- Protect the safety of the community who interact with our works
- Work with all parties to constructively resolve any issues arising from our works
- Enhance the reputation of ARTC Inland Rail project and our part in it
- Build positive relationships with the community and all our stakeholders.

A MORE PROSPEROUS AUSTRALIA
WITH A WORLD-CLASS SUPPLY CHAIN
BASED ON A FAST, SAFE, RELIABLE,
CONNECTED INLAND RAIL



Malcolm Tinkler
Operations Manager - Rail Projects
John Holland Group Pty Ltd
October 2020



Joel Barnes
EGM Operations
SEE Group Holdings Pty Ltd
October 2020

Appendix C Project Location and Key Features

Appendix D Environmental Risk Assessment

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
TRAFFIC, TRANSPORT AND ACCESS						
	Temporary access roads	Construction traffic impacts, including temporary delays to local and regional traffic	High	<ul style="list-style-type: none"> Traffic and access would be managed in accordance with Traffic Control at Work Sites (RTA, 2010) and in consultation with Roads and Maritime Services, and local councils. Adequate road signage would be provided to inform drivers of the work, timing and alternative access arrangements. Measures to manage traffic flows around the area affected by construction would be provided, including required regulatory and directional signposting, line marking, variable message signs, and all other necessary traffic control devices. A traffic, transport and access management sub-plan would be prepared and implemented as part of the CEMP. It would include measures to minimise the potential for impacts on the community and the operation of the surrounding road and transport environment. It would address all the aspects of construction relating to the movement of vehicles, pedestrians and cyclists, and the operation of the surrounding road network. The plan would specify routes to be used by heavy construction-related vehicles to minimise impacts on sensitive land uses and the local community. The plan would include measures to minimise impacts to local roads, including the condition of roads. It would include a requirement to prepare a road dilapidation report for all local public roads proposed to be used by heavy vehicles, and measures to restore any impacted roads to their pre-existing condition. Construction vehicles would park within the construction compound where practicable. The timing of deliveries accessing the site would be programmed to ensure there is sufficient space within the proposal site to accommodate deliveries. The queuing and idling of construction vehicles would be minimised. Designated queuing and idling areas would be determined near the work site to minimise disruption to the local community. Adequate sight lines would be provided to allow for safe entry and exit from the construction sites. Access to all private properties adjacent to the proposal site would be maintained during construction, unless otherwise agreed with relevant landowners. Councils, Roads and Maritime Services and emergency services would be liaised with at an early stage to establish requirements and measures to be adopted to maintain emergency vehicle movements. Contractors, including transport/deliveries contractors, would be provided with a copy of the 	Medium	CONSTRUCTION TRAFFIC, TRANSPORT AND ACCESS MANAGEMENT SUB-PLAN
	General earthworks and construction	Congestion in surrounding road networks due to diversion of road users during construction	Low		Low	SITE ESTABLISHMENT MANAGEMENT PLAN
	<ul style="list-style-type: none"> Import of material/ plant/equipment. Construction site compounds Construction vehicle movements and deliveries 	Reduced pedestrian, cyclist and road user access	Low		Low	Waste Management Procedure (T4MR-MPR-ENV-007)
	Travel to/from site	Loss of parking spaces and loading zones in towns near construction areas	Medium		Medium	Waste and Resource ECM (T4MR-FRM-ENV-001-10)
		Impacts to emergency services through delays in access due to works	Medium		Low	Activity Method Statement (AMS)
		Impacts on access to private properties	Medium		Low	Dust and Air Quality ECM (T4MR-FRM-ENV-001-05)
		Impacts to rural roads unsuitable for construction	Medium		Medium	Hazardous Chemical ECM (T4MR-FRM-ENV-001-07)
						Induction
						Toolbox Talk – Access and Careful Driving

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<p>traffic, transport and access management sub-plan to ensure disruptions to the local community are minimised.</p> <ul style="list-style-type: none"> ▶ The plan would include measures to maximise safety and access for pedestrians and cyclists, including details of alternative access arrangements. ▶ Adequate road signage would be provided to inform pedestrians of the work and ensure that the risk of accidents and disruption to surrounding land uses is minimised. ▶ Adequate road signage would be provided to inform pedestrians and cyclists of the work, timing and alternative access arrangements. ▶ Appropriate controls would be established where vehicles are required to cross footpaths to access construction sites. This may include manual supervision, physical barriers or temporary traffic signals as required. ▶ Access for emergency vehicles would be maintained along key emergency access routes throughout the construction period, with suitable alternative access arrangements provided where required. ▶ Diversions of existing rail traffic would be undertaken in consultation with relevant stakeholders, and alternative arrangements would be provided. ▶ Replacement public transport services would be provided during interruptions to operation of the passenger rail service. ▶ Consultation with relevant stakeholders would be undertaken regularly to facilitate the efficient delivery of the preferred infrastructure and to minimise congestion and inconvenience to road users. Stakeholders would include the relevant local councils, bus operators, Roads and Maritime Services, emergency services, and affected property owners/occupants. ▶ The community would be notified in advance of any proposed road and pedestrian network changes through signage, the local media, and other appropriate forms of communication. ▶ Where changes to access arrangements are required for individual properties, ARTC would advise relevant property owners/occupants and consult with them in advance regarding alternative access arrangements. 		
SOIL AND WATER (INCLUDING SITE CONTAMINATION AND SALINE SOILS)						
	<ul style="list-style-type: none"> ▶ Clearing and grubbing ▶ Earthworks ▶ Storage of fuels, chemicals and other dangerous goods ▶ Stockpile Management 	<p>Impacts associated with the disturbance of contaminated soil or dispersive soils during construction</p> <p>Disturbance of soils and subsequent loss or degradation of soil quality during earth works at construction compound sites</p>	<p>Medium</p> <p>Low</p>	<ul style="list-style-type: none"> ▶ Sediment and erosion control devices would be installed to minimise mobilisation and transport of sediment in accordance with Managing Urban Stormwater, Soils and Construction (Landcom, 2004). ▶ Maintenance and checking of the erosion and sedimentation controls would be undertaken on a regular basis and any subsequent records retained. 	<p>Low</p> <p>Low</p>	<p>CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN</p> <p>SITE ESTABLISHMENT MANAGEMENT PLAN</p> <p>Environmental Control Maps (ECM's)</p>

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
	<ul style="list-style-type: none"> ▶ Maintenance of plant and equipment, including servicing and refuelling ▶ Sediment basin management ▶ Drainage works ▶ Water use/extraction ▶ Concrete works ▶ Temporary access road construction/ removal from waterway areas. ▶ Waterway crossings ▶ Spill Management ▶ Landscaping 	Disturbance of landforms during earthworks reducing the stability of landforms	Low	Sediment would be cleared from behind barriers/sandbags on a regular basis as required and all controls would be managed to ensure they work effectively at all times.	Low	PESCP
		Increased erosion and sedimentation due to excavation activities and vehicle movement	High	<ul style="list-style-type: none"> ▶ The area of exposed surfaces would be minimised. Disturbed areas would be stabilised progressively to ensure that no areas remain unstable for any extended length of time. 	Medium	Bluebook Vol 2D training
		Contamination of soils/groundwater due to spills and leaks during construction	Medium	<ul style="list-style-type: none"> ▶ Soil and sediment that accumulates in erosion and sediment control structures would be reused where practicable during site reinstatement unless it is contaminated or otherwise inappropriate for reuse. 	Low	Practical ESC training
		Reduced water quality (increased suspended solids and turbidity) due to earthworks and erosion and sedimentation near watercourses.	Medium	<ul style="list-style-type: none"> ▶ Work would cease where practicable during heavy rainfall events when there is a risk of sediment loss off site or ground disturbance due to waterlogged conditions. 	Low	Waste Management ECM (T4MR-FRM-ENV-001-10)
		Impacts on water quality from contamination from spills and leaks during construction	Medium	<ul style="list-style-type: none"> ▶ Equipment, plant and materials would be placed in designated lay-down areas where they are least likely to cause erosion. 	Low	Water quality, Erosion and Sediment ECM (T4MR-FRM-ENV-001-11)
		Impacts on groundwater quality and quantity during drawdown/extraction	Medium	<ul style="list-style-type: none"> ▶ Work would cease where practicable during heavy rainfall events when there is a risk of sediment loss off site or ground disturbance due to waterlogged conditions. 	Low	Hazardous Chemical ECM (T4MR-FRM-ENV-001-07)
				<ul style="list-style-type: none"> ▶ Equipment, plant and materials would be placed in designated lay-down areas where they are least likely to cause erosion. ▶ Erosion control devices would be removed as part of the final site clean-up. This would include removing any sediment in drainage lines that has been trapped by erosion control devices and restoring disturbed areas. ▶ Exposed surfaces would be stabilised, and final landscaping implemented, as soon as practicable. ▶ Stockpiles would be managed by implementing sediment and erosion control devices in accordance with Managing Urban Stormwater, Soils and Construction. ▶ No stockpiles of materials or storage of fuels or chemicals would be located within high/ medium flood risk areas or flow paths. ▶ Spill kits would be maintained on-site at all times. ▶ Machinery would be checked daily to ensure that no oil, fuel or other liquids are leaking. ▶ Refuelling of plant and equipment would be undertaken within designated areas with appropriate controls. ▶ Visual monitoring of local water quality (i.e. turbidity, hydrocarbon spills/slicks) would be undertaken on a regular basis to identify any potential spills. ▶ Vehicle wash down and/or cement truck washout would occur in a designated bunded area or off-site ▶ Any groundwater encountered during construction would be managed and disposed of in accordance with the Waste Classification Guidelines. Groundwater would be managed to ensure it does not cause pollution of waters in accordance with Section 120 of the POEO Act. ▶ If dewatering is required during construction: ▶ Groundwater would be pumped into a holding tank or water truck. Pump out events would be supervised at all times, and the pump would be positioned to prevent the discharge of sediment-laden water settled at the bottom of the trench. 	Low	Water Discharge Permit (T4MR-FRM-ENV-001-01)

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<ul style="list-style-type: none"> ▶ Groundwater for discharge to surface water would be tested prior to discharge. ▶ Conditions of discharge are likely to include: ▶ No visible sheen or odour is noted. ▶ Water pH is between 6.5 and 8.5. ▶ Total suspended solids are less than 60 mg/L (approximately equivalent to a turbidity level of 50 NTU). Water may be dosed with gypsum, alum or a similar product to reduce sediment levels if required. ▶ All litter and debris must be filtered out and removed prior to discharge. ▶ Water quality would be checked regularly during discharge events to ensure the pH and suspended solids remain within the allowable levels. ▶ Consideration would be given to the hydrological attributes of the receiving water body prior to discharge (i.e. is sufficient water present to allow dilution etc.). ▶ Waste-water that does not meet the criteria in the EPL would be disposed of off-site by a licensed liquid waste contractor in accordance with the Waste Classification Guidelines. ▶ Discharge to surface water would be undertaken in accordance with the environment protection license for Inland Rail, and would consider the hydrological attributes of the receiving waterbody. ▶ Water quality would be monitored during construction in accordance with the surface water monitoring framework. ▶ Works within or near watercourses would be undertaken with consideration given to the Guidelines for Controlled Activities on Waterfront Land (Office of Water, 2012). 		
CONTAMINATION AND HAZARDOUS MATERIALS						
	<ul style="list-style-type: none"> ▶ Storage of fuels, chemicals and other dangerous goods ▶ Maintenance of plant and equipment, including servicing and refuelling ▶ Water use/extraction ▶ Concrete works ▶ Spill Management ▶ General contamination management 	<p>Disturbance of unidentified contaminated soils</p> <p>Impacts on soil & water quality from contamination from spills and leaks during construction</p>	<p>High</p> <p>Medium</p>	<ul style="list-style-type: none"> ▶ A contamination and hazardous materials sub-plan would detail how potential and actual contaminated soils and materials would be managed during construction to minimise the potential for significant on and off-site impacts. It would include the listed management measures. The plan would be reviewed and signed-off by a certified practitioner ▶ Any hazardous materials that are to remain on site would be surveyed and recorded on a hazardous building material register. A risk assessment would be undertaken and a management plan implemented, including any remediation measures. The register and management plan would be maintained and updated in accordance with the relevant WorkCover codes of practice. ▶ Where required, any materials classified as Hazardous Waste would be treated, or an immobilisation approval obtained, in accordance with Part 10 of the <i>Protection of the Environment Operations (Waste) Regulation 2014</i> prior to off-site disposal. 	<p>Medium</p> <p>Low</p>	<p>Water, Erosion and Sediment ECM (T4MR-FRM-ENV-001-11)</p> <p>Hazardous Chemicals Procedure (T4MR-MPR-SQE-011)</p> <p>Hazardous Chemicals ECP (T4MR-FRM-ENV-001-07)</p> <p>Incident and Event management (T4MR-MPR-SQE-010)</p> <p>AMS</p> <p>PESCP</p> <p>Induction</p>

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<ul style="list-style-type: none">▶ In the event synthetic material fibres are found on site, they would be handled and disposed of in accordance with the <i>National Code of Practice for the Safe Use of Synthetic Mineral Fibres</i>.▶ The storage of hazardous materials, and refuelling/maintenance of construction plant and equipment, would be undertaken in clearly marked designated areas that are designed to contain spills and leaks.▶ The storage of hazardous materials and dangerous goods would be undertaken in accordance with all relevant Australian Standards and regulatory requirements.▶ Fuels, chemicals and liquids would be appropriately stored, in accordance with the following requirements:<ul style="list-style-type: none">✓ Would be stored on an impervious base that must be able to withstand fuel or chemical spills without degradation.✓ The fuels and chemicals stored must be compatible (i.e. will not react with each other). The safety data sheets would be consulted in this regard.✓ For liquids, a minimum bund volume requirement of 110% of the volume of the largest single stored volume, within the bund.✓ The storage facility would be undercover.✓ All containers would be labelled with the details of the contents✓ Safety data sheets would be available at the site.✓ The storage facility would be inspected for compliance to the above requirements.▶ Spill kits would be kept at fuel, oil and chemical storage locations.▶ The removal, handling and disposal of any asbestos containing materials would be undertaken by an appropriately licensed contractor, and in accordance with:<ul style="list-style-type: none">✓ How to Safely Remove Asbestos Code of Practice (Safe Work Australia, 2016).✓ Code of Practice How to Manage and Control Asbestos in the Workplace (SafeWork NSW, 2016).		
BIODIVERSITY						
	<ul style="list-style-type: none">▶ Clearing of native vegetation▶ Management of trees to be retained	Clearing of native vegetation resulting in loss of fauna habitat, habitat fragmentation and loss of connectivity	High	<ul style="list-style-type: none">▶ Employee education and training including inductions for staff, contractors and visitors to the site would include the biodiversity issues present at the site and so they know their role and	High	CONSTRUCTION BIODIVERSITY MANAGEMENT SUB-PLAN AMS-Clearing and Grubbing

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
	<ul style="list-style-type: none"> ▶ Pre-clearance surveys ▶ Tree Felling ▶ Dewatering of pools ▶ Biosecurity management ▶ Stockpile/haul road construction near vegetation ▶ Works near/in creeks and temporary crossings ▶ General earthworks near vegetation ▶ Vehicular movements ▶ Open excavation works ▶ Use of chemicals ▶ Noise impacts ▶ Bushfires 	Direct impacts on threatened species and endangered populations and communities (terrestrial) and clearing	High	<p>responsibilities in relation to the protection and/or minimisation of impacts to native biodiversity.</p> <ul style="list-style-type: none"> ▶ The CEMP and construction plans would clearly document the location and full extent of clearing required. ▶ The management of trees in the vicinity of the construction zone would be consistent with the AS 4970-2009 Protection of trees on development sites (incorporating Amendment No. 1 (March 2010)). ▶ Pre-clearance surveys would be implemented within areas of woody native vegetation that are to be cleared. Pre-clearance surveys will be undertaken by suitably qualified and experienced ecologists and involve the following: <ul style="list-style-type: none"> ✓ The demarcation of areas approved for clearing to reduce risk of accidental clearing/ disturbance of surrounding native vegetation. ✓ The likely habitat resources and habitat trees would be identified and marked. Habitat trees are those containing hollows, cracks or fissures and spouts, active nests, dreys or other signs of recent fauna usage. Other habitat features to be identified include fallen timber/hollow logs and burrows. ✓ The potential presence of threatened flora and fauna species, endangered populations and threatened ecological communities would be identified. ✓ The identification of species or habitat features that are suitable for translocation or salvage. ✓ In areas of koala habitat, visual inspection of trees for koalas prior to clearing. ▶ Pre-clearance surveys would be implemented on the day prior to the disturbance of culverts with the potential to provide roosting habitat for micro-bats, and would involve: <ul style="list-style-type: none"> ✓ Handling of micro-bats would be kept to a minimum. ✓ If roosting bats are identified, the bats would be left undisturbed until after dusk when the bats have dispersed. When bats have dispersed, entrances would be blocked (for example, by covering the entrance with shade cloth). Any remaining roosting bats would be captured and released at a location to be agreed during pre-clearance surveys. 	High	<p>ECM's</p> <p>Flora and Fauna ECM (T4MR-FRM-ENV-001-06)</p> <p>Water, Erosion and Sediment ECM (T4MR-FRM-ENV-001-11)</p> <p>Hazardous Chemicals Procedure (T4MR-MPR-SQE-011)</p> <p>Hazardous Chemicals ECP (T4MR-FRM-ENV-001-07)</p> <p>Environmental Induction</p> <p>Construction Biodiversity Management Sub-Plan</p>
		Direct impacts on threatened species and endangered populations and communities (aquatic) and clearing	Medium		Low	
		Increased potential for pest plants and animals during construction from movement of vehicles, machinery, and materials in and out of the site, particularly in greenfield sections as the Cumarra bypass	Medium		Low	
		Impacts to groundwater dependant ecosystems as a result of groundwater drawdown	Low		Low	
		Indirect impacts due to increased dust, sedimentation and erosion, noise and light.	Medium		Low	
		Disturbance to aquatic habitats and reduced water quality as a result of fugitive sediments and altered hydrology	High		Medium	
		Alterations to surface water flow regimes and interruptions to fish passage	Medium		Low	
		Native fauna mortality from vehicle strikes	Medium		Low	
		Domestic fauna mortality from vehicle strikes	Medium		Low	

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<div><div>✓</div>Where practicable, Disturbance to culverts and bridges that are micro-bat maternity sites should not occur until the end of the maternity period when the bats have dispersed.</div> <div>▶ Tree clearing would be completed as close to the completion of pre-clearance surveys as practicable and would include:<div><div>✓</div>All habitat trees would be vigorously shaken with heavy machinery the day prior to clearing.</div><div><div>✓</div>On the day of habitat tree felling, the following would be undertaken:<div><div>✓</div>All habitat trees would be subject to a visual inspection for threatened species.</div><div><div>✓</div>All reasonable attempts would be made to reduce the impact of felling on all fauna species.</div><div><div>✓</div>The lowering of hollow-bearing trees would be done as gently as possible with heavy machinery.</div><div><div>✓</div>If a native fauna species is identified in a habitat tree on the day of felling, the supervising ecologist or appropriately qualified fauna handler would advise the most appropriate method to minimise potential harm.</div><div><div>✓</div>Uninjured animals would be released on the day of capture into nearby suitable secure habitat and would not be held for extended periods of time.</div><div><div>✓</div>Injured animals would be taken to the nearest veterinary clinic or wildlife carer as soon as possible for assessment and treatment.</div><div><div>✓</div>Following felling, habitat trees would be inspected for remaining or injured fauna species and to ensure that no hollows are blocked against the ground. This may require the tree to be rolled to ensure adequate access.</div><div><div>✓</div>All felled habitat trees would remain in place for a least one night to allow any fauna still present to move on.</div><div><div>✓</div>Works within the riparian zone would maximise, where practicable, the preservation of any existing vegetation and minimise disturbance.</div></div></div>		

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<ul style="list-style-type: none"> ✓ Designs for works within or near watercourses would provide for the retention of natural functions and maintenance of fish passage in accordance with Why do fish need to cross the road? Fish passage requirements for waterway crossings (Fairfull and Witheridge, 2003). ▶ Management of sediment that has accumulated upstream to avoid sediment mobilisation. ▶ Any large woody debris in the development footprint would be relocated upstream or downstream in consultation with an appropriately qualified specialist. ▶ A dewatering procedure would be included, detailing methods for collection and relocation of protected fish and euthanasia of pest species. ▶ Any pools in watercourses that would be impacted by construction would be dewatered according to the dewatering procedure. ▶ Weeds would be managed and disposed of in accordance with the requirements of the NSW Biosecurity Act 2015 and/or the Weeds of National Significance Weed Management Guide. ▶ Any herbicides would be applied such that impacts on surrounding agricultural properties are avoided. ▶ Weed control mitigation and management strategies would be documented and implemented in accordance with relevant Biosecurity Act 2015 fact sheets, and the Department of Primary Industries vehicle biosecurity fact sheet, and include: <ul style="list-style-type: none"> ✓ Vehicles or equipment being brought onto the proposal site and/or travelling around the site must be inspected and cleaned prior to commencing work to limit the spread of seeds and plant material. ✓ Regular inspections to monitor the spread of weed species. ✓ Training of environmental personnel on the identification of target weed species. ✓ Any outbreak of priority weeds would be controlled and eradicated as required under the Biosecurity Act 2015 and relevant fact sheets, and as required by the Local Land Services and other relevant authorities. Weed control and eradication techniques may include: <ul style="list-style-type: none"> ✓ Spraying with herbicides. ✓ Physical removal e.g. chipping. 		

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<ul style="list-style-type: none"> ✓ Minimisation of area available for weed infestation, through prompt revegetation of bare areas ▶ Areas of biodiversity value outside the preferred infrastructure site would be fenced or signposted, where appropriate, to prevent the unnecessary disturbance during the construction phase. ▶ Rehabilitation of disturbed areas would be undertaken progressively and in accordance with the rehabilitation strategy. 		
NOISE & VIBRATION						
	<ul style="list-style-type: none"> ▶ Site establishment ▶ Clearing and grubbing ▶ Demolition ▶ Earthworks and drainage ▶ Bridge work ▶ Piling ▶ Paving ▶ Saw cutting ▶ Rock hammering and drilling ▶ Quarrying ▶ OOHW 	Noise impacts on local residents and sensitive receivers from construction activities including out of hours works	High	<ul style="list-style-type: none"> ▶ The noise and vibration management sub-plan would detail how potential noise and vibration impacts would be mitigated and managed during construction. The plan would include the listed management measures. ▶ Where the noise and vibration levels are predicted to exceed the criteria after implementation of the general work practices, the additional mitigation measures detailed in the Construction Noise Strategy would be implemented. ▶ The requirements of relevant standards and guidelines, including AS 2436-2010 Guide to noise and vibration control on construction, demolition and maintenance sites and the Interim Construction Noise Guideline (DECC, 2009) would be addressed. ▶ The plan would also reference the complaints management procedures specified in the communication and complaints management plan ▶ Notification undertaken during construction would inform relevant stakeholders of the work locations and timing, and the potential for noise impacts. ▶ Construction sites and compounds located within 200 metres of sensitive receivers would be managed to minimise noise generating activities, including unnecessary shouting, loud stereos/radios, dropping of materials from height, throwing of metal items, and slamming of doors, particularly at the start and finish of shifts. ▶ For work undertaken in the vicinity of receivers where 'highly noise affected' impacts are predicted: <ul style="list-style-type: none"> ✓ High noise and vibration generating activities would only be carried out in continuous blocks, not exceeding three hours each, with a minimum respite period of one hour between each block. ✓ No more than four consecutive nights of high noise and/or vibration generating work would be undertaken over any seven-day period, unless otherwise approved by ARTC. 	Medium	CONSTRUCTION NOISE AND VIBRATION MANAGEMENT SUB-PLAN
		Noise impacts on local residents and sensitive receivers from construction traffic	Medium		Medium	SITE ESTABLISHMENT MANAGEMENT PLAN
		Damage to structures including heritage structures from vibration caused by construction activities	Medium		Low	AMS Noise and Vibration ECP (T4MR-FRM-ENV-001-09) Complaints procedure Toolbox Talk - Interaction with the Community Site Induction

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<ul style="list-style-type: none">▶ Quieter and less vibration emitting construction methods would be used where reasonable and feasible.▶ The noise levels of plant and equipment would have operating sound power or sound pressure levels that comply with the required criteria.▶ Simultaneous operation of noisy plant within range of sensitive receivers would be avoided.▶ The offset distance between noisy plant and adjacent sensitive receivers would be maximised as far as practicable.▶ Plant used intermittently would be throttled down or shut down.▶ Noise-emitting plant would be directed away from sensitive receivers.▶ Stationary noise sources (such as pumps, compressors, fans etc.) would be enclosed or shielded whilst ensuring that the health and safety of workers is maintained.▶ Consider site topography when situating plant and use structures (such as site shed placement, earth bunds, fencing, noise barriers) to shield receivers from noise.▶ For construction sites located near sensitive receivers, plan traffic flow, parking and loading/unloading areas to minimise reversing movements within the site.▶ Loading and unloading of materials/deliveries would occur as far as possible from sensitive receivers, and preferably during standard construction hours.▶ Site access points and roads would be selected to minimise impacts on sensitive receivers.▶ Where practicable, delivery vehicles would be fitted with straps rather than chains for unloading.▶ Attended vibration measurements would be undertaken at the commencement of vibration generating activities located in close proximity to sensitive receptors to confirm that vibration levels are within the acceptable range to prevent cosmetic building damage.▶ Additional vibration and noise monitoring may be required in response to complaints.▶ Where construction is required within the safe working buffer distance, alternative work methods would be considered, such as the use of smaller equipment. If no alternative work method is feasible or reasonable, then compliance vibration monitoring would be undertaken.▶ Trial vibration testing would be undertaken as required, prior to undertaking any high vibration activities. Trials would be undertaken in non-sensitive areas and at a range of distances from the source. The results of the trial monitoring would be compared against predicted vibration levels and		

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<p>the potential for impact refined, if deemed appropriate.</p> <ul style="list-style-type: none"> ▶ The trial period may also be used to determine the effectiveness of source-based mitigation measures, such as changing the operating speed of the vibratory roller to generate a higher frequency of vibration, which may allow for a higher vibration threshold at the structure. ▶ For identified properties within buffer distances, or where pre-construction monitoring indicates that vibration levels from construction activities would exceed the target levels, a dilapidation survey of potentially affected structures would be undertaken to enable post-construction verification. 		
AIR QUALITY AND DUST						
	<ul style="list-style-type: none"> ▶ Site establishment ▶ General earthworks ▶ Vegetation clearing ▶ Bulk earthworks ▶ Spoil handling ▶ Stockpiling ▶ Vehicular movements ▶ Material haulage ▶ Quarrying ▶ Vehicle emissions ▶ Handling of chemicals, waste and hazardous goods 	Generation of dust during construction (from exposed soil/stockpiles, blasting, excavation and vehicles movements).	Medium	<ul style="list-style-type: none"> ▶ The air quality and dust management sub plan would detail how potential impacts on air quality would be mitigated and managed during construction. ▶ Shade cloth would be fastened to the perimeter fence on the proposal site where construction is being undertaken within 100 metres of sensitive receptors to minimise dust transported from the site during construction. ▶ Dust generation would be monitored visually, and where required, dust control measures such as water spraying would be implemented to control the generation of dust. ▶ Dust suppressants would be applied to stockpiled dirt if the pile is inactive for extended periods. ▶ Access points would be inspected to determine whether sediment is being transferred to the surrounding road network. If required, sediment would be promptly removed from roads to minimise dust generation. ▶ Works (including the spraying of paint and other materials) would be suspended during strong winds or in weather conditions where high levels of dust or airborne particulates are likely. ▶ Any exposed surfaces would be stabilised as soon as practicable. ▶ In locations where nearby sensitive receivers may be affected, adopt a site 'shut down and cover up' policy during periods of extreme weather conditions, e.g. high winds. ▶ Vehicle movements would be limited to designated entries and exits, haulage routes, and parking areas. Materials transported to and from the site would be covered to reduce dust generation in transit. ▶ All plant and machinery would be fitted with emission control devices complying with relevant Australian Standards. ▶ Machinery would be turned off when not in use and not left to idle for prolonged periods. Surveillance would be undertaken to identify any vehicle, plant or equipment that is causing visible emissions. If 	Low	SITE ESTABLISHMENT MANAGEMENT PLAN AMS CONSTRUCTION SOIL AND WATER QUALITY MANAGEMENT SUB-PLAN ESCP Dust and Air Quality ECM (T4MR-FRM-ENV-001-05) N2NS Project Complaints Procedure Site Induction Toolbox Talk – Interaction with the Community Toolbox Talk – Access and Careful Driving
		Emissions from vehicles or plant during construction	Medium		Low	
		Odours/emissions from disturbance of contaminated soils	Low		Low	

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				any defective vehicles, plant or equipment are identified, operation of this machinery would cease and service/maintenance would be undertaken. <ul style="list-style-type: none"> Advance warning would be provided to sensitive receivers in relation any significant dust generating activities undertaken in close proximity to sensitive receptors, including stock 		
HYDROLOGY & FLOODING						
	<ul style="list-style-type: none"> Waterway crossings Transverse drainage General earthworks and construction 	Impact of flooding on unprotected areas during construction resulting in wash-outs or erosion	Medium	<ul style="list-style-type: none"> Construction planning and the layout of construction work sites and compounds would be carried out with consideration of overland flow paths and flood risk, avoiding flood liable land and flood events where possible. Consultation would be undertaken with relevant stakeholders (including landowners/occupants) prior to construction, and appropriate approvals and agreements would be sought for the extraction of water. Monitoring would be undertaken during extraction to ensure volumes stipulated by license requirements and/or private landholder agreements are not exceeded. Water used during construction would be sourced from various sources to minimise hydrologic impacts at a single location. Groundwater monitoring would be undertaken at each extraction location during the period of the extraction and at a less frequent period following the cessation of extraction at each location to identify the groundwater recovery process. The monitoring process and program would include: <ul style="list-style-type: none"> Installation, if not already present, of a water level monitor at each agreed and approved extraction location prior to any extraction being undertaken. Prior to each load of extracted water, the groundwater level would be measured and recorded, along with the time and date of the start of the extraction. For each load of extracted water, the extracted volume of water and the groundwater level would be recorded at the completion of the extraction. The above data would indicate if there is a significant drawdown in the groundwater level or rebound in groundwater level between extractions. 	Medium	CONSTRUCTION SOIL AND WATER MANAGEMENT SUB-PLAN
		Temporary impact to the behaviour of local surface water systems during construction	Medium		Low	CONSTRUCTION FLOOD EMERGENCY MANAGEMENT PLAN
		Changes to flow patterns and altered hydrology due to construction in water courses	Medium		Low	AMS
		Blockages of flow paths affecting low flows through construction within watercourses and through erosion and sedimentation control structures	Medium		Medium	ESCP
		Sedimentation and changes to geomorphology (aggradation in bed channels) in watercourses	High		Low	Sensitive Area Plans
						Establish designs for temporary waterway crossings. Site Induction Water quality, Erosion and Sediment ECM (T4MR-FRM-ENV-001-11) Water Discharge Permit (T4MR-FRM-ENV-001-01) RMS Stockpile Management Protocol and Stockpile Site Management Guideline Toolbox Talk - ESC
ABORIGINAL HERITAGE						
	<ul style="list-style-type: none"> Early works including non-substantial construction activities e.g. services relocations 	Disturbance of known or unidentified items or places of Aboriginal heritage significance	High	<ul style="list-style-type: none"> The heritage management sub-plan would detail how potential impacts on heritage would be mitigated and managed during construction. The plan would be prepared in consultation with relevant agencies and Aboriginal groups for 	Medium	CONSTRUCTION HERITAGE MANAGEMENT SUB-PLAN SITE ESTABLISHMENT MANAGEMENT PLAN

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
	<ul style="list-style-type: none"> Planned salvage of Aboriginal heritage items Clearing of vegetation Initial removal of topsoil Construction of site compounds and stockpile areas Temporary access roads 			<p>management of Aboriginal heritage, listed non-Aboriginal heritage items and archaeological areas, and any previously unidentified items/areas of potential heritage significance identified during construction.</p> <ul style="list-style-type: none"> It would incorporate the results of archaeological subsurface testing and an unexpected finds procedure. An unexpected finds procedure would be developed and included in the CEMP to provide a consistent method for managing any unexpected heritage items (both Aboriginal and non-Aboriginal) discovered during construction, including potential heritage items or objects, and human skeletal remains. The procedure would define responsibilities, tasks, reporting requirements, and relevant guidelines and requirements. It would include the following: <ul style="list-style-type: none"> If previously unidentified Aboriginal or non-Aboriginal heritage/archaeological items, relics, burial sites or potential human skeletal remains are uncovered during construction works, all works in the vicinity of the find shall cease and ARTC would be notified. An appropriate buffer area would be established around the find. Appropriate advice would be sought from a suitably qualified heritage consultant/ archaeologist (and in consultation with the relevant division of the Department of Planning and Environment, as required). Works in the vicinity of the find would not re-commence until clearance has been received from the heritage consultant/archaeologist and the Office of Environment and Heritage. Procedures and notification requirements for potential human remains in accordance with relevant guidelines. The unexpected finds procedure would define requirements relating to potential human skeletal remains, in accordance with relevant guidelines, including: <ul style="list-style-type: none"> Policy Directive: Exhumation of Human Remains (NSW Health, 2013) Manual for the identification of Aboriginal remains (DEC, 2006b) Skeletal Remains: Guidelines for Management of Human Skeletal Remains under the Heritage Act 1977 (NSW Heritage Office, 1998). During pre-work briefings, employees would be made aware of the unexpected finds procedures and obligations under the <i>National Parks and Wildlife Act 1974</i>. 		<p>AMS</p> <p>CONSTRUCTION NOISE AND VIBRATION MANAGEMENT PLAN</p> <p>NSW Unexpected Heritage Items (Heritage Procedure)</p> <p>Heritage ECM (T4MR-FRM-ENV-001-08)</p> <p>Sensitive Area Plans</p> <p>Toolbox Talk – Heritage</p> <p>Site Induction</p>
NON-ABORIGINAL HERITAGE						
	<ul style="list-style-type: none"> Early works including non-substantial construction 	Impacts on listed heritage items or items with heritage values due to demolition, altered historical	Medium	<ul style="list-style-type: none"> To minimise the potential for accidental impacts, the boundary of Moree, Edgeroi, Bellata, and Gurley stations, Edgeroi Woolshed, and the 	Low	CONSTRUCTION HERITAGE MANAGEMENT SUB-PLAN

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
	<ul style="list-style-type: none"> activities e.g. services relocations Planned salvage of Aboriginal heritage items Clearing of vegetation Initial removal of topsoil Construction of site compounds and stockpile areas Temporary access roads 	<ul style="list-style-type: none"> arrangements and access, visual amenity, landscape and vistas, curtilage, subsidence and architectural noise treatment Damage to heritage items from vibration during construction or operation Disturbance of known or unidentified places of non-Aboriginal heritage significance 	<ul style="list-style-type: none"> High High 	<ul style="list-style-type: none"> surveyor's trees, would be marked on plans and clearly defined during construction. In the event that unexpected archaeological remains, relics, potential heritage items, or human remains are discovered during construction, all works in the immediate area would cease, and the unexpected finds procedure would be implemented. 	<ul style="list-style-type: none"> Medium Medium 	<ul style="list-style-type: none"> AMS CONSTRUCTION NOISE AND VIBRATION MANAGEMENT PLAN NSW Unexpected Heritage Items (Heritage Procedure) Heritage ECM (T4MR-FRM-ENV-001-08) Sensitive Area Plans ENVP15-Heritage Discovery and Protection Toolbox Talk – Heritage Site Induction
VISUAL AMENITY						
	<ul style="list-style-type: none"> General earthworks and construction Stockpiling Open excavation works Clearing of vegetation Construction site Compounds Rehabilitation of disturbed land Evening / night works 	<ul style="list-style-type: none"> Impacts to nearby residents and business owners due to the presence of construction compounds and activities Light impacts from out-of-hours work during construction Adverse impacts on landscape character during construction, particularly in greenfield areas 	<ul style="list-style-type: none"> Low Medium Medium 	<ul style="list-style-type: none"> Temporary and any permanent lighting would be designed and sited to comply with: <ul style="list-style-type: none"> AS 4282-1997 Control of the Obtrusive Effects of Outdoor Lighting Dark Sky Planning Guideline: Protecting the observing conditions at Siding Spring (Department of Planning and Environment, 2016). If required, spoil mounds would be shaped to reduce their angular profile and ensure that they are integrated within the landscape. Sharp transition angles in the surface profile would be avoided, and rounded profiles would be used to provide a more natural form. Grass cover would be established over the surface area in accordance with the rehabilitation strategy. Work sites would be maintained in a clean and tidy condition at all times. Temporary hoardings, barriers, traffic management and signage would be removed when required. On completion of construction, all work sites and other land occupied temporarily would be rehabilitated in accordance with the rehabilitation plan. 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> SITE ESTABLISHMENT MANAGEMENT PLAN Water quality, Erosion and Sediment ECM (T4MR-FRM-ENV-001-11) AMS Sensitive Area Plans Site Induction
SOCIO ECONOMIC, LAND USE AND PROPERTY						
	<ul style="list-style-type: none"> Early works including non-substantial construction activities e.g. services relocations General earthworks, structures and construction Stockpiling Clearing of vegetation Construction site Compounds 	<ul style="list-style-type: none"> Temporary impacts on land use during construction including impacts to local businesses. Impacts include reduced access, reduced amenity, loss of privacy. Positive impacts due to job creation. Impacts on services and utilities during construction resulting in a loss of services. 	<ul style="list-style-type: none"> High Positive Low 	<ul style="list-style-type: none"> Contact details for a 24-hour project response line and email address would be provided for ongoing stakeholder contact throughout the construction period. Provision of accurate public information signs while work is in progress. Staging of works would be undertaken to minimise disruption, in consultation with relevant stakeholder groups, to minimise impacts to community activities and functions 	<ul style="list-style-type: none"> Medium Low 	<ul style="list-style-type: none"> COMMUNITY AND STAKEHOLDER ENGAGEMENT MANAGEMENT SUB-PLAN CONSTRUCTION AIR QUALITY MANAGEMENT SUB-PLAN AMS CONSTRUCTION NOISE AND VIBRATION MANAGEMENT PLAN


ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
	<ul style="list-style-type: none"> Rehabilitation of disturbed land Evening / night works 	Impacts on the use and functionality of community facilities	Low	<ul style="list-style-type: none"> Relevant stakeholders would be notified regarding service disruptions in accordance with the communication management plan. Complaints would be managed according to the following procedure: <ul style="list-style-type: none"> Details of all complaints received will be recorded. A detailed written response will be provided to the complainant within 14 calendar days. Property owners/occupants would continue to be consulted during construction The rehabilitation strategy would include measures to restore disturbed sites as close as possible to the pre-construction condition or better, or to the satisfaction of landowners. 	Low	CONSTRUCTION SOIL AND WATER QUALITY MANAGEMENT SUB-PLAN
		Impacts on agricultural land use from construction activities including impacts from reduced access, noise and air pollution.	Medium		Medium	PESCP
		Impacts on land use as a result of property acquisition.	Medium		Medium	Water quality, Erosion and Sediment ECM (T4MR-FRM-ENV-001-11)
		Increased demand for accommodation driving up prices for local residents and potentially causing a shortage of emergency accommodation.	Medium		Medium	
		Increased trade for food and accommodation during construction	Positive	<ul style="list-style-type: none"> Rehabilitation of disturbed areas would be undertaken progressively, consistent with the rehabilitation strategy and individual property agreements (where relevant) Local residents, businesses and other stakeholders would be notified before work starts in accordance with the communication management plan and would be regularly informed of construction activities. Where practicable, the workforce would include workers sourced locally, and opportunities for training potential local employees would be provided. This would include exploring opportunities for local Indigenous participation in consultation with local Indigenous service providers. A zero-tolerance policy relating to anti-social behaviour would be adopted for work sites. ARTC would support local employment through the Inland Rail Academy to leverage training programs, upskill local residents, educate young people and connect businesses with Inland Rail opportunities and key regional industries. Local suppliers would be identified and approached for procurement of goods and services where practicable. Where practicable, workforce housing and accommodation would be undertaken consistent with the accommodation plan. A communication management sub-plan would be prepared as part of the CEMP including a detailed list of the measures that would be implemented during construction to communicate with and respond to community concerns. The plan would include, as a minimum: <ul style="list-style-type: none"> ✓ requirements to provide details and timing of proposed activities to affected residents, the local community and businesses, and local bus operators ✓ consultation actions in relation to access arrangements and servicing requirements 		

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<ul style="list-style-type: none">✓ complaints handling procedure✓ procedure to notify adjacent land users for any changed conditions during the construction period such as traffic, pedestrian or driveway access.		
SUSTAINABILITY						
		Increased electricity and fuel use during construction and operation	Medium	<ul style="list-style-type: none">▶ Dedicated full-time Project Sustainability Manager resource for the Works▶ N2NS Project specific sustainability objectives will be developed to align with the IR Program sustainability objectives▶ Sustainability objectives will be considered throughout the Tender Submission. E.g. engage with their supply chain regarding the sustainability objectives and opportunities▶ Procurement would be undertaken in accordance with the Inland Rail Sustainable Procurement Policy (ARTC, 2018), the Sustainable Procurement Guide (Australian Government, 2013) and the NSW Government Resource Efficiency Policy (OEH, 2014b).▶ Sustainability reporting (and corrective action where required) would be undertaken during construction in accordance with the sustainability management plan.	Medium	SUSTAINABILITY MANAGEMENT PLAN
		Increased demand on local and regional resources during construction.	Medium		Medium	
			Medium		Medium	
CLIMATE CHANGE RISK						
	<ul style="list-style-type: none">▶ General earthworks, structures and construction▶ Stockpiling▶ Clearing of vegetation▶ Construction site▶ Compounds▶ Rehabilitation of disturbed land	Greenhouse gas emissions from combustion of fuels during plant/vehicle operation.	Medium	<ul style="list-style-type: none">▶ Emergency response sub-plan would be developed as part of the CEMP. The plan would include measures to mitigate potential impacts from emergency situations, including those associated with climate change such as bushfires and extreme weather.	Medium	CEMP
		Increased energy consumption associated with the operation of site compounds	Medium		Medium	FLOOD AND EMERGENCY MANAGEMENTSUB-PLAN
SPOIL AND WASTE						
	<ul style="list-style-type: none">▶ General earthworks, structures and construction▶ Vegetation clearing▶ Open excavation works▶ Spoil handling▶ Stockpiling▶ Quarrying▶ Material haulage▶ Handling of chemicals, waste and hazardous goods	Inappropriate management of waste generated during construction resulting in excessive waste being directed to landfill.	Low	<ul style="list-style-type: none">▶ Waste segregation bins (colour coded as listed in Table 24.7 of the EIS) would be located at key construction compounds where practicable, to facilitate segregation and prevent cross contamination.▶ Resource management hierarchy principles would be followed:<ul style="list-style-type: none">○ Avoid unnecessary resource consumption as a priority.○ Avoidance is followed by resource recovery (including reuse of materials, reprocessing, recycling and energy recovery).○ Disposal is undertaken as a last resort.▶ Waste material, including soil and spoil to be taken off site, would be classified and managed in accordance with the Waste Classification Guidelines (EPA, 2014) and would be disposed of in accordance with the POEO Act.	Low	CONSTRUCTION WASTE MANAGEMENT PLAN
						SITE ESTABLISHMENT MANAGEMENT PLAN
						AMS
						ENVP09 - Spill Management
						Site Induction

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<ul style="list-style-type: none"> ▶ All waste documentation would be collated and maintained on file in accordance with these guidelines. • Waste material would not be left on site once the works have been completed. • Working areas would be maintained, kept free of rubbish, and cleaned up at the end of each working day. • Any waste material identified as being contaminated would be managed in accordance with the Contaminated Land Management Act 1997 and other relevant legislation and guidelines. • The removal, handling and disposal of any asbestos containing materials would be undertaken by an appropriately licensed contractor, and in accordance with: <ul style="list-style-type: none"> ○ How to Safely Remove Asbestos Code of Practice (Safe Work Australia, 2016) ○ Code of Practice How to Manage and Control Asbestos in the Workplace (SafeWork NSW, 2016) 		
HEALTH AND SAFETY						
		Impacts from transport, storage and use of hazardous substances and dangerous goods.	Medium	<ul style="list-style-type: none"> ▶ Hazardous materials and dangerous goods would be stored, handled, and transported in accordance with relevant regulatory requirements and relevant Australian Standards, including SEPP 33 thresholds. This would include a requirement to provide a minimum bund volume of 110% of the largest single stored volume within the bund. ▶ A risk management strategy would be developed to manage the potential for risks in situations where the minimum distance from sensitive receivers cannot be achieved, or the quantity of hazardous materials exceed SEPP 33 threshold levels. ▶ Hazards and risks associated with construction activities would be identified prior to construction. ▶ A process for regularly reviewing work practices/procedures would be implemented throughout construction to identify, report, and respond to any new environmental hazards/risks. ▶ Site-specific work health and safety management plans and safe work method statements would be developed and implemented in accordance with work health and safety requirements ▶ The plan would support the contamination and hazardous materials sub-plan ▶ An emergency response sub-plan would be prepared to address protocols and procedures to be followed during emergency situations (including bushfires, fires, explosions, flooding and inundation). The plans would include: 	Low	FLOOD AND EMERGENCY MANAGEMENT SUB-PLAN SWMS
		Reduced safety for road users and pedestrians during construction particularly in the vicinity of houses, businesses and townships.	High		Medium	
		Adverse health from noise and air pollution during construction.	Medium		Low	
		Potential for proposal to exacerbate bushfires (storage of dangerous goods, construction site issues such as smoking or hot works).	Low		Low	
		Potential for environmental damage resulting from a bushfire passing through the site (e.g. explosion of fuel storages/tanks, vehicles and machinery).	Low		Low	

ISSUE	CONSTRUCTION ACTIVITY/ ASPECT	POTENTIAL IMPACT	RISK LEVEL PRIOR TO MITIGATION	INDICATIVE MITIGATION MEASURES	RISK LEVEL FOLLOWING MITIGATION	DOCUMENTS/PROCEDURES/TRAINING REQUIRED
				<div><div>✓</div>Details of traffic management measures to be implemented during emergencies.</div> <div><div>✓</div>Design and management measures to address the potential environmental impacts of an emergency situation.</div> <div><div>✓</div>Training programs to ensure that all staff are familiar with the plan.</div>		

Appendix E HSEQS Operating Platforms




Appendix F Trans4mRail Environment Incident Severity Classification (T4MR-APP-SQE-010-03)

Appendix G Environmental Control Maps (IFC)

Appendix H Additional Mitigation Measures (Specific to the Site Establishment Management Plan)

NOTE: Rev 0 (Dated 16th March 2021) of the N2NS Site Establishment Management Plan has been reviewed and no additional mitigation measures (i.e. those being over and above or different to those detailed in the CEMP (and Sub-Plans)) were identified.

Appendix I Environmental Dashboard (Example)



Appendix J Summary of Environmental Constraints, Aspects and Impacts

EIS/SPIR COMPONENT	SUMMARY
Traffic, transport and access	<ul style="list-style-type: none"> Even with growth, construction traffic and potential seasonal variation in traffic patterns, a level of service B on Newell Highway would be maintained. The road network has spare capacity to cater for the estimated construction and operation traffic and no significant network impacts are predicted.
Biodiversity	<ul style="list-style-type: none"> The majority of the study area has been heavily modified by past and ongoing disturbances associated with the active rail corridor and surrounding rural and agricultural activities. Clearance and maintenance of the rail corridor has resulted in fragmentation, a high level of disturbance and degradation of vegetation communities within the rail corridor. The majority of the proposal site (69 per cent) is cleared or consists of non-native vegetation. Patches of native vegetation exist sporadically within and near the proposal site, and are typically associated with travelling stock reserves, road reserves, or farm woodland remnants. 932ha of native plant community types (including 174ha of Koala habitat) listed under the Biodiversity Conservation Act 2016 and the Commonwealth EPBC Act will be impacted. ARTC will offset this impact with the purchase of ecosystems and species credits through biodiversity stewardship agreements. Four of the vegetation communities in the project area conform to threatened ecological communities listed under the Biodiversity Act, comprising: Myall Woodland in the Darling Riverine Plains, Brigalow Belt South, Cobar Penepine, Murray-Darling Depression, Riverina and NSW South Western Slopes Bioregions (EEC); Brigalow within the Brigalow Belt South, Nandewar and Darling Riverine Plains Bioregions (EEC); Coolibah - Black Box Woodland in the Darling Riverine Plains, Brigalow Belt South, Cobar Penepine and Mulga Lands Bioregions (EEC); Carbeen Open Forest community in the Darling Riverine Plains and Brigalow Belt South Bioregions (EEC). The main impacts on aquatic ecological systems would be as a result of the removal and construction of new watercourse crossing structures along the proposal site and access over watercourses for movement of construction equipment and personnel. An assessment of significance of impact of the Project on aquatic communities identified that the Project is unlikely to have an adverse residual impact on threatened species and endangered populations. There are no State significant or important wetlands within the Project Boundary. The project occurs in a landscape that is dominated by crop land and introduced pastures and contains only a small proportion of woodland and scattered tree cover. Patches of native woodland habitat exists sporadically and are typically associated with road verges or small woodland patches on farmland. As such, native fauna habitats within the project are minimal. No critical habitat listed under the Biodiversity Act occurs within the project area. Seven threatened fauna species, listed as vulnerable under the Biodiversity Act, were recorded in the project area during field surveys: grey-crowned babbler (<i>Pomatostomus temporalis temporalis</i>); varied sittella (<i>Daphoenositta chrysoptera</i>); Koala (<i>Phascolarctos cinereus</i>); grey-headed flying-fox (<i>Pteropus poliocephalus</i>); eastern bentwing-bat (<i>Miniopterus schreibersii oceanensis</i>); little pied bat (<i>Chalinolobus picatus</i>); and yellow-bellied sheath-tail-bat (<i>Saccolaimus flaviventris</i>). One threatened flora species listed as vulnerable under the EPBC Act was recorded during field surveys - Belson's panic. Two threatened fauna species, listed as vulnerable under the EPBC Act, were recorded during field surveys – the koala and the grey-headed flying-fox. No protected areas, defined as areas/reserves managed by OEH and/or DPI NSW Fisheries under the National Parks and Wildlife Act 1974 (NPW Act), are located near the project. The EIS lists 21 areas of key fish habitat (this includes areas found in the Separable Portion 2 works). These are areas classified as class 3 (minimal key fish habitat) or above, in accordance with the Policy and guidelines for fish habitat conservation and management (Department of Primary Industries, 2013).
Noise and vibration	<ul style="list-style-type: none"> There is the potential for construction noise to exceed relevant criteria at various sensitive receivers along the proposal site. Although construction noise would be

EIS/SPIR COMPONENT	SUMMARY
	<p>temporary and localised in nature, the potential impacts would be managed through the implementation of noise control measures.</p> <ul style="list-style-type: none"> ▶ Activities such as pre-possession, skim track reconditioning, full depth reconditioning, and drainage construction, are likely to impact the largest number of receivers due to the higher level of noise emitted by the anticipated equipment. ▶ Construction activities undertaken outside of the primary proposal construction hours (i.e. 6am to 6pm) increase the impacted receivers to those within 1,500 metres for bridge works and 700 metres for other activities. ▶ For works within primary proposal construction hours: <ul style="list-style-type: none"> ✓ Construction activities have the potential to exceed the noise management level in residential areas, but less so in rural areas; ✓ Construction activities have the potential to exceed the noise management level at non-residential sensitive receivers including educational, child-care and hospital facilities. Construction noise management levels are applicable as an internal level only when the facilities are in use; and ✓ Construction activities have the potential to exceed the noise management level at recreational areas including bushland areas, parks and sporting facilities when these areas are in use. ▶ In relation to vibration from general construction activities, the expected magnitude of ground vibration is not expected to be sufficient to cause structural damage if the equipment operates at distances greater than 18 metres from standard residential buildings or structures of similar construction. ▶ The expected magnitude of ground vibration at heritage structures is not expected to be sufficient to cause structural damage if the equipment operates at distances greater than 35 metres from heritage buildings and structures. However, many items are potentially within this distance from the works and may therefore be affected. ▶ Noise and vibration management needs to be in accordance with the IR Noise and Vibration Strategy (Appendix M of the EIS).
Air Quality	<ul style="list-style-type: none"> ▶ The main potential impact on air quality during construction would occur as a result of the generation of dust from construction works and the movement of equipment and machinery. ▶ Standard air quality management controls are recommended.
Soils and contamination	<ul style="list-style-type: none"> ▶ Published soil units for the project site include deep reactive clays, including black earths, occurring on flat alluvial and undulating plains west of the Goondiwindi Fault. East of the fault are variable soil conditions including deep reactive clays, basaltic soils, red and brown sandy and silty clay soils. Of the soils present in the project site, the main potential issue relates to dispersive alluvial and residual soils, which were found in a significant proportion of the tested soils. ▶ The erosion potential of the alluvial and residual soils was assessed to be moderate to high. Construction of the project has the potential to result in erosion and sedimentation and contamination of soils and surface waters. ▶ Contamination assessment was undertaken at 111 test pits along the N2NS alignment for contamination assessment. All samples, except one, had laboratory results either below the limit of reliability or below the relevant human health-based screening criteria. ▶ One site recorded the presence of chrysotile asbestos in gravel fill material consisting of ash and slag (site TP305 – located on the rail corridor directly south of the crossing with Gurley Creek). This ash fill layer was found beneath the ballast at the majority of locations, at depths between 0.4 and 1.6 metres below top of rail. ▶ Soils in the vicinity of location TP305 would be classified as Special Waste (Asbestos). Soils sampled at other test pit locations along the rail corridor are consistent with a General Solid Waste classification. ▶ The contamination assessments confirmed that the soils are considered suitable to remain within the proposal site for the use proposed (that is, for railway purposes). ▶ Based on the findings of the contamination assessment, the proposal site does not contain gross contamination and does not meet the criteria requiring it to be notified to the EPA under section 60 of the CLM Act.


EIS/SPIR COMPONENT	SUMMARY
	<ul style="list-style-type: none"> There are six sites listed on the EPA's Contaminated Sites Register and 11 sites on the list of contaminated sites. The majority of these properties are service station sites located in Moree. Eleven sites located in the townships of Narrabri, Bellata, North Star and Moree have been listed on ARTC's contaminated sites register. The majority of these sites have been leased from ARTC for use as either service stations, grain storage or fuel storage. Generally no saline soils were evident at sample locations in the vicinity of the project site (within 1 kilometre).
Hydrology and Flooding	<ul style="list-style-type: none"> The project site is characterised by relatively flat land and the existing rail corridor is subject to flooding. Existing level crossings are also inundated during some flood events. Flood events in the area are generally influenced by two sources: Regional flood events associated with the Namoi or Gwydir Rivers (including the Mehi River); and Local flooding associated with over local catchments draining to an individual underbridge or group of culverts in isolation of the regional flooding behaviour. During local flood events, modelling shows that the existing rail line can be overtopped by 0.63m to 0.75m for a length of 122m to 11,124m for the scenarios modelled. Flow velocities during flood events that do not overtop the existing rail line would be low (i.e. less than 2m per second). It generally takes about nine hours for flood levels to fall to less than 0.1 metres deep at culverts for smaller catchments and up to 36 hours for larger catchments. Regional flood events, which are typically a result of flooding from major rivers and watercourses after rainfall over a significant portion of catchment, can extend for several days or more. The presence of construction work sites and compounds in floodplains has the potential to impact on surrounding properties. During construction, there is also the potential for works to be impacted by flooding. The project has been designed to minimise the duration of on-site work in watercourses, which would enable increased flexibility when scheduling works around forecast rain periods. The impact of construction on flood behaviour is expected to be negligible compared to regional flood levels and behaviour.
Water quality	<ul style="list-style-type: none"> There is no existing water quality data for the watercourses crossing the project site. The National Water Quality Assessment (SKM, 2011) classified the water quality in the Gwydir River and Namoi River catchments as being relatively poor, exceeding the ANZECC 2000 guidelines for a number of criteria. The potential impacts of construction relate mainly to erosion and sedimentation, and release of entrained contaminants (particularly during watercourse crossings, construction of new culverts/underbridges and construction of the proposed new rail bridge over Croppa Creek) and pollution associated with any spills or leaks. Construction is not anticipated to impact on groundwater resources. Excavation would be relatively shallow compared to the likely depth of the water table and is not likely to intercept groundwater aquifers or their flow systems. In locations where piling is required (such as for bridge piers), the detailed design would consider methods to minimise or avoid the potential requirement for dewatering where perched groundwater is encountered. Water quality guidelines are contained in Technical Report 7 (Water quality assessment). Standard erosion and sediment control measures are recommended.
Aboriginal heritage	<ul style="list-style-type: none"> A review of key environmental factors associated with the project demonstrates that the portions of the project associated with water resources would have provided an environmental context attractive to Aboriginal people and that the north-eastern portion of the project may have provided access to lithic (i.e. stone tools) resources. However, historical land use of the proposal site and surrounds has the potential to have significantly impacted any archaeological deposits that may be present

EIS/SPIR COMPONENT	SUMMARY
	<ul style="list-style-type: none"> ▶ 14 new Aboriginal sites were identified within the project site during field surveys. Of these sites, eight are isolated artefacts with low significance, three are artefact scatters with low significance and one is an artefact scatter with low to moderate significance ▶ Five areas of moderate or higher archaeological potential were identified within the proposal site ▶ It was predicted that stone artefact scatters and scarred trees are the most likely site types to be identified within the project site. Stone artefact scatters will be most frequent in number and will be larger in size within proximity to reliable sources of water. Quarry sites may also occur where suitable rock outcrops are present. Within the project site, the potential for quarry sites is greatest in the section between Croppa Creek and North Star where geological mapping indicates rock types suitable for artefact manufacture (silcrete, basalt, dolerite and porcellanite) may be present ▶ It is noted that the project site has been subject to significant disturbance. Within the existing rail corridor, the construction and maintenance of the existing rail line is likely to have resulted in the removal/relocation of archaeological evidence that may have been present (if any). Similarly, in adjoining farmland within the project site and additional assessment areas outside the existing rail corridor, clearance, grazing and cultivation of the landscape will have impacted on archaeological potential, compromising the integrity of any archaeological sites that may have been present ▶ Based on currently available information, the proposal is likely to result in harm to archaeological sites NNS IA6-13, NNS AS1, 5, 6, 7, 10-3-0032 and 10-3-0035, with sites NNS IA4 and NNS AS2 and 4 also considered likely to be impacted (located within 10 metres of the proposal site). In addition, the proposal may result in disturbance to areas of moderate or higher archaeological potential within survey areas 15 (containing the proposed Newell Highway overpass that is located outside the existing rail corridor), 42 (Gwydir River terraces), 55 (Croppa Creek terraces), 56 (Mehi River terraces) and 57 (Camurra bypass on Gwydir River terraces).
Non-Aboriginal heritage	<ul style="list-style-type: none"> ▶ The potential non-Aboriginal heritage resources of the proposal site generally reflects the documented history of the surrounding region and the extant Narrabri to North Star rail alignment ▶ The project site and its' individual surviving component elements such as the extant steel truss underbridges, timber constructed underbridges and remnant evidence of former stations, is considered to generally be of local significance ▶ With the exception of Moree, Edgeroi, Bellata and Gurley railway stations the majority of the former stations have been previously removed with only occasional earthen embankments or loading banks remaining as evidence of their former locations ▶ One locally listed heritage item is located within the project site – Moree Station, which is listed on both the Moree Plains Local Environmental Plan 2011 and Railcorp's section 170 heritage register. Moree Station is considered by the Moree Plains LEP to have State significance ▶ The main potential for indirect impacts relates to vibration generated by construction. Given the proximity of construction to Moree Station, the former Edgeroi Woolshed (a potential heritage item considered to be of local significance), and remaining structures associated with Edgeroi, Bellata, and Gurley stations, there may be the potential for indirect impacts caused by vibration.
Landscape and visual amenity	<ul style="list-style-type: none"> ▶ The proposal would generate visual impacts during construction. Construction impacts would be temporary and limited to the construction period.
Land Use and Property	<ul style="list-style-type: none"> ▶ The main potential impacts on land use would occur during construction. Impacts include temporary disruption to land use along the construction corridor for construction areas, compounds and haulage routes. These impacts, such as soil compaction, disruption of services or utilities, changes in access and interrupted land management, would be short-term.
Socio-economic impacts	<ul style="list-style-type: none"> ▶ Beneficial impacts during construction include employment (an estimated average workforce of 200 people would be required to construct the proposal), training opportunities, and flow on local and regional economic benefits. Impacts during construction would include potential impacts on the amenity of the local community, and impacts associated with the inflow of the workforce into the local area, including demand for accommodation.

Appendix K Trans4m Rail Organisational Chart

Appendix L Minor Ancillary Facility Assessment (Template)

Appendix M N2NS Project Environmental Flagging Protocol



ABOUT THE ARTIST:

HOWARD GILLON

Proud Kamilaroi Man from Moree.

Howard has been painting for the past 10years.

He loves his Art and Culture.

Howard's inspirations come from the land and the animals, around the country side.



BEYOND THE TRACK: FOR OUR COVER ARTWORK, TRANS4M RAIL IS SUPPORTING AND FEATURING LOCAL MOREE ARTISTS